

ACTIVITY AT REPORT TIME D-1g. Projected TD 7500

Description of daily activity

								Categories	Daily	Cumm. Total
Finished trip for Stuck Float-								1. RU & TD		
Drld. from 904' to 1121' w/ Surveys-								2. Drill Actual	18 1/2	
Trip for bit #4- Layed down 2 Stab;								3. Reaming		
+ Short DC. - T1H w/ 1- 1BS @ 60'								4. Coring		
above bit- Drld. to 1288'								5. Cond. & Circ.		
								6. Trips	3 3/4	
								7. Lub. Rig		
								8. Repair Rig		
								9. c/o Drlg. Line		
								10. Deviation Survey	1/4	
								11. W. L. Logs/DST		
								12. Run Csg. & Cmt.		
								13. W. O. Cement		
								14. N. U. BOP/Test		
								15. Fishing		
								16. O.P. Plugovers	1/2	
								17.		
								18.		
								19.		
								20.		
								TOTAL	24	
Bit No.	Bit Wt.	RPM	PSI	SPM	LXS	GPM	Ann. Vel.			
3	12-18	115	1100	64	5 1/2 X 15	302	131-178			
4	8-8	✓	✓	✓	✓	✓	✓			

Air Press _____
Air CFM _____
Mist Pump _____

Depth	Angle	Direction	TVD	Coordinates	RPM	Wt./ 1000	Remarks - BHA - ETC.
930	114		1235	3 1/2			B.t-20C-15C-21-DC
1023	2						434.89
1121	3						
1173	3						

BIT RECORD			MUD RECORD			WELL COSTS		\$ Daily	\$ Cum. Total
Bit Nr.	3	4	Time			Rig		4500	
Size	8 3/4	8 3/4	Weight			Fuel			
Mfg.	Vetco	Reeco	PSI			Mud		255	
Type	YST	HP-11	Vis	Water		Air			
Jets 1/32	11-11-11	11-11-11	PV/YP			Water		680	
Ser. No.	35017	AAB619	Gels			Eng/Supv.		350	
Depth Out	1121		WI			Geo./Loggr			
Depth In.	90-	1121	PH			Rental Surf.		52	
Total Ftq.	219	167	FC/32			Rental D. H.			
Total Hrs.	93 1/4	93 1/4	Solids			Misc. Trck.			
Condition	2 - 11-2		Sand %			Misc. Weld			
Ft. /hr.	28.	17.1				Loqs/Cmt/Tst			
						Bits		1413	
						TOTAL		7250	45,820 53,134

ILLEGIBLE