

RECR – 5

Enersource Refinery

**Investigation &
Excavation Report**

12/4/09

Part 1 of 2



INTERA Incorporated
6000 Uptown Blvd, NE
Suite 100
Albuquerque, NM 87110
Telephone: (505) 246-1600
Fax: (505) 246-2600

December 4, 2009

Mr. Jim Griswold
Hydrologist
Oil Conservation Division
1220 South St. Francis Drive
Santa Fe, NM 87505

**RE: Remedial Investigation and Removal Action Report, Former Enersource Facility,
Monument New Mexico**

Dear Mr. Griswold,

Please find enclosed the above referenced report. Thank you for the opportunity to work on this project and if you have any questions, please contact me at (505) 246-1600.

Sincerely,
INTERA Incorporated

A handwritten signature in blue ink, appearing to read "Joe Galemore". The signature is fluid and cursive, with a long, sweeping underline.

Joe Galemore
Senior Project Manager

Enclosures

JAG/jep

FILE: NMO-ENE-03-01

REMEDIAL INVESTIGATION and REMOVAL ACTION REPORT Former Enersource Facility Monument, Lea County, New Mexico



Prepared for:



New Mexico Energy, Minerals, and Natural Resources Department
Oil Conservation Division
1220 South St. Francis Drive
Santa Fe, New Mexico 87505

Prepared by:



INTERA Incorporated
6000 Uptown Boulevard, NE
Suite 100
Albuquerque, New Mexico 87110

December 4, 2009



TABLE OF CONTENTS

TABLES.....	i
FIGURES.....	ii
APPENDICES.....	ii
ACRONYMS AND ABBREVIATIONS.....	iii
1.0 INTRODUCTION.....	1
1.1 Project History	1
1.2 Physical Setting.....	2
1.3 Scope of Work and Work Plan Deviations	4
2.0 FIELD ACTIVITIES.....	5
2.1 Soil Boring Advancement, Soil Screening, and Soil Sampling.....	5
2.1.1 DPT Borings.....	5
2.1.2 HSA Borings	6
2.2 Monitoring Well Installation, Development, Surveying and Sampling.....	7
2.3 Pit Removal Action.....	8
2.3.1 Excavating, Hauling, and Disposal Activities	9
2.3.2 Excavation Backfilling	9
2.3.3 Soil Sampling and Screening.....	9
3.0 DISCUSSION OF FINDINGS.....	11
3.1 Site Hydrogeology	11
3.1.1 Stratigraphy	11
3.1.2 Groundwater Conditions.....	12
3.2 Distribution of Contaminants in Soil	12
3.2.1 Soil Screening Results	12
3.2.2 Laboratory Results.....	12
3.3 Distribution of Contaminants in Groundwater.....	14
4.0 CONCLUSIONS AND RECOMMENDATIONS.....	15
5.0 REFERENCES.....	17

TABLES

Table 1	Soil Screening Results – Direct Push Borings
Table 2	Summary of Analytical Chemistry Results – Soil
Table 3	Soil Screening Results – Hollow Stem Auger Borings
Table 4	Fluid Level Measurements
Table 5	Summary of Analytical Chemistry Results – Groundwater

FIGURES

Figure 1	Project Location Map
Figure 2	Historical Site Operations
Figure 3	Phase I/II Investigation Findings
Figure 4	Excavation, Soil Boring and Monitoring Well Locations
Figure 5	Maximum VOC Concentrations in Soil by Heated-Headspace Method, June 2009 (0 to 6 Feet Below Ground Surface)
Figure 6	Maximum VOC Concentrations in Soil by Heated-Headspace Method, June 2009 (> 6 Feet Below Ground Surface)
Figure 7	Distribution of TPH in Soil (0 to 6 Feet Below Ground Surface)
Figure 8	Distribution of Benzene in Soil (0 to 6 Feet Below Ground Surface)
Figure 9	Distribution of BTEX in Soil (0 to 6 Feet Below Ground Surface)
Figure 10	Distribution of Chloride in Soil (0 to 6 Feet Below Ground Surface)
Figure 11	Distribution of TPH in Soil (> 6 Feet Below Ground Surface)
Figure 12	Distribution of Benzene in Soil (> 6 Feet Below Ground Surface)
Figure 13	Distribution of BTEX in Soil (> 6 Feet Below Ground Surface)
Figure 14	Distribution of Chloride in Soil (> 6 Feet Below Ground Surface)
Figure 15	Distribution of Contaminants in Soil within Pit
Figure 16	Distribution of Contaminants in Groundwater, June 2009
Figure 17	Generalized Hydrostratigraphic Column
Figure 18	Groundwater Elevations, June 25, 2009
Figure 19	Areal Extent of Contaminants in Soil (0 to 6 Feet Below Ground Surface)

APPENDICES

Appendix A	Historical Aerial Photographs
Appendix B	Field Notes
Appendix C	Photographic Documentation
Appendix D	Log of Borings, Monitoring Well Construction Diagrams, and OSE Well Permits
Appendix E	Laboratory Reports and Investigation Database (Included on Compact Disk)
Appendix F	Survey of Monitoring Well Locations
Appendix H	Waste Disposal Tickets



ACRONYMS AND ABBREVIATIONS

AST	aboveground storage tank
BTEX	benzene, toluene, ethyl benzene, and total xylenes
bgs	below ground surface
CFR	Code of Federal Regulations
COC	contaminant of concern
DPT	direct-push technology
DRO	diesel range organics
EDC	1,2-dichloroethane
EPA	U.S. Environmental Protection Agency
FID	flame ionization detector
GRO	gasoline range organics
HEAL	Hall Environmental Analysis Laboratory
HSA	hollow-stem auger
INTERA	INTERA Incorporated
LNAPL	light non-aqueous phase liquids
mg/kg	milligrams per kilogram
mg/l	milligrams per liter
MRO	motor oil range organics
msl	mean sea level
MW	monitoring well
NMWQCC	New Mexico Water Quality Control Commission
OCD	Oil Conservation Division (New Mexico Energy, Minerals, and Natural Resources Department)
PAH	polynuclear aromatic hydrocarbon
PO	purchase order
ppmv	parts per million by volume
PVC	polyvinyl chloride
RA	removal action
RI	remedial investigation
Site	former Enersource facility



TDS	total dissolved solids
TOC	top of PVC casing
TPH	total petroleum hydrocarbons
ug/l	micrograms per liter
USGS	U.S. Geological Survey
VOC	volatile organic compound



1.0 INTRODUCTION

INTERA Incorporated (INTERA) has completed remedial investigation (RI) and removal action (RA) services at the former Enersource Facility (Site) for the New Mexico Energy, Minerals, and Natural Resources Department, Oil Conservation Division (OCD). The services were conducted under General Services Department Price Agreement number 80-805-00-03337. Authorization to conduct this work was provided by OCD purchase order (PO) numbers 52100-00000019248 dated May 18, 2009 and 52100-0000021403 dated August 10, 2009. The earlier PO was for project planning and field activities; the later PO was for the preparation of this report.

This report provides a description of the RI and a RA activity performed in May and June 2009. The remainder of this section provides a summary of the project history and a brief description of the Site's physical setting. The sections following this introduction detail site RI/RA activities, present results and provide conclusions and recommendations. A map showing the location of the project is provided in Figure 1.

1.1 Project History

The project summary provided in this Section is based on information obtained from a review of historical aerial photographs, interviews with local residents and OCD personnel, and review of property ownership records at the Lea County Courthouse. A more comprehensive description of the project history is provided in INTERA's *Phase I and II Remediation Report* (INTERA, 2007). Copies of historical aerial photographs are provided in Appendix A.

An evaluation of historical aerial photographs, as well as interviews with local residents and OCD personnel, indicate that development at the Site occurred after 1949 and operations ceased prior to 2005. In the 1960s and 1970s the Site was operated by Famariss Energy Refinery and produced jet fuel. The 1966 and 1978 aerial photographs contain numerous aboveground storage tanks (ASTs) that are located within and slightly outside the property boundary and are arranged into an eastern and a western cluster (Figure 2; Appendix A). The AST sizes within the western area of the Site are, in general, larger than the ASTs in the eastern area. It has been speculated that the larger tanks located in the western area were used to store crude and the smaller tanks in the eastern area stored refined product. The two clusters of tanks are separated by a central refining processing area that contains buildings and, based on the tall, narrow shape of the shadows, cracking and/or distillation towers (Figure 2; Appendix A). A semi-tractor trailer can be seen in the 1978 historical aerial photograph just north of the central processing area and numerous underground pipes were observed at the concrete basin labeled on Figure 2 (INTERA, 2007), suggesting that this area was used for product loading (Figure 2). Enersource became the property owner in 1985 and used the Site to reclaim crude oil until sometime prior to 2006.



The 2005 photograph and visits to the Site in circa 2006 revealed that: (1) ASTs and heavily stained soils were present, (2) the central processing area had been razed, and (3) large pieces of debris were buried in the west-central portion of the Site (Figure 3). Furthermore, a pit containing liquid waste was discovered on New Mexico State Land Office property (Figure 3) (INTERA, 2007). The discovery of this pit precipitated subsequent investigations.

INTERA was contracted in 2006 to perform a Phase I investigation and removal action, which included the testing of the existing ASTs and their fluids/sludge for naturally-occurring radioactive materials and subsequent removal of these materials from the Site. The ASTs and some underground piping were removed from the Site and disposed of at an off-site facility in the summer of 2006. Limited soil sampling and testing was performed and the results are illustrated on Figure 3.

In April 2007, a Phase II investigation and removal action, which included a geophysical survey and removal of underground piping and buried objects, was performed. The geophysical survey revealed the presence of several thousand feet of underground piping and large metal objects scattered throughout the Site. From May to June, 2007, INTERA and its subcontractor, Controlled Recovery, Incorporated, removed these subsurface materials and disposed of them at an off-site facility. Trenching performed during the piping removal, and soil samples collected during the Phase I investigation, revealed grossly (i.e., contamination that was visually and olfactorily observed) contaminated soils in several areas (INTERA, 2007). These areas are illustrated on Figure 3.

A survey performed in 2006 by John West Surveying Company established the boundary of the property owned by Enersource (INTERA, 2007). As indicated on Figure 3, some facilities believed to have been used by Enersource (e.g., the pit, which is located southwest of the property boundary and is the subject of this removal action) are believed to be outside of the property boundary.

1.2 Physical Setting

The Site is located within the High Plains section of the Great Plains physiographic province. The High Plains is predominantly used for rangeland and agriculture. Land in the vicinity of the Site is used for oil and gas production and cattle ranching. The Versado Gas Processing Plant (OCD remediation permit # 1R-281) is located immediately adjacent to the northern property boundary and El Paso Natural Gas operates a facility within 500 feet of the eastern property boundary (Figure 1). Numerous oil/gas production wells/storage tanks and the Climax Chemical Company, which is a U.S. Environmental Protection Agency (EPA) Comprehensive Environmental Response, Compensation, and Liability Information System site, are in the vicinity.

Soils have a high to medium-high permeability and are well drained. Annual precipitation rates average approximately 15 inches and mean annual temperature is about 60 degrees Fahrenheit. The majority of the precipitation occurs in the summer monsoon months. Lake evaporation rates range from 60 to 70 inches per year (Leedshill-Herkenhoff, Inc., et al. 2000).

Figure 1 illustrates the location of the Site on the Monument North and Monument South 7.5 minute Quadrangles, U.S. Geological Survey Topographic Maps (USGS, 1985a and 1985b). The Site covers 9.56 acres and is located in the northwest quarter of Section 1, Township 20 South, Range 36 East, Lea County, New Mexico. The Site is at an elevation of approximately 3,580 feet above mean sea level (msl). The ground surface slopes down from northwest to southeast at a gradient of approximately 0.003 feet/foot (16 feet/mile). Monument Draw, a northwest to southeast flowing intermittent stream, is located about 2½ miles south of the Site.

The surface geology of the Site consists of a thin layer of recently deposited wind-blown sands and silts (Leedshill-Herkenhoff, Inc., et al. 2000). The Ogallala Formation exists below this layer and consists of sand, silt, clay, gravel, and caliche. The thickness of this formation is up to 350 feet, and is further described as follows:

“Sand, fine- to coarse-grained quartz, silty in part, cemented locally by calcite and silica, locally crossbedded, various shades of gray and red. Minor silt and clay with caliche nodules, massive, white, gray, olive green, maroon. Gravel, not everywhere present, composed of pebbles and cobbles of quartz, quartzite, minor chert, igneous rock, metamorphic rock, limestone, and abraded Gryphaea in intraformational channel deposits and in basal conglomerate. Caliche, sandy, pisolitic, forms caprock, may include some caliche of Pleistocene age. Where stippled pattern shown, overlain sporadically by 14 to 30 inches of brownish gray to brown to reddish brown, calcareous sand and silt of pre-Illinoian age...” (Leedshill-Herkenhoff, Inc., et al. 2000).

The Site is located within the Lea County Underground Water Basin, which obtains water from the Ogallala Aquifer. As of 1998, depth to water at the Site was estimated to be 40 feet bgs and the groundwater flow direction was generally to the southeast (Leedshill-Herkenhoff, Inc., et al. 2000).

A search of the Office of the State Engineer WATERS database revealed seven permitted water wells within 1 mile of the Site and two within Section 1 (Figure 1). The closest well included in the database is a domestic supply well located approximately 2,000 feet north of the Site; no information concerning depth to water was provided in the WATERS database. The next closest well listed in the database is also a domestic supply well located about 3,000 feet east of the Site. The WATERS database lists the depth to water in this well as 40 feet bgs (INTERA, 2007). Other water wells may be located in the area but are not permitted by the Office of the State Engineer or the database does not contain sufficient information to be accurately mapped.

1.3 Scope of Work and Work Plan Deviations

A scope of work for the following activities was submitted to OCD on April 24, 2009:

- Drill and sample soil from 50 soil borings advanced to the water table or drilling refusal, whichever comes first, using direct push technology (DPT) methods.
- Drill and sample soil from 6 borings advanced to approximately 10 feet below the water table using hollow-stem auger (HSA) methods.
- Screen soil samples for the presence of volatile organic compounds (VOCs) using a field flame ionization detector (FID).
- Analyze 3 soil samples per boring for hydrocarbons, VOCs, and chlorides.
- Convert the 6 HSA borings to groundwater monitoring wells and develop, survey, and sample the six wells.
- Analyze 6 groundwater samples for VOCs, chlorides, and total dissolved solids (TDS).
- Excavate and haul 4,000 cubic yards of contaminated soil from the pit located in the southwest corner of Site (Figure 3); dispose of contaminated soil in either landfarm or landfill; and backfill excavation.

Deviations to the RI portion of the Work Plan included: (1) advancing only 45 borings, instead of 50; (2) not obtaining field screening results for soils collected from some borings; and (3) not analyzing any soil samples from DPB-44 and DPB-45. The number of boring was reduced because of time constraints. Soil screening was not performed from soils collected from DPB-38 to DPB-45 and MW-02, MW-03 and part of MW-05 because the FID was not working properly during the period that these borings were advanced. No soil samples were collected for laboratory analysis from boring DPB-44 and DPB-45 because these borings were advanced into soils containing obviously contaminated soils associated with the pit.

No deviations occurred to the RA scope of work; however, uncertainty concerning the appropriate disposal method of contaminated soils excavated from the pit was resolved after work authorization was provided. The work plan specified that pit materials be disposed of in a landfarm if chloride concentrations were less than 1,000 milligrams per kilogram (mg/kg); otherwise, the materials were to be disposed of in a landfill. The results of testing indicated that pit materials contained chloride concentrations above the 1,000 mg/kg limit. Therefore, the excavated materials were landfilled.

2.0 FIELD ACTIVITIES

RI/RA activities were performed from June 9, to June 26, 2009. Notes and photographs taken while in the field are provided in Appendix B and Appendix C, respectively. Details of the field activities are discussed in the following subsections.

2.1 Soil Boring Advancement, Soil Screening, and Soil Sampling

During the time period from June 9 to June 18, 2009, 45 soil borings, designated DPB-01 through DPB-45, were advanced using DPT drilling and sampling methods and 6 boring, designated MW-01 through MW-06, were advanced using HSA drilling and sampling methods. DPT and HSA boring locations are illustrated on Figure 4 and details of the drilling, sampling and screening methods are provided below.

2.1.1 DPT Borings

As indicated on Figure 4, DPT borings were spaced approximately 100 feet apart in the majority of the site; however, borings were more closely spaced in areas where shallow contamination was observed (e.g., near MW-04, the concrete basin, the eastern portion of the Site, and the pit). The DPT borings were advanced until refusal was reached, which varied between 5 and 16 feet below ground surface (bgs) and averaged 7.5 feet bgs. The decontamination and other quality assurance methods are provided in the Work Plan (INTERA, 2009).

Soil samples were collected continuously in 4-foot intervals in the borings drilled by DPT methods. Once collected, the soil samples were characterized by an INTERA scientist, screened for the presence of VOCs using a heated headspace method and a FID and put in laboratory-provided containers for possible chemical analysis. Soil characterization and soil screening data are provided on the boring logs, which are included in Appendix D. Soil screening data is also summarized in Table 1 and maximum VOC concentrations as determined by heated-headspace methods are illustrated on Figures 5 and 6.

Approximately three soil samples were collected for laboratory analysis (if soil recovery allowed) from each boring. The decision to select samples for possible laboratory analysis was based on physical appearance, presence of odor and/or highest field screening results. The soil samples collected were containerized, preserved, and submitted under chain of custody to Hall Environmental Analysis Laboratory (HEAL) in Albuquerque, New Mexico. The samples were analyzed for total petroleum hydrocarbons (TPH) – gasoline range organics (GRO [C6 to C10]), diesel range organics (DRO [C10 to C 28]), and motor oil range organics (MRO [C28 to C36]) by EPA Method 8015B; for benzene, toluene, ethylbenzene, and total xylenes (BTEX) by EPA Method 8260B, and for chlorides by EPA Method 300.0. In addition, ten percent of the samples containing the highest concentrations of TPH were analyzed for VOCs by EPA Method 8260B.

A copy of the analytical chemistry laboratory reports are provided in Appendix E and a summary of the data are provided in Table 2. The spatial distribution of TPH, benzene, BTEX and chloride is provided in Figures 7 through 14.

In accordance with the Work Plan, drilling and sampling equipment were decontaminated prior to commencement of drilling and between borings. The FID was calibrated daily. Soil cuttings generated during drilling were spread thin on the ground within the Site boundaries. The boreholes were backfilled with bentonite and hydrated at the surface.

2.1.2 HSA Borings

HSA borings were advanced at the locations illustrated on Figure 4 to a depth of approximately 45 feet bgs (i.e., approximately 10 feet below the water table). The augers used in the drilling and sampling had a 10-inch outer diameter and a 6-inch inner diameter. The drilling, sampling, well installation and development methods are summarized below. The decontamination and other quality assurance methods used are provided in the Work Plan (INTERA, 2009).

During advancement of the HSA borings, soil samples were collected using 5-foot long split-barrel and 2-foot long split-spoon samplers. Soil samples were characterized, screened for VOCs and put in laboratory provided containers for chemical analysis in accordance with the Work Plan by an INTERA scientist. Logs of the borings, which contain soil descriptions and soil screening results, are included in Appendix D. Soil screening results are also provided in Table 3 and maximum VOC concentrations as determined by heated-headspace methods are illustrated on Figures 5 and 6.

Three to seven soil samples per HSA boring were containerized, preserved, and submitted under chain of custody to HEAL. The laboratory analyzed the samples for TPH-DRO, GRO, and MRO by EPA Method 8015B; for BTEX by EPA Method 8260B; and for chlorides by EPA Method 300.0. In addition, 10 percent of the samples containing the highest concentrations of TPH were analyzed for VOCs by EPA Method 8260B. A copy of the analytical chemistry laboratory reports are provided in Appendix E and a summary of the data are provided in Table 3. The spatial distribution of TPH, benzene, BTEX, and chloride is provided in Figures 7 through 14.

In accordance with the Work Plan, drilling and sampling equipment were decontaminated prior to commencement of drilling and between borings and the FID was calibrated daily (INTERA, 2009). Soil cuttings generated during drilling were spread thin on the ground within the Site boundary. The boreholes were converted to monitoring wells as detailed below.

2.2 Monitoring Well Installation, Development, Surveying and Sampling

The six HSA borings were converted to 4-inch polyvinyl chloride (PVC), flush threaded, schedule 40, groundwater monitoring wells designated MW-01 through MW-06 (Figure 4). Each well contained 15 feet of 0.020 inch slot screen with an end cap and blank casing to the surface. The annular space of each well was back filled with 10/20 gradation silica sand (filter pack) to 2 feet above the top of the well screen. Three feet of hydrated bentonite chips were placed above the filter pack followed by cement/bentonite grout to 3 feet below grade. A hinged lid surface well vault was emplaced in the concrete pad approximately 3 feet above ground. The groundwater monitoring wells were installed and completed with three bollards surrounding the 2 foot by 2 foot by 4 inch thick concrete surface pad. Well construction diagrams and Office of the State Engineer permits are included in Appendix D. A summary of screen intervals for monitoring wells is provided on Table 4.

Upon completion, each well was surged and bailed for one hour to remove fines and to clean the sand filter pack. Approximately 45 gallons of water were removed from MW-01, 80 gallons from MW-02, 82 gallons from MW-3, 60 gallons from MW-04, 60 gallons from MW-05, and 7.5 gallons from MW-06. The turbidity, pH, specific conductance, and temperature of the groundwater were monitored and recorded during development. Development results are included in the field notes provided in Appendix B. Water produced during development was discharged to an on-site impervious surface and allowed to evaporate.

The location and elevation of the north side of the top of the PVC casing (TOC) were surveyed by a licensed surveyor in June 2009. This north side of the TOC was used as a measuring point for fluid levels and total depth of the monitoring well. A copy of the survey is included in Appendix F and a listing of well elevations is provided in Table 4.

Fluid (i.e., groundwater and light non-aqueous phase liquid [LNAPL]) levels were measured in each monitoring well on June 25, 2009 and groundwater was sampled from each monitoring well on June 26 or June 27, 2009 using an interface probe and dedicated disposable bailers in accordance with INTERA standard operating procedures which are included in the Work Plan (INTERA, 2009). A minimum of three casing volumes of groundwater were purged from each well prior to sample collection. Fluid level depths, temperature, specific conductance, and pH of the groundwater was measured and recorded in the log book during purging activities (See Appendix B) and a summary of fluid levels are provided in Table 4. Samples were containerized, preserved, and submitted under chain of custody to HEAL.

Each sample was analyzed for VOCs by EPA method 8260B, for polynuclear aromatic hydrocarbons (PAHs) by EPA Method 8310, for chlorides by EPA Method 300.0, and for total dissolved solids by EPA method SM 2540C. Trip blanks were analyzed for VOCs in order to

assess the potential for cross contamination during shipping. A copy of the analytical chemistry laboratory reports are provided in Appendix E and a summary of the data are provided in Table 5. The spatial distribution of TPH, benzene, BTEX, and chloride in groundwater collected from the monitoring wells is provided in Figure 16.

2.3 Pit Removal Action

As mentioned above in Section 1.3, the Work Plan specified that materials located in a pit used for liquid and sludge waste disposal were to be excavated and disposed of at an off-site facility. The Work Plan specified that excavated material was to be disposed of in a landfarm if chloride concentrations materials were less than 1,000 mg/kg; otherwise, the materials were to be disposed of in a landfill. In order to determine appropriate disposal methods, one sample of pit materials was collected from the surface of the eastern portion of the pit and one from the surface of the western portion of the pit on June 8, 2009. Samples were submitted to Cardinal Laboratories in Hobbs, New Mexico and tested for BTEX, TPH, and chloride. As indicated on Table 2 and in Appendix E, the maximum concentrations of chloride were 596 mg/kg in the “east” designated sample. This value is below the landfarming standard of 1,000 mg/kg, so, at that time, landfarming was believed to be an appropriate disposal method.

After excavating and stockpiling approximately 1,400 cubic yards of soil on June 9 and 10, 2009, it became clear from screening results that the previously collected “east” and “west” designated samples were not representative of the material to be disposed and concentrations of VOCs, and potentially chloride, were much higher. Consequently, excavation activities were temporarily halted on June 10, 2009 until further characterization of the pit materials could be conducted.

A sample of the more contaminated pit material was collected at depths of 10 and 15 feet bgs at pit location N35E15, which is 35 feet north and 15 feet east of the origin of the excavation grid illustrated on Figure 4. As indicated on Table 2 and illustrated on Figure 15, the maximum chloride and BTEX concentrations in these samples was 3,120 mg/kg and 25 mg/kg, respectively, so landfarming was determined to be inappropriate. Furthermore, because of the high concentrations of BTEX and the fact that the Site was used for refining operations, there was concern that the waste may meet the definition of a hazardous waste as specified in 40 Code of Federal Regulations (CFR) Part 261 Subpart C.

In order to determine if the waste was hazardous, a composite sample was collected from the stock piled material and analyzed for hazardous waste characteristics. A composite sample of the material was collected and analyzed for ignitability, corrosivity, reactivity, and toxicity using toxicity characteristic leaching procedures. Results of the testing revealed that the material was not characteristically hazardous as defined by the Resource Conservation and Recovery Act and,

therefore, a decision was reached to haul the material to Sundance Landfill. A copy of the laboratory report for these tests is provided in Appendix E.

The following subsections discuss excavating, hauling, disposing, and backfilling activities associated with the removal of the pit. Photographic documentation of these activities is provided in Appendix C.

2.3.1 Excavating, Hauling, and Disposal Activities

Excavating, hauling, and disposal activities occurred from June 9 to June 26, 2009. After one day of removal action activities, work was halted for 19 days. As mentioned above, excavation activities were initially stopped on June 10 to allow time for the testing of pit materials and decision making concerning waste disposal. Further delay was caused by a thunderstorm on the morning of June 10, which produced over an inch of rain in less than 30 minutes (Targa/Versado employee pers. comm., June 10, 2009) resulting in the flooding of the pit.

Excavation of the pit restarted on June 19, 2009. Approximately 4,000 cubic yards of material and some metal piping were removed from the pit using a trackhoe type excavator. The excavation boundaries are illustrated on Figure 4. The excavated materials were temporary stockpiled by the pit before a front-end loader was used to load the stockpiled material into 20 cubic yard haulers that were used to transport the material approximately 20 miles to a landfill operated by Sundance Services, Inc. just east of Eunice, New Mexico. Copies of waste disposal documents are provided in Appendix H. Excavated piping was stockpiled on Site.

2.3.2 Excavation Backfilling

Backfill material consisted of fine-grained sand, which was hauled from the Sundance facility. Once on site, the backfilled material was stockpiled on the west side of the Site (Photograph # 3). A front end loader was used to dump the backfill into the excavation and the trackhoe was used to redistribute the backfill into 2-foot lifts (Photograph # 4 and 5). Both the trackhoe and front-end loader were then used to compact each lift until final grade was reached.

2.3.3 Soil Sampling and Screening

Soil samples were collected periodically during the excavation of pit materials and the samples were screened for VOCs using a heated headspace technique and a FID. Results of the screening were recorded in the field log book, a copy of which is included in Appendix B.

Grab soil samples for VOC screening were collected by gloved hand from the trackhoe in order to avoid entering the excavation. The approximate location from which the trackhoe obtained the grab soil sample was noted and recorded in the field book. VOCs were analyzed using a FID and

following the OCD “Guidelines for Remediation of Leaks, Spills, and Releases” (OCD, 1993). Once the FID result was obtained for each soil sample, the glass jars used for sample collection and analysis were decontaminated using Liquinox[®] soap and distilled water. Field VOC results are provided in the field notes contained in Appendix A.

The location that the samples were collected was determined by establishing a grid, the origin of which was at the intersection of the southern fence line and the western edge of the pit (Figure 4). Flagging was placed at 5 foot intervals along the fence and these markings were used to locate samples collected from within the pit. For example, and as mentioned above, location N35E15 is 35 feet north of the fence and 15 feet east of the west side of the pit. Relative to the origin established for the geophysical grid used in 2007 (INTERA, 2007), the pit location grid origin is 65 feet south and 10 feet east.

In addition to the field analysis for VOCs, 24 soil samples were collected for laboratory analysis from the bottom and walls of the pit. The samples were containerized and submitted to HEAL for TPH analysis by EPA Method 8015B. A copy of the analytical chemistry laboratory reports are provided in Appendix E and a summary of the data are provided in Table 2. The spatial distribution of TPH is provided in Figure 15.

3.0 DISCUSSION OF FINDINGS

This section presents the findings from the RI and pit RA. The section is divided into three subsections: site hydrogeology, distribution of contaminants in soil, and distribution of contaminants in groundwater.

3.1 Site Hydrogeology

The following two subsections discuss the Site hydrogeology. The discussion is based on regional geologic studies; information obtained during the drilling and sampling of the 45 DPT borings and 6 HSA borings; and the installation, gauging, and sampling of groundwater in 6 monitoring wells. Boring logs of the DPT and HSA borings and monitoring well construction diagrams are provided in Appendix D.

3.1.1 Stratigraphy

Three stratigraphic units were encountered in the approximately 45 feet that was explored during the remedial investigation. These units are illustrated in the generalized hydrostratigraphic column included in Figure 17.

As illustrated in Figure 17, the upper most unit encountered at the Site consisted of very fine-grained sand and clayey sand. Caliche nodules were commonly contained in the clayey sand. The thickness of this unit varied from 3 to 12.5 feet.

Below this unit is a pale brown caliche with fine-grained sand. This unit was very hard and caused boring refusal in the DPT borings and, in MW-06, the drilling method had to be changed from HSA to air rotary in order to continue drilling in a timely manner. This unit was commonly impacted with hydrocarbons and, when impacted, was gray to black in color. The thickness of this unit varied from 22 feet in MW-01 to at least 37.5 feet in MW-06, which terminated in this unit.

In three of the HSA borings (MW-02, MW-05, and MW-06), clayey sand was observed interbedded with the caliche. MW-02 contained a ½-foot layer of clayey sand starting at 34.5 feet bgs. MW-05 contained a 1-foot layer starting at 34.5 feet bgs. MW-06 contained 2-feet of clayey sand starting at 30 feet bgs and ½-foot starting at 39.6 feet bgs.

The deepest unit encountered consisted predominantly of sandy clay and clayey sand. This unit was observed in all of the borings except MW-06, which terminated in the overlying caliche unit. The clayey layers contained caliche nodules and were typically plastic and wet. A ½-foot layer of coarse-grained sand with gravel was observed at a depth of 35.5 bgs and a ½-foot clayey,

coarse-grained sand was observed at a depth of 40 feet bgs in MW-03. An extremely hard layer of silica cemented sand was observed in MW-02 at a depth of 41.3 to 41.5 feet bgs.

3.1.2 Groundwater Conditions

The water table was encountered at approximately 35 feet bgs within either the caliche unit or the clayey unit below the caliche unit. The elevation of the water table on June 25, 2009, varied from a high of 3545.45 feet above msl in MW-01 to a low of 3543.51 above msl in MW-03 (Table 4; Figure 18). The estimated groundwater flow direction on this date was southeast and the hydraulic gradient was 0.002 foot/foot (approximately 10 feet per mile) (Figure 18).

While developing and purging the monitoring wells, temperature, specific conductance, and pH of the groundwater were measured and recorded. Results indicate that the approximate average groundwater temperature was 14.5 degrees Celsius (58 degrees Fahrenheit); average pH was 6.9, and the average specific conductance was 31 millisiemens/cm, or applying a conversion factor of 0.67, approximately 21,000 ppm TDS. Copies of the forms used to record temperature, pH, and specific conductance data are provided in Appendix B.

3.2 Distribution of Contaminants in Soil

3.2.1 Soil Screening Results

Field screening of soil samples for the presence of VOCs was performed during the remedial investigation and the results are summarized in Tables 1 and 3 and are illustrated in Figures 5 and 6. As indicated on these tables and in Figure 5, concentrations of VOCs greater than 100 parts per million by volume (ppmv) were present at depths of 6 feet or less, in an area occupying approximately 54,000 square feet of the Site. The areal extent of concentrations of VOCs greater than 100 ppmv in soils greater than 6 feet bgs was not estimated because of the lack of data from DPT borings below this depth.

Soil screening results from HSA borings indicate that VOC contamination extends to the water table; however, as indicated in the readings from MW-01 and MW-04, a reduction in VOC concentrations appears to occur near the base of and just below the caliche unit (Table 3). A decrease in VOC concentrations was not observed between the caliche unit and the water table in MW-06, which is located north of the pit. These results are consistent with the laboratory results that are discussed further below.

3.2.2 Laboratory Results

The contaminants of concern include TPH, benzene, BTEX, and chlorides. Table 2 provides a summary of contaminant of concern (COC) concentrations in soil. Figures 7 through 15 illustrate

the distribution of these COCs in soil and the areas impacted with COCs at concentrations greater than the following OCD action limits (INTERA, 2007):

- TPH = 500 mg/kg
- Benzene = 0.2 mg/kg
- BTEX = 50 mg/kg
- Chloride = 500 mg/kg (0 to 6 feet bgs)
- Chloride = 1,000 mg/kg (> 6 feet bgs)

Two figures per COC are provided, one for the depth interval from the surface to 6 feet bgs and one from depths greater than 6 feet bgs to the water table.

As indicated on Figure 7 and Figure 15, soils from 0 to 6 feet bgs are impacted with TPH above action limits in an on-Site area (i.e., within the Site boundary) covering approximately 100,000 square feet (approximately 2.3 acres) and extends to off-site locations. The highest concentration of TPH in soil from 0 to 6 feet bgs was 41,000 mg/kg and was measured in the sample collected from DPB-40, located in the north central section of the Site, at a depth of 2.5 feet bgs. The petroleum hydrocarbons in this sample were all DRO and MRO. The highest TPH-GRO concentration was 1,400 mg/kg and was measured in DPB-30, located in the south-central portion of the Site, at a depth of 3.5 bgs.

Soils from 0 to 6 feet bgs are also impacted with benzene, BTEX, and chloride and the impacts extend to off-site locations (Figures 8 through 10; and Figure 15); however, the area impacted by these COCs appears to be less than the areal extent of TPH. The highest concentration of benzene and BTEX in soil from 0 to 6 feet bgs was 19 mg/kg and 95 mg/kg, respectively, and was measured in DPB-27, located in the south-central portion of the Site, at a depth of 2.0 feet bgs. The highest concentration of chloride in soil from 0 to 6 feet bgs was 980 mg/kg and measured in DPB-07 from a depth of 6.0 feet bgs.

COC concentrations in soils from a depth greater than 6 feet bgs to the water table are illustrated on Figures 11 through 15. This data is limited because the DPT borings, on average, did not extend past a depth of 7.5 feet bgs; therefore, an estimate of the areal extent of contamination is not illustrated on these figures. Based on the limited data that is available, TPH impacts above action levels appears to exist throughout the Site and extends to off-Site locations. Benzene and BTEX contamination above action levels appear to be restricted to the Pit and the south-central and southeastern areas of the Site.

3.3 Distribution of Contaminants in Groundwater

The results of groundwater sampling from the 6 monitoring wells are provided in Table 5 and illustrated on Figure 16. As indicated on Table 5 and Figure 16, one well, MW-03, contained 1.42 feet of LNAPL and was, therefore, not sampled.

Three of the remaining five wells contained benzene at concentrations ranging from 330 micrograms per liter (ug/l) in MW-05 to 3,100 ug/l in MW-06, which are orders of magnitude above the New Mexico Water Quality Control Commission (NMWQCC) standard of 10 ug/l. The ratio of benzene concentrations to BTEX concentrations was high (i.e., > 60%) in the groundwater samples collected from wells MW-02, MW-05, and MW-06 indicating a refined product or gas condensate release. 1,2-dichloroethane (EDC), a gasoline additive, was detected in one sample, MW-05, at a concentration of 3.4 ug/l, which is less than the NMWQCC standard of 10 ug/l.

The PAHs, including total naphthalenes, phenanthrene and fluorene, were measured in groundwater samples collected from MW-02, MW-05, and MW-06. Concentrations of total naphthalenes above the NMWQCC standard of 30-ug/l were detected in MW-05 (58 ug/l by EPA Method 8260B) and MW-06 (38 ug/l by EPA Method 8310). Concentrations of fluorene and phenanthrene ranged from 0.94 to 2.6 ug/l. A NMWQCC standard for these compounds does not exist.

Chloride concentrations in samples collected from the five monitoring wells not containing LNAPL ranged from 5,300 to 7,900 milligrams per liter (mg/l), which are over one order of magnitude above the NMWQCC standard of 250 mg/l. TDS values in these wells ranged from 11,000 to 20,000 mg/l, which is an order of magnitude over the 1,000 mg/l NMWQCC standard.

4.0 CONCLUSIONS AND RECOMMENDATIONS

Results of the RI/RA indicate that a release, or releases, of hydrocarbons at the former Famariss Energy Refinery and/or Enersource facility have impacted soil and groundwater at the Site. The presence of GRO and EDC coupled with the high benzene to BTEX concentration ratios indicate that a portion of the release was refined product or gas condensate. The high TPH, DRO, and MRO concentrations suggest that a release of crude oil also occurred at the Site.

Shallow soils (i.e., surface to 6 feet bgs) consist of sand, clayey sand, and caliche (Figure 17). An area greater than 2 acres contains TPH in soils at concentrations above action levels (Figure 7). Benzene, BTEX, and chlorides at concentrations above action levels are also present in shallow soils but within smaller areas (Figures 7 through 10; Figure 15). The most impacted areas containing benzene above action levels are present in the pit, central processing, product loading, and eastern AST areas (Figures 8 and 15). A map that integrates the estimated areal extent of all of the COCs above action limits with historic uses is provided in Figure 19.

Deep soils (i.e., > 6 feet bgs) consist of caliche, clayey sand, and sandy clay. The water table exists in these units at a depth of about 35 feet bgs. These soils are impacted with TPH, benzene, BTEX, and chlorides over a large area. This area could not be defined because the DPT borings could not be advanced past a very hard caliche layer that exists at an average depth of 7.5 feet bgs.

Excavation of the pit located in the southwest corner of the Site to a depth of 10 feet bgs resulted in the removal of approximately 4,000 cubic yards of contaminated soil. The excavated soil was disposed of in a nearby landfill because high chloride concentrations precluded disposal in a landfarm. Confirmation soil sampling indicated that soil containing TPH (and possibly benzene, BTEX, and chloride) above action levels remain below and along the side walls of the excavation (Figure 15).

The estimated groundwater flow direction on June 25, 2009 was towards the southeast and the hydraulic gradient is estimated to be 0.002 foot/foot (Figure 18). TDS values average approximately 15,000 mg/l.

LNAPL was present on the water table in MW-03 at a thickness of 1.42 feet (Figure 16). It is noteworthy that this is the most downgradient well installed at the Site suggesting that LNAPL may be present at off-site locations. Dissolved-phase benzene was present in groundwater at concentrations that were one to two orders of magnitude above NMWQCC standards in samples collected from MW-02, 03, 05, and 06.



It is noteworthy that the highest concentration of chloride was measured in a groundwater sample collected from MW-01, which is the most upgradient well. This suggests that the high chloride, and high TDS values, may be representative of background conditions.

Based on these results, INTERA recommends the following:

- Initiate LNAPL removal from MW-03
- Perform a more detailed water supply well search
- Obtain off-site access and complete the delineation of LNAPL and contaminated soil and groundwater
- Conduct periodic groundwater quality monitoring
- Integrate investigations at nearby facilities such as the Versado Gas Processing Plant and the Climax Chemical Company
- After determining the magnitude, nature, and extent of contamination, perform a feasibility study to evaluate remedial options and estimated cost

5.0 REFERENCES

- INTERA, 2007. "Phase I and II Remediation, Former Enersource Facility, Monument, Lea County, New Mexico." Prepared for New Mexico Energy, Minerals, & Natural Resources Department, New Mexico Oil Conservation Division. Albuquerque, New Mexico: INTERA Incorporated, June 29, 2007.
- INTERA, 2009. "Work Plan and Cost Estimate for Remedial Investigation/Removal Action, Former Enersource Facility, Monument, New Mexico." Prepared for New Mexico Energy, Minerals, & Natural Resources Department, New Mexico Oil Conservation Division. Albuquerque, New Mexico: INTERA Incorporated, April 24, 2009.
- Leedshill-Herkenhoff, Inc., John Shomaker & Associates, Inc. and Montgomery & Andrews, P.A., 2000. "Lea County Regional Water Plan." Prepared for the Lea County Water Users Association. December 7.
- OCD, 1993. "Guidelines for Remediation of Leaks, Spills, and Releases." Santa Fe, New Mexico: New Mexico Oil Conservation Division, August 13, 1993.
- USGS, 1985a. U.S. Geological Survey. Monument North Quadrangle, New Mexico—Lea Co. [Map]. 1:24,000. 7.5-Minute Series. Washington, D.C.: USGS, 1985.
- USGS, 1985b. U.S. Geological Survey. Monument South Quadrangle, New Mexico—Lea Co. [Map]. 1:24,000. 7.5-Minute Series. Washington, D.C.: USGS, 1985.
- .

Tables

Table 1
Soil Screening Results - Direct Push Boring
Draft Enersource Remedial Investigation and Removal Action Report

Sampling Dates: June 9, 2009 through June 18, 2009

Depth (ft bgs)	FID Readings (ppm)												
	DPB-01 (12 ft bgs) ¹	DPB-02 (12 ft bgs) ¹	DPB-03 (16 ft bgs) ¹	DPB-04 (6 ft bgs) ¹	DPB-05 (14 ft bgs) ¹	DPB-06 (6.5 ft bgs) ¹	DPB-07 (15 ft bgs) ¹	DPB-08 (7 ft bgs) ¹	DPB-09 (12 ft bgs) ¹	DPB-10 (8 ft bgs) ¹	DPB-11 (7 ft bgs) ¹	DPB-12 (7 ft bgs) ¹	DPB-13 (6 ft bgs) ¹
0.0	-	-	-	-	-	-	-	-	-	-	-	-	-
1.0	-	-	-	-	-	-	6.7	-	-	-	-	-	-
1.5	-	-	-	-	-	-	-	-	-	-	-	-	-
2.0	-	-	-	-	0.0	-	-	-	-	-	8.0	-	-
2.5	-	-	-	-	-	-	-	-	-	-	-	-	-
3.0	-	-	-	-	-	-	6.8	6.9	6.7	-	-	-	-
3.5	-	0.0	-	-	-	-	-	-	-	-	-	6.8	-
4.0	0.0	-	0.0	0.0	0.0	16.5	-	-	-	783.6	8.5	-	7.1
4.5	-	-	-	-	-	-	-	-	-	-	-	-	7.0
5.0	-	-	-	0.0	-	-	-	6.9	-	-	7.5	-	-
5.5	-	-	-	-	-	-	-	-	-	-	-	-	-
6.0	-	-	-	-	-	-	18.8	-	-	-	-	-	7.1
6.5	-	-	-		-	7.2	-	7.0	-	-	-	-	
7.0	-	0.0	0.0		-		-	-	-	-	8.6	6.8	
8.0	-	9292.0	0.0		0.0		9.2		-	240.8			
8.5	-	-	-		-		-		347.3				
9.0	-	-	-		-		-		-				
9.5	-	-	-		-		-		-				
10.0	-	-	0.0		0.0		16.2		-				
11.0	11.8	-	-		0.0		-		-				
12.0	846.3	-	1435.0		0.0		183.6		1623+				
12.5			1845.0		-		-						
13.0			-		-		418.1						
14.0			-		4358+		-						
15.0			6510.0				1023+						
16.0			-										

Table 1
Soil Screening Results - Direct Push Boring
Draft Enersource Remedial Investigation and Removal Action Report

Sampling Dates: June 9, 2009 through June 18, 2009

Depth (ft bgs)	FID Readings (ppm)												
	DPB-14 (6 ft bgs) ¹	DPB-15 (7.5 ft bgs) ¹	DPB-16 (11 ft bgs) ¹	DPB-17 (6 ft bgs) ¹	DPB-18 (6.5 ft bgs) ¹	DPB-19 (5.5 ft bgs) ¹	DPB-20 (7 ft bgs) ¹	DPB-21 (6 ft bgs) ¹	DPB-22 (5.5 ft bgs) ¹	DPB-23 (4 ft bgs) ¹	DPB-24 (10 ft bgs) ¹	DPB-25 (6 ft bgs) ¹	DPB-26 (7 ft bgs) ¹
0.0	-	-	-	-	-	-	-	-	-	-	-	-	-
1.0	-	-	6.5	-	-	-	-	-	-	-	-	-	-
1.5	-	-	-	-	-	-	-	-	-	-	-	-	-
2.0	-	-	-	-	-	-	-	-	-	-	-	-	-
2.5	-	-	-	-	-	-	-	-	-	-	-	-	72.7
3.0	6.9	-	-	-	164.7	14.7	0.9	7.0	1.6	-	0.0	-	-
3.5	-	-	10.2	-	-	-	-	-	-	-	-	-	-
4.0	-	6.6	-	74.7	14.0	-	95.6	-	-	0.2	-	0.1	6.4
4.5	-	-	-	-	8.7	-	-	3.8	-		-	-	-
5.0	-	-	-	400.5	-	2.4	111.2	-	-		0.0	-	6.6
5.5	-	-	-	-	-	-	-	-	0.9		-	-	-
6.0	6.9	-	-	-	-		2420.0	8.9			-	2.1	13.6
6.5		-	-		38.8		-				-		-
7.0		6.5	10.0				-				-		14.8
8.0			20.8								0.0		
8.5			10.7								-		
9.0			-								-		
9.5			113.4								-		
10.0			-								0.0		
11.0			1023+										
12.0													
12.5													
13.0													
14.0													
15.0													
16.0													

Table 1
Soil Screening Results - Direct Push Boring
Draft Enersource Remedial Investigation and Removal Action Report

Sampling Dates: June 9, 2009 through June 18, 2009

Depth (ft bgs)	FID Readings (ppm)												
	DPB-27 (7 ft bgs) ¹	DPB-28 (6 ft bgs) ¹	DPB-29 (6.5 ft bgs) ¹	DPB-30 (7 ft bgs) ¹	DPB-31 (7 ft bgs) ¹	DPB-32 (6.5 ft bgs) ¹	DPB-33 (10 ft bgs) ¹	DPB-34 (5 ft bgs) ¹	DPB-35 (6 ft bgs) ¹	DPB-36 (6.5 ft bgs) ¹	DPB-37 (5.5 ft bgs) ¹	DPB-38* (5.5 ft bgs) ¹	DPB-39* (6.5 ft bgs) ¹
0.0	-	-	-	-	-	-	-	-	-	-	-	-	-
1.0	-	-	-	-	-	-	-	-	-	-	-	-	-
1.5	2612.0	-	-	-	-	-	-	-	-	-	-	-	-
2.0	2758.0	-	10.9	2214.0	-	-	-	-	-	-	-	-	-
2.5	-	-	-	-	-	-	-	-	-	-	-	-	-
3.0	-	-	-	-	-	-	-	-	-	-	-	-	-
3.5	-	-	-	-	-	-	-	-	-	-	-	-	-
4.0	103.6	0.0	456.7	2332.0	1.9	3.6	2.4	2.0	6.9	2.3	2.0	-	-
4.5	-	-	982.3	-	-	-	-	2.1	-	-	1.7	-	-
5.0	39.1	-	-	2333.0	1.9	2.7	2.3	-	429.4	2.2	-	-	-
5.5	-	0.0	927.5	-	-	-	-		-	-	1.8	-	-
6.0	-	-	-	2268.0	-	28.9	-		103.4	-	-		-
6.5	163.1		-	-	-	-	-			2.3	-		-
7.0	-		-	886.0	48.1	-	2.4						
8.0							-						
8.5							-						
9.0							-						
9.5							5.4						
10.0							-						
11.0													
12.0													
12.5													
13.0													
14.0													
15.0													
16.0													

Table 1
Soil Screening Results - Direct Push Boring
Draft Enersource Remedial Investigation and Removal Action Report

Sampling Dates: June 9, 2009 through June 18, 2009

Depth (ft bgs)	FID Readings (ppm)					
	DPB-40* (7.5 ft bgs) ¹	DPB-41* (7 ft bgs) ¹	DPB-42* (7.5 ft bgs) ¹	DPB-43* (6 ft bgs) ¹	DPB-44* (6 ft bgs) ¹	DPB-45* (7.5 ft bgs) ¹
0.0	-	-	-	-	-	-
1.0	-	-	-	-	-	-
1.5	-	-	-	-	-	-
2.0	-	-	-	-	-	-
2.5	-	-	-	-	-	-
3.0	-	-	-	-	-	-
3.5	-	-	-	-	-	-
4.0	-	-	-	-	-	-
4.5	-	-	-	-	-	-
5.0	-	-	-	-	-	-
5.5	-	-	-	-	-	-
6.0	-	-	-	-	-	-
6.5	-	-	-			-
7.0	-	-	-			-
8.0	-		-			-
8.5						
9.0						
9.5						
10.0						
11.0						
12.0						
12.5						
13.0						
14.0						
15.0						
16.0						

Notes:

* FID not available for screening

- = Not Measured

1 = Total depth of boring

Gray shading shows total depth of boring

bgs= below ground surface

FID = flame ionization detector

ft = foot/feet

ppm = parts per million

Table 2
Summary of Analytical Chemistry Results - Soil
Draft Enersource Remedial Investigation and Removal Action Report

Boring ID	Date	Sample Depth (bgs)	Concentration (mg/kg)												
			Benzene ¹	Toluene ¹	Ethylbenzene ¹	Total Xylenes ¹	Total BTEX ^{1,2}	MTBE ¹	EDC ¹	EDB ³	Total Naphthalenes ^{1,4}	TPH GRO	TPH DRO + MRO	Total TPH	Chloride
OCD Standard			0.2	-	-	-	50	-	-	-	-	-	-	500	500 ^a 1000 ^b
DPB-01	6/15/2009	8.0	< 0.10	< 0.10	< 0.10	< 0.20	< 0.20	< 0.10	< 0.10	< 0.10	< 0.40	< 5.0	< 50	< 50	69
		11.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	12	12	59
		12.0	< 0.25	< 0.25	0.32	< 0.50	0.32	< 0.25	< 0.25	< 0.25	< 1.0	42	150	192	130
DPB-02	6/15/2009	7.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	26	26	74
		8.0	< 0.25	< 0.25	3.6	11	14.6	< 0.25	< 0.25	< 0.25	5.11	360	620	980	130
		12.0	< 0.25	2.4	14	35	51.4	< 0.25	< 0.25	< 0.25	6.3	670	940	1610	76
DPB-03	6/15/2009	11.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	17	17	16
		12.0	< 0.25	0.8	4.4	12	17.2	< 0.25	< 0.25	< 0.25	3.44	250	530	780	16
		15.0	< 0.25	5.6	14	36	55.6	< 0.25	< 0.25	< 0.25	3.8	300	570	870	17
DPB-04	6/15/2009	1.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	18
		5.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	14
DPB-05	6/15/2009	10.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	39
		11.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	22	22	24
		13.0	< 1.0	< 1.0	1.6	2.4	4	< 1.0	< 1.0	< 1.0	< 4.0	390	1300	1690	37
DPB-06	6/15/2009	1.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	163	163	19
		6.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	700
DPB-07	6/16/2009	4.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	152	152	130
		6.0	0.71	0.33	2.7	3.9	7.64	< 0.25	< 0.25	< 0.25	< 1.0	99	2130	2229	980
		14.5	< 0.050	< 0.050	1.1	3.9	5	< 0.050	< 0.050	< 0.050	0.88	150	330	480	970
DPB-08	6/16/2009	5.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	180	159	339	61
		6.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	74
		7.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	57
DPB-09	6/16/2009	4.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	470	470	21
		8.0	0.36	0.083	1.7	0.95	3.09	< 0.050	< 0.050	< 0.050	1.9	67	10300	10367	34
		11.0	2.8	6.4	18	18	45.2	< 0.50	< 0.50	< 0.50	15.8	460	11700	12160	42
DPB-10	6/16/2009	4.0	2.3	< 0.25	18	27	47.3	< 0.25	< 0.25	< 0.25	21.8	650	7800	8450	47
		7.5	< 0.50	< 0.50	7	14	21	< 0.50	< 0.50	< 0.50	31.5	340	4100	4440	67
		8.0	< 0.050	0.073	0.68	1.5	2.25	< 0.050	< 0.050	< 0.050	2.52	310	2200	2510	48
DPB-11	6/16/2009	4.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	70	70	18
		5.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	11
		7.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	40

Table 2
Summary of Analytical Chemistry Results - Soil
Draft Enersource Remedial Investigation and Removal Action Report

Boring ID	Date	Sample Depth (bgs)	Concentration (mg/kg)												
			Benzene ¹	Toluene ¹	Ethylbenzene ¹	Total Xylenes ¹	Total BTEX ^{1,2}	MTBE ¹	EDC ¹	EDB ³	Total Naphthalenes ^{1,4}	TPH GRO	TPH DRO + MRO	Total TPH	Chloride
OCD Standard			0.2	-	-	-	50	-	-	-	-	-	-	500	500 ^a 1000 ^b
DPB-12	6/16/2009	4.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	33
		7.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	58
DPB-13	6/16/2009	4.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	242	242	110
		5.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	37
		7.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	30
DPB-14	6/16/2009	4.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	29
		5.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	26
		6.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	29
DPB-15	6/16/2009	4.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	290
		5.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	670
		7.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	350
DPB-16	6/16/2009	3.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	2
		8.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	13	13	1.9
		11.0	0.76	4.9	15	49	17.42	< 0.50	< 0.50	< 0.50	15.5	310	1100	1410	6.9
DPB-17	6/16/2009	3.5	< 0.25	< 0.25	0.55	< 0.50	0.55	< 0.25	< 0.25	< 0.25	14.1	< 250	17000	17000	43
		5.5	< 0.050	< 0.050	< 0.050	0.11	0.11	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	88	88	110
		6.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	50	50	69
DPB-18	6/16/2009	2.5	< 0.50	< 0.50	< 0.50	1.6	1.6	< 0.50	< 0.50	< 0.50	2.6	71	5800	5871	110
DPB-19	6/17/2009	3.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	1800	1800	23
		5.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	220
DPB-20	6/17/2009	3.5	< 0.50	< 0.50	< 0.50	< 1.0	< 1.0	< 0.50	< 0.50	< 0.50	< 2.0	< 50	2600	2600	850
		5.0	< 0.50	< 0.50	< 0.50	< 1.0	< 1.0	< 0.50	< 0.50	< 0.50	13.5	58	3900	3958	700
		7.0	< 1.0	2.7	14	56	72.7	< 1.0	< 1.0	< 1.0	46.9	610	6400	7010	190
DPB-21	6/17/2009	4.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	1130	1130	220
		5.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	210
		6.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	66
DPB-22	6/17/2009	4.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	81	81	76
		4.5	< 0.050	< 0.050	< 0.050	0.17	0.17	< 0.050	< 0.050	< 0.050	0.33	< 5.0	28	28	37
		5.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	45
DPB-23	6/17/2009	2.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	164	164	93
		3.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	197	197	28

Table 2
Summary of Analytical Chemistry Results - Soil
Draft Enersource Remedial Investigation and Removal Action Report

Boring ID	Date	Sample Depth (bgs)	Concentration (mg/kg)												
			Benzene ¹	Toluene ¹	Ethylbenzene ¹	Total Xylenes ¹	Total BTEX ^{1,2}	MTBE ¹	EDC ¹	EDB ³	Total Naphthalenes ^{1,4}	TPH GRO	TPH DRO + MRO	Total TPH	Chloride
OCD Standard			0.2	-	-	-	50	-	-	-	-	-	-	500	500 ^a 1000 ^b
DPB-24	6/17/2009	6.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	51
		8.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	23
		10.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	16
DPB-25	6/17/2009	3.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	8.6
		6.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	19
DPB-26	6/17/2009	2.5	< 2.5	< 2.5	< 2.5	< 5.0	< 5.0	< 2.5	< 2.5	< 2.5	< 10	< 250	12200	12200	330
		3.5	< 1.0	< 1.0	< 1.0	< 2.0	< 2.0	< 1.0	< 1.0	< 1.0	< 4.0	< 100	9300	9300	420
		6.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	320
DPB-27	6/17/2009	2.0	19	29	14	33	95	< 0.50	< 0.50	< 0.50	4.5	660	27800	28460	250
		3.5	< 0.25	2.2	4.9	12	19.1	< 0.25	< 0.25	< 0.25	3.6	340	2650	2990	520
		6.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	310
DPB-28	6/17/2009	3.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	24
		6.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	530
DPB-29	6/17/2009	2.5	0.33	< 0.25	2.4	< 0.50	2.73	< 0.25	< 0.25	< 0.25	6.3	220	21500	21720	35
		3.5	0.41	< 0.25	3.5	< 0.50	3.91	< 0.25	< 0.25	< 0.25	8.5	240	24700	24940	51
		7.0	2.1	< 0.25	5.7	1.4	9.2	< 0.25	< 0.25	< 0.25	5.14	210	6900	7110	35
DPB-30	6/17/2009	2.5	3.6	< 0.50	9.8	9.2	22.6	< 0.50	< 0.50	< 0.50	11.3	690	11200	11890	55
		3.5	7.1	1.7	21	37	66.8	< 0.50	< 0.50	< 0.50	33.9	1400	10700	12100	190
		5.8	1.5	2.3	11	27	41.8	< 0.50	< 0.50	< 0.50	21.6	810	2600	3410	160
DPB-31	6/17/2009	3.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	350	350	100
		6.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	216	216	75
		7.0	< 0.50	< 0.50	< 0.50	< 1.0	< 1.0	< 0.50	< 0.50	< 0.50	< 2.0	< 50	2500	2500	89
DPB-32	6/17/2009	3.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	237	237	320
		5.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	190	190	470
		6.0	< 0.50	< 0.50	< 0.50	< 1.0	< 1.0	< 0.50	< 0.50	< 0.50	< 2.0	< 50	3800	3800	510
DPB-33	6/17/2009	3.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	250
		7.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	83
		9.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	17	17	30
DPB-34	6/17/2009	3.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	13
		4.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	140	140	8.9

Table 2
Summary of Analytical Chemistry Results - Soil
Draft Enersource Remedial Investigation and Removal Action Report

Boring ID	Date	Sample Depth (bgs)	Concentration (mg/kg)												
			Benzene ¹	Toluene ¹	Ethylbenzene ¹	Total Xylenes ¹	Total BTEX ^{1,2}	MTBE ¹	EDC ¹	EDB ³	Total Naphthalenes ^{1,4}	TPH GRO	TPH DRO + MRO	Total TPH	Chloride
OCD Standard			0.2	-	-	-	50	-	-	-	-	-	-	500	500 ^a 1000 ^b
DPB-35	6/17/2009	3.5	< 0.25	< 0.25	< 0.25	< 0.50	< 0.50	< 0.25	< 0.25	< 0.25	< 1.0	< 25	2400	2400	810
		4.5	< 2.5	< 2.5	< 2.5	13	13	< 2.5	< 2.5	< 2.5	57	410	8700	9110	660
		6.5	< 1.0	< 1.0	1	4.4	5.4	< 1.0	< 1.0	< 1.0	17.7	< 100	1200	1200	570
DPB-36	6/17/2009	3.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	7.9
		4.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	9.1
		6.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	16
DPB-37	6/17/2009	3.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	152	152	65
		4.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	400
		5.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	210
DPB-38	6/18/2009	3.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	-	-	-	-	< 5.0	750	750	17
		4.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	-	-	-	-	< 5.0	1110	1110	50
		5.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	-	-	-	-	< 5.0	65	65	56
DPB-39	6/18/2009	3.5	< 0.25	< 0.25	< 0.25	< 0.50	< 0.50	-	-	-	-	< 100	18600	18600	85
		5.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	-	-	-	-	< 5.0	93	93	87
DPB-40	6/18/2009	2.5	< 0.50	< 0.50	< 0.50	< 1.0	< 1.0	-	-	-	-	< 100	41000	41000	51
		5.0	< 0.50	< 0.50	0.76	< 1.0	0.76	-	-	-	-	< 100	29000	29000	56
		7.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	-	-	-	-	< 5.0	329	329	51
DPB-41	6/18/2009	2.5	< 0.25	< 0.25	< 0.25	< 0.50	< 0.50	-	-	-	-	< 50	4300	4300	24
		3.5	< 1.0	< 1.0	< 1.0	< 2.0	< 2.0	-	-	-	-	100	21900	22000	24
		7.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	-	-	-	-	< 5.0	< 50	< 50	43
DPB-42	6/18/2009	2.6	< 0.25	< 0.25	< 0.25	< 0.50	< 0.50	-	-	-	-	< 100	8200	8200	17
		4.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	-	-	-	-	< 5.0	1330	1330	38
		7.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	-	-	-	-	< 5.0	< 50	< 50	47
DPB-43	6/18/2009	2.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	-	-	-	-	< 5.0	690	690	22
		3.0	< 0.25	< 0.25	< 0.25	< 0.50	< 0.50	-	-	-	-	< 100	20100	20100	95
		6.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	-	-	-	-	< 5.0	2050	2050	24
East	6/8/2009	-	<0.05	<0.05	<0.05	<0.3	<0.3	-	-	-	-	<50	366	366	592
MW-01	6/10/2009	1.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	6.5	420	426.5	0.39
		34.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	870
		41.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	940

Table 2
Summary of Analytical Chemistry Results - Soil
Draft Enersource Remedial Investigation and Removal Action Report

Boring ID	Date	Sample Depth (bgs)	Concentration (mg/kg)												
			Benzene ¹	Toluene ¹	Ethylbenzene ¹	Total Xylenes ¹	Total BTEX ^{1,2}	MTBE ¹	EDC ¹	EDB ³	Total Naphthalenes ^{1,4}	TPH GRO	TPH DRO + MRO	Total TPH	Chloride
OCD Standard			0.2	-	-	-	50	-	-	-	-	-	-	500	500 ^a 1000 ^b
MW-02	6/13/2009	1.0	0.22	< 0.050	< 0.050	< 0.10	0.22	< 0.050	< 0.050	< 0.050	< 0.20	6.5	2800	2806.5	-
		4.0	2.4	< 0.50	13	7.6	23	< 0.50	< 0.50	< 0.50	18.5	370	10500	10870	140
		10.0	56	11	120	200	387	< 2.5	< 2.5	< 2.5	56	4000	17200	21200	130
		20.0	15	< 2.5	84	150	249	< 2.5	< 2.5	< 2.5	< 10	2300	3500	5800	410
		30.0	< 0.50	< 0.50	9.8	14	23.8	< 0.50	< 0.50	< 0.50	8.2	280	530	810	430
		35.0	0.2	0.08	4.6	6.3	11.18	< 0.050	< 0.050	< 0.050	1.83	150	420	570	550
		40.0	< 0.25	< 0.25	< 0.25	< 0.50	< 0.50	< 0.25	< 0.25	< 0.25	< 1.0	7.2	< 50	7.2	1300
MW-03	6/12/2009	1.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	280	280	490
		10.0	< 0.50	< 0.50	12	23	35	< 0.50	< 0.50	< 0.50	8.7	300	26	326	770
		20.0	< 0.50	< 0.50	13	25	38	< 0.50	< 0.50	< 0.50	11.1	300	810	1110	520
		30.0	< 0.50	< 0.50	9	21	30	< 0.50	< 0.50	< 0.50	18.6	< 250	2100	2100	360
		35.5	15	< 1.0	20	21	56	< 1.0	< 1.0	< 1.0	32.1	470	11000	11470	680
		42.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	5.5	81	86.5	940
MW-04	6/11/2009	1.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	2070	2070	20
		17.5	< 0.50	< 0.50	13	7.4	20.4	< 0.50	< 0.50	< 0.50	30.7	360	10500	10860	38
		35.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	960
		43.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	990
MW-05	6/11/2009	1.0	< 0.25	< 0.25	< 0.25	< 0.50	< 0.50	< 0.25	< 0.25	< 0.25	< 1.0	< 10	5300	5300	76
		4.0	< 0.25	< 0.25	< 0.25	1.9	1.9	< 0.25	< 0.25	< 0.25	1	39	11500	11539	84
		34.5	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	19	19	590
		41.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	740
MW-06	6/9/2009	1.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	187	187	8.9
		35.0	2.9	< 0.25	14	4.5	21.4	< 0.25	< 0.25	< 0.25	3	350	1700	2050	55
	6/10/2009	43.0	< 0.050	< 0.050	< 0.050	< 0.10	< 0.10	< 0.050	< 0.050	< 0.050	< 0.20	< 5.0	< 50	< 50	720
N35E15-10	6/9/2009	10.0	<0.05	<0.05	<0.05	<0.3	<0.3	-	-	-	-	<10	<10	<10	2240
N35E15-15	6/9/2009	15.0	0.737	1.4	7.91	14.6	24.647	-	-	-	-	345	959	1304	3120
West	6/8/2009		<0.05	<0.05	<0.05	<0.3	<0.3	-	-	-	-	<10	<10	<10	96
CS1	6/23/2009	5.0	-	-	-	-	-	-	-	-	-	420	5400	5820	-
CS2	6/23/2009	5.0	-	-	-	-	-	-	-	-	-	< 5.0	< 50	< 50	-
CS3	6/23/2009	10.0	-	-	-	-	-	-	-	-	-	1200	5000	6200	-
CS4	6/23/2009	5.0	-	-	-	-	-	-	-	-	-	< 5.0	< 50	< 50	-

Table 2
Summary of Analytical Chemistry Results - Soil
Draft Enersource Remedial Investigation and Removal Action Report

Boring ID	Date	Sample Depth (bgs)	Concentration (mg/kg)												
			Benzene ¹	Toluene ¹	Ethylbenzene ¹	Total Xylenes ¹	Total BTEX ^{1,2}	MTBE ¹	EDC ¹	EDB ³	Total Naphthalenes ^{1,4}	TPH GRO	TPH DRO + MRO	Total TPH	Chloride
OCD Standard			0.2	-	-	-	50	-	-	-	-	-	-	500	500 ^a 1000 ^b
CS5	6/23/2009	5.0	-	-	-	-	-	-	-	-	-	79	1720	1799	-
CS6	6/23/2009	10.0	-	-	-	-	-	-	-	-	-	96	1490	1586	-
CS7	6/23/2009	5.0	-	-	-	-	-	-	-	-	-	360	3500	3860	-
CS13	6/24/2009	5.0	-	-	-	-	-	-	-	-	-	< 10	56	56	-
CS15	6/25/2009	5.0	-	-	-	-	-	-	-	-	-	< 5.0	< 50	< 50	-
CS19	6/25/2009	5.0	-	-	-	-	-	-	-	-	-	< 5.0	< 50	< 50	-
CS21	6/25/2009	5.0	-	-	-	-	-	-	-	-	-	< 50	1170	1170	-
CS22	6/25/2009	10.0	-	-	-	-	-	-	-	-	-	420	210	630	-
CS23	6/25/2009	5.0	-	-	-	-	-	-	-	-	-	< 5.0	< 50	< 50	-
CS24	6/25/2009	20.0	-	-	-	-	-	-	-	-	-	510	530	1040	-

Notes:

- = Not Tested or Not Applicable

Bolding indicates values in excess of the soil standards.

1 = Analyzed by EPA Method 8260B

2 = Total BTEX includes sum of benzene, toluene, ethylbenzene, and total xylenes. PQL for BTEX = highest PQL for individual compounds; when summing detections, values listed as "<" PQL are assumed to be 0.

3 = Analyzed by EPA Method 8260B

4 = Total naphthalenes includes the sum of naphthalene, 1-methylnaphthalene, and 2-methylnaphthalene. PQL for Total Naphthalenes = highest PQL for individual compounds; when summing detections, values listed as "<" PQL are assumed to be 0.

a = ≤ 6 feet bgs = 500

b = > 6 feet bgs = 1,000

bgs = below ground surface

BTEX = benzene, toluene, ethyl benzene, and total xylenes

CS = confirmatory sample

DPB = direct push boring

DRO = diesel range organics

EDB = 1,2-dibromoethane

EDC = 1,2-dichloroethane

EPA = U.S. Environmental Protection Agency

GRO = gasoline range organics

mg/kg = milligrams per kilogram

MRO = motor oil range organics

MTBE = methyl tertiary-butyl ether

MW = monitoring well

OCD Standard = Site-Specific standard established by Oil Conservation Division

PQL = practical quantification limit

TPH = Total Petroleum Hydrocarbons

Table 3
Soil Screening Results - Hollow Stem Auger Borings
Draft Enersource Remedial Investigation and Removal Action Report
Sampling Dates: June 9, 2009 through June 18, 2009

Depth (ft bgs)	FID Readings (ppm)					
	MW-01 (42 ft bgs) ¹	MW-02* (44 ft bgs) ¹	MW-03* (45 ft bgs) ¹	MW-04 (43 ft bgs) ¹	MW-05* (43 ft bgs) ¹	MW-06 (43 ft bgs) ¹
0	-	-	-	0	2.8	-
1	3.9	-	-	-	-	-
2	-	-	-	0	5.3	0.6
3	3.8	-	-	-	-	-
4	-	-	-	0	3575+	0.5
5	3.2	-	-	-	-	0.5
6	2.6	-	-	0	3575+	-
6.5	-	-	-	-	-	0.5
7	-	-	-	-	-	-
8	2.6	-	-	0	380.2	-
9	-	-	-	-	-	2500
10	2.6	-	-	89.3	-	-
11	-	-	-	-	-	-
12	2.6	-	-	200.8	-	3814
13	-	-	-	-	-	-
13.5	-	-	-	-	-	3814
14	31.1	-	-	1447	-	-
15	-	-	-	-	-	-
16	2408	-	-	2230	-	-
16.5	-	-	-	-	-	3814
17	-	-	-	-	-	-
18	3681+	-	-	3575+	-	3814
19	-	-	-	-	-	2270
20	3681+	-	-	3575+	-	3814
21	-	-	-	-	-	-
22	3681+	-	-	3575+	-	2335
23	-	-	-	-	-	3314
24	-	-	-	3575+	-	-
25	-	-	-	-	-	-
26	-	-	-	-	-	-
27	-	-	-	-	-	-
28	-	-	-	-	-	-
29	-	-	-	-	-	-
30	552	-	-	138.3	-	-
30.5	-	-	-	-	-	3814
31	-	-	-	-	-	-
32	-	-	-	-	-	-
33	-	-	-	-	-	-
34	-	-	-	-	-	-
35	23.3	-	-	-	-	3814
36	15.4	-	-	11.8	-	-
37	-	-	-	-	-	213
38	-	-	-	-	-	-
39	-	-	-	-	-	61
40	-	-	-	11.8	-	148
41	4.4	-	-	-	-	-
41.5	-	-	-	-	-	9
42	-	-	-	-	-	-
43		-	-	9.3	-	5.8
44						
45						

Notes:

* FID was not available to collect readings from MW-02, MW-03, and a portion of MW-05

- = Not Measured

1 = Total depth of boring

Gray shading shows total depth of boring

bgs= below ground surface

FID = flame ionization detector

ft = foot/feet

ppm = parts per million

Table 4
Fluid Level Measurements
Enersource Remedial Investigation and Removal Action Report

Well ID	Top of Casing (feet above msl)	Screen Interval (feet bgs)	Date	Depth to Product (feet below TOC)	Depth to Water (feet below TOC)	Product Thickness (feet)	Groudwater Elevation
MW-01	3582.43	27' - 42'	6/12/2009	-	36.99	-	3545.44
	3582.43	27' - 42'	6/22/2009	-	36.98	-	3545.45
	3582.43	27' - 42'	6/25/2009	-	36.98	-	3545.45
	3582.43	27' - 42'	6/26/2009	-	36.97	-	3545.46
MW-02	3582.94	29' - 44'	6/22/2009	-	38.58	-	3544.36
	3582.94	29' - 44'	6/25/2009	-	38.58	-	3544.36
	3582.94	29' - 44'	6/26/2009	-	38.52	-	3544.42
MW-03	3581.84	30' - 45'	6/22/2009	37.96	37.96	0	3543.88
	3581.84	30' - 45'	6/24/2009	-	37.94	-	3543.9
	3581.84	30' - 45'	6/25/2009	37.98	39.4	1.42	3543.505
MW-04	3583.33	28' - 43'	6/12/2009	-	38.13	-	3545.2
	3583.33	28' - 43'	6/22/2009	-	38.02	-	3545.31
	3583.33	28' - 43'	6/25/2009	-	37.99	-	3545.34
	3583.33	28' - 43'	6/26/2009	-	37.98	-	3545.35
MW-05	3582.10	28' - 43'	6/12/2009	-	37.56	-	3544.54
	3582.10	28' - 43'	6/22/2009	-	37.5	-	3544.6
	3582.10	28' - 43'	6/25/2009	-	37.49	-	3544.61
	3582.10	28' - 43'	6/26/2009	-	37.47	-	3544.63
MW-06	3582.48	28' - 43'	6/12/2009	-	37.37	-	3545.11
	3582.48	28' - 43'	6/22/2009	-	37.57	-	3544.91
	3582.48	28' - 43'	6/24/2009	-	37.58	-	3544.9
	3582.48	28' - 43'	6/25/2009	-	37.58	-	3544.9
	3582.48	28' - 43'	6/27/2009	-	37.58	-	3544.9

Notes:

- = Not Measured
bgs= below ground surface
msl = mean sea level
TOC = top of casing

Table 5
Summary of Analytical Chemistry Results - Groundwater
Enersource Remedial Investigation and Removal Action Report

Monitoring Well	Date	Concentration (ug/L)									
		Benzene ¹	Toluene ¹	Ethylbenzene ¹	Total Xylenes ¹	Total BTEX ^{1,2}	MTBE ¹	EDC ¹	EDB ³	Total Naphthalenes ^{1,4}	Chloride
NM-GS		10	750	750	620	-	-	10	0.1	30	250
MW-01	6/26/2009	7.9	< 1.0	9.5	7.2	24.6	< 1.0	< 1.0	< 1.0	< 4.0	7900
MW-02	6/26/2009	2000	< 5.0	400	180	2580	< 5.0	< 5.0	< 5.0	< 20	7700
MW-04	6/26/2009	< 1.0	< 1.0	< 1.0	< 1.5	< 1.5	< 1.0	< 1.0	< 1.0	< 4.0	7800
MW-05	6/26/2009	330	15	58	120	523	< 1.0	3.4	< 1.0	58	5700
MW-06	6/27/2009	3100	22	280	170	3572	< 5.0	< 5.0	< 5.0	< 20	5300

Notes:

- = Not Tested or Not Applicable

Bolding indicates values in excess of the groundwater standards.

1 = Analyzed by EPA Method 8260B

2 = Total BTEX includes sum of benzene, toluene, ethylbenzene, and total xylenes. PQL for BTEX = highest PQL for individual compounds; when summing detections, values listed as "<" PQL are assumed to be 0.

3 = Analyzed by EPA Method 504.1 or Method 8260B

4 = Total naphthalenes includes the sum of naphthalene, 1-methylnaphthalene, and 2-methylnaphthalene. PQL for Total Naphthalenes = highest PQL for individual compounds; when summing detections, values listed as "<" PQL are assumed to be 0.

bgs = below ground surface

BTEX = benzene, toluene, ethyl benzene, and total xylenes

ug/L = micrograms per liter

EDB = 1,2-dibromoethane

EDC = 1,2-dichloroethane


EPA = U.S. Environmental Protection Agency

MTBE = methyl tertiary-butyl ether

MW = monitoring well

NM-GS = Groundwater Standards as defined by the State of New Mexico Water Quality Control Commission

Figures





Source(s): 1978 aerial photo – NMDOT;
Property boundary – John West Surveying Co., Hobbs, NM.






Figure 2
Historical Site Operations

Enersource Site – Monument, NM






0 50 100 200
Feet



S:\Projects\OCD - Enersource Facility\graphics\Monument NM\GIS\September2009\figure3.mxd



Notes: Results are in mg/Kg
Bold indicates concentrations above NMOCD Action Levels
 DRO = Diesel Range Organic
 MRO = Motor Oil Range Organic
 Cl = Chloride
 ND = Not Detected above practical quantification limit



Source(s): 2004 aerial photo – EDAC;
 Property boundary – John West Surveying Co., Hobbs, NM;
 Data – INTERA Inc, 2007.

Figure 3
 Phase I & II Investigation Findings

Enersource Site – Monument, NM




Source(s): 1978 aerial photo – NMDOT;
Property boundary – John West Surveying Co., Hobbs, NM.





Note(s):
See Figure 15 for pit area details.

Figure 4
Excavation, Soil Boring and
Monitoring Well Locations

Enersource Site – Monument, NM



Source(s): 2004 aerial photo – EDAC;
Property boundary – John West Surveying Co., Hobbs, NM.




Sample Location
Depth, feet bgs: Result

Note(s):
Results are in ppmv as measured by FID
NA = FID Not Available for screening



Figure 5
Maximum VOC Concentration by
Heated-Headspace Method, June 2009
(0 to 6 Feet Below Ground Surface)

Enersource Site – Monument, NM





Source(s): 2004 aerial photo – EDAC;
Property boundary – John West Surveying Co., Hobbs, NM.




Sample Location
Depth, feet bgs: Result

Note(s):
Results are in ppmv as measured by FID
NA = FID Not Available for screening
or boring terminated above 6 feet



Figure 6
Maximum VOC Concentration by
Heated-Headspace Method, June 2009
(>6 Feet Below Ground Surface)

Enersource Site – Monument, NM





Source(s): 1978 aerial photo – NMDOT;
 Property boundary/monitoring wells – John West Surveying Co., Hobbs, NM.




Sample Location
 Sample Date
 Depth (feet bgs): Result

- Notes:
1. Results are in mg/Kg
 2. **Bold** indicates concentration above NMOCD TPH Action Level of 500 mg/kg
 3. NA = Not Applicable
 4. See Figure 15 for pit area results



Figure 7
 Distribution of TPH in Soil (0 to 6 Feet Below Ground Surface)

Enersource Site – Monument, NM





Source(s): 1978 aerial photo – NMDOT;
Property boundary/monitoring wells – John West Surveying Co., Hobbs, NM.




Sample Location
Sample Date
Depth (feet bgs): Result


- Notes:
- Results are in mg/Kg
 - Bold** indicates concentration above NMOCD Benzene Action Level of 0.2 mg/kg
 - NA = Not Applicable

Figure 8
Distribution of Benzene in Soil
(0 to 6 Feet Below Ground Surface)

Enersource Site – Monument, NM



Source(s): 1978 aerial photo – NMDOT;
Property boundary/monitoring wells – John West Surveying Co., Hobbs, NM.




Sample Location
Sample Date
Depth (feet bgs): Result

- Notes:
1. Results are in mg/Kg
 2. **Bold** indicates concentration above NMOCD
BTEX Action Level of 50 mg/kg
 3. NA = Not Applicable
 4. Σ BTEX = Sum of Benzene, Toluene, Ethyl benzene,
and total Xylenes concentrations
 5. See Figure 15 for pit area results



Figure 9
Distribution of BTEX in Soil
(0 to 6 Feet Below Ground Surface)

Enersource Site – Monument, NM





Source(s): 1978 aerial photo – NMDOT;
Property boundary/monitoring wells – John West Surveying Co., Hobbs, NM.




Sample Location
Sample Date
Depth (feet bgs): Result

- Notes:
- Results are in mg/Kg
 - Bold** indicates concentration above NMOC
Chloride Action Level of 500 mg/kg for soil ≤ 6 feet bgs
Chloride Action Level of 1,000 mg/kg for soil > 6 feet bgs
 - NA = Not Applicable
 - See Figure 15 for pit area results

Figure 10
Distribution of Chloride in Soil
(0 to 6 Feet Below Ground Surface)

Enersource Site – Monument, NM




Sample Location
 Sample Date
 Depth (feet bgs): Result

- Notes:
1. Results are in mg/Kg
 2. **Bold** indicates concentration above NMOCD
TPH Action Level of 500 mg/kg
 3. NA = Not Applicable
 4. See Figure 15 for pit area results


Figure 11
 Distribution of TPH in Soil
 (>6 Feet Below Ground Surface)

Enersource Site – Monument, NM






Source(s): 1978 aerial photo – NMDOT;
Property boundary/monitoring wells – John West Surveying Co., Hobbs, NM.





Source(s): 1978 aerial photo – NMDOT;
 Property boundary/monitoring wells – John West Surveying Co., Hobbs, NM.






Sample Location (Depth, feet bgs)
Sample Date
 Analyte: Result

- Notes:
- Results are in mg/Kg
 - Bold** indicates concentration above NMOCD
 Benzene Action Level of 0.2 mg/kg; TPH Action Level of 500 mg/kg; and Chloride Action Level of 1,000 mg/kg
 - Σ BTEX = Sum of Benzene, Toulene, Ethyl benzene, and total Xylenes concentrations

Source(s): 1978 aerial photo – NMDOT;
 Property boundary/monitoring wells – John West Surveying Co., Hobbs, NM.

Figure 15
 Distribution of Contaminants
 in Soil within Pit

Enersource Site – Monument, NM



MW-01
6/26/09
Benzene: 7.9
Σ BTEX: 24.6
Chloride: **7,900**

MW-04
6/26/09
Benzene: <1.0
Σ BTEX: <1.5
Chloride: **7,800**

MW-05
6/11/09
Benzene: **330**
Σ BTEX: 523
Chloride: **5,700**

Concrete
Basin

MW-06
6/27/09
Benzene: **3,100**
Σ BTEX: 3,572
Chloride: **5,300**

MW-02
6/26/09
Benzene: **2,000**
Σ BTEX: 2,580
Chloride: **7,700**

MW-03
6/25/09
LNAPL = 1.42'



0 50 100 200 Feet

Legend

Monitoring Well Location
 Property Boundary

Estimated Groundwater Flow Direction, 6/25/09
 Excavation Area

Sample Location
Sample Date
Analyte: Result

- Notes:
- Results are in µg/L except Chloride (mg/L)
 - Bold** indicates concentration above NMWQCC Standard
 - Σ BTEX = Sum of Benzene, Toulene, Ethyl benzene, and total Xylenes concentrations

Source(s): 1978 aerial photo – NMDOT;
Property boundary/monitoring wells – John West Surveying Co., Hobbs, NM.

Figure 16
Distribution of Contaminants
in Groundwater, June 2009

Enersource Site – Monument, NM



Depth
(bgs)

6 ft

UNIT 1 (Sand and Clayey Sand)

UNIT 2 (Caliche)

35 ft
36 ft

Depth to Water ~35 Feet bgs


UNIT 3 (Sandy Clay and Clayey Sand)

45 ft





Figure 17
Generalized Hydrostratigraphic Column

Enersource Site – Monument, NM




Source(s): 1978 aerial photo – NMDOT;
Property boundary/monitoring wells – John West Surveying Co., Hobbs, NM.



* = MW-03 was not used in contouring due to presence of product.

Figure 18
Groundwater Elevations,
June 25, 2009

Enersource Site – Monument, NM



Source(s): 1978 aerial photo – NMDOT;
Property boundary – John West Surveying Co., Hobbs, NM.





Figure 19
Areal Extent of Contaminants in Soil
(0 to 6 Feet Below Ground Surface)


Enersource Site – Monument, NM

Appendix A

Historical Aerial Photographs




0 150 300 600 Feet

Legend
 Property Boundary


Historical Aerial – 1966

Enersource Site – Monument, NM





0 150 300 600 Feet

Legend
 Property Boundary

Historical Aerial – 1978

Enersource Site – Monument, NM





Aerial Source: Earth Data Analysis Center



Legend



Property Boundary

Historical Aerial – 2005

Enersource Site – Monument, NM



Appendix B

Field Notes

6-09-2009

Joe A. Gedeonore

[0830]

On site w/ Lynda
Price and Jeff Palmer.

Rodgers Drilling Shows up

[0900] Gandy Corp Shows
up. Conduct H&S drilling

Lynda Price is Site H&S
officer. Discuss activities

for project which use 3

1) Test hole 6 MWs

2) Excavate 4,000 yards³
of contaminated soil from

8w Pit

[1030] Begin drilling MW-6
Target depth = 30 feet

Begin excavating pit; Start
in very SW corner; Grossly
contaminated soils at ~ 3' bgs.

Take sample for lab analysis
to determine proper disposal.

Earlier results from sample

collected by Rick D were

East GRO 410 DRD CI BTET 20.3

West 410 410 96 20.3

[1100] Drilling down to ~ 10'

Joe A. Gulem 6-9-2009

(1100 (cont)) Cont. observed at 2 ft bgs; took picture cont continues downward in culch. Cont. in

pit also extends to 15+ feet. Jeff P. will transfer FID sensors.

Brewer for lunch. 1230 1315 1400 Dr. 11 to in 24 feet BGS. switch to air today. Water at ~ 33 according to

John.


1500 Talk to Jim Grosswald and Brad. Determine that waste is non exempt.

Excavated

1715 DTW measured at 34.8 ft bgs

65 ft x 40 ft x 15 ft
= 39,000 ft³ ≈ 1,400 yd³

Joe A. Gulem 6-9-2009
MW-06 (Proposed)



EVERSOURCE

6/9/09 JEFF PALMER NOTES OF THE DAY

08:30 MEET DRILLING CREW AT SITE, DISCUSS SAFETY QUESTIONS. SIGN OFF ON SAFETY DOCUMENTS.


09:30 TAKE PICTURES OF SITE, CHECK OPERATION OF TWO

FID INSTRUMENTS, ONE SEEMS TO HAVE A PROBLEM.

10:00 DISCUSS A PLAN OF ACTION ABOUT THE SEQUENCE NEEDED TO REMOVE THE FILL IN THE P.I.T. BACKHOE STARTS FILL REMOVAL.

10:20 LOCATE ABANDONED PIPE LINE RUNNING THROUGH BACK SIDE OF P.I.T., WILL DIG AROUND IT.

10:30 SET UP GRID TO DOCUMENT SAMPLE LOCATIONS. FIVE FOOT SPACINGS.



EVERSOURCE

6/9/09 JEFF PALMER NOTES (CONT.)

10:30 EXAMPLE OF SAMPLE NAME. N35 E15-10

11:00 TAKE FIRST SAMPLES:

1. 5' SAMPLE N35 E15-5
2. 5' SAMPLE = 1600 PPM
3. 5' SAMPLE = 2300 PPM
4. 15' SAMPLE = 3800 PPM

11:45 RELEASE SAMPLES TO CANDY OIL FIELD SERVICE, TRANSPORT TO HOBBS FOR QUICKER ANALYSIS. 13:00 CONTINUE FILL REMOVAL TO PLACE IN STAGING AREA TO BE TAKEN TO LAND FILL WATER.

14:35 GRAB SECOND SET OF SAMPLES

2' SAMPLE N35 E55-2

3814 PPM

14:40 5' SAMPLE N35 E55-5

3600 PPM


14:45 10' SAMPLE N35 E55-10

870 PPM

17:00 CONSTRUCT BERM AROUND FILL REMOVED FROM P.I.T TO PROTECT AREA FROM POTENTIAL RAIN RUN OFF.


18:30 LEAVE SITE

June 10, 2007 Joe A. Culver
 [1947] Jeff P. will transfer
 into into bag. Objective
 now is to sample waste
 pile. Sample run will be
 waste pile 1: waste pile
 dimensions is about 65 ft x
 40 ft x 15 ft high $\approx 1,400 yd^3$



6-10-2009 Joe A. Culver
 [1500] - Collect four samples
 as indicated on previous
 page / composite in baggie
 transfer to 4, 403 soil
 jars, label, put on
 ICC. Analysis is for
 TCLP: VOCs / SVOCs / Metals
 Reactivity, ignitability
 corrosivity, paint filter.
 Complete COC.

[1705] Wet drill red at
 ~ 32 ft bgs; MW-01
 Proposed well.



Ever Source

6/10/09 Jeff Palmer Notes of the Day

Delayed because of Heavy Rain

08:30 On Site - Drill Crew on Site

~ 7:30 P.T. over half full

of Rain water. Been around

waste pile seems to have held.

09:00 Start Drilling operations.

09:15 Ground F 10' Col. Parameters.

See Colours on Site.

09:30 Fill Area where Rain water

is getting into P.T.

10:15 Locate and Flag remaining well

locations


13:00 Rig Crew Equip. Stack in

and Hole Moving to next

well location.

14:10 Set up Card Connects at P.T.

Area Relative to Fence.



Ever Source

6/10/09 Jeff Palmer Notes (Cont.)

14:30 Finish Card Measurements

14:45 Set up to Sample Waste

Pile with Joe Colours.

Sample Name: Waste Pile 1-4

15:00 Sample in Random Areas

From waste pile - Prepare

Samples for Shipping.

17:15 Water in P.T. Down ~ 18"

From Drilling.

17:30 Drill Card Leads Site,

See Colours also Leads.

18:00 Leave Site.

6/10/09 Jeff Palmer Notes

08:30 Meet with Gandy + Co.

Will Build Beam to Avoid

Any more Rain Water from Entering

P.T. P.T. Water Still ~ 18" Full

Original Point, Discuss Option

to pump water out from P.T.

09:00 On Day + Co. off Site Beam

Completed.

09:15 Go to Air Cons (Hobbs) for F.I.D

Cons

EVERSOURCE

6/11/09
10:15 JEFF PALMER NOTES
RETURN TO SITE WITH
GAS FOR FID, WILL FILL
AS NEEDED.
12:00 LEAVE SITE (JEFF PALMER)
6/15/09 Monday Eversource SITE
0730 MEET LYNDY PRICE TO
DISCUSS WORK ACTIVITIES.
0815 TRAVEL TO AIR GAS FOR
HYDROGEN GAS TO FILL FID.
1130 CAL. FID USING METHANE
500ppm, HAD SOME DIFFICULTY.
1300 DIRECT PUSH RIG ON SITE
HAVE SAFETY BRIEFING, DECON
EQUIP.
1330 TAKE FIRST SAMPLE -
HAVE TROUBLE WITH FID
HAD TO USE METHANE #2
AFTER CALIBRATING AYA IND.
1430 LYNDY AND JEFF LEAVE SITE.
LYNDY LEAVES SITE @ 1730.
1930 TRAVEL TO LOWES FOR
SUPPLIES.

6/16/09
Tuesday
0630 WORK ON SAMPLES TO PACK, LOG AND
SHIP TODAY. COMPLETE PREPARATION.
0845 ON SITE, HAVE SAFETY BRIEFING
LYNDY, JEFF, LUIS, CONTINUE
WITH SOIL SAMPLING.
0930 HAVING TROUBLE WITH FID
CAN'T KEEP FLAME LIT. CALL
SUPPLIER, WORK THROUGH IT.
1000 MOVE TO CEMENT PAD TO
CONTINUE SAMPLING.
1310 JBP MAKES TRIP TO TOWN
FOR SHIPMENT OF GAS -
1415 JBP BACK WITH SUPPLIES -
FID NOW LOW ON GAS - CONTINUE
WITH SAMPLING.
1630 LUIS LEAVES SITE.
1645 LOCATE DPB #19 - FINISH
PAPERWORK, FID OUT OF GAS.
AGAIN, REFILL THERMOWELL.
1800 LP, JBP LEAVE SITE.
6/17/09 Wednesday Eversource CONT.
0700 JBP TRAVEL TO AIR GAS FILL
FID GET SUPPLIES

TEFF/Blair
Lynda Price

Wednesday

6/17/09

Wednesday

0815 JBP BACK AT SITE WITH
SUPPLIES - FID GAS FILL.
HAVE TROUBLE STARTING THEM
AGAIN, CALL TECH. WORKING
WITH EDD LOG MESSAGE ON
SCREEN.

0900 CALIBRATE AGAIN / SUPPLY MATERIAL
0930 GANDY CONSTRUCTION HERE
WENT TO DISCUSS SCHEDULING.
CONTINUE WITH SOIL SAMPLING

1100 MOVED OUR SAMPLE POINT
CONCERN ABOUT HIGH PRESSURE
LINE SIGN NEAR BY.

1120 OIL CONSERVATION AND TAX
REVENUE DEPT. PEOPLE ON SITE.
TO TAG PROPERTY FOR DELINQUENT
TAXES - GEOFFREY R. LOCKING
575-393-6161 EX 113 AND
TIM VEGA (TAX DIVISION)
505-795-5311, 505-827-0883

1210 FID READING FALL TO 0.0
FLAME OUT, CALL TECH AGAIN.
STARTING TO CONTINUE READING

1030 LEASE LEAVES SITE FOR THE DAY.
1040 SURVEY MONITOR ALL SITES
WITH GPS.

1600 LP, JBP, LEAVE SITE
1900 START WORK ON LOGGING,
PACKING AND PREPARING SAMPLES
FOR SHIPMENT.

2400 SAMPLES BAGGED, LABELED AND IN
COOLER, PAPER WORK MOSTLY COMPLETED
WILL FINISH IN THE MORNING.

6/18/09
Thursday
0600 FINISH PREPARING SAMPLES FOR
SHIPPING.

0700 TRY TO CALL GANDY CONST.
(RICK) NO ANSWER - SAMPLES
OUT THE DOOR.

0800 ARRIVE AT SITE CONTINUE
SOIL SAMPLING.

1115 AM STATE LAND OFFICE
ARRIVES TO TAKE PICTURES.
MYRA HARRISON, 575-392-8736
ASKED QUESTIONS ABOUT PROPERTY
LINES AND OWNERSHIP.

JEFF MILLER
LYONS PRICE

6/18/09 ENVERSOURCE

Thursday

1045 STATE LAND OFFICE PERSONAL
LEAVES SITE.

1135 TAKE SAMPLES NEAR PIT
AREA, LOGGED IN D.D. NOT
GET GOOD FINDINGS -
TROUBLE AGAIN.

1210 LONIS LEAVES SITE WITH
SAMPLE RIG AND EQUIP.

1230 LP, SGP LEAVE SITE TO
COMPLETE PAPERWORK AND
PREPARE TO SHIP NEXT SAMPLE
SHIPMENT.

1400 TRAVEL TO AIR GAS, FILL
FID AGAIN.

1500 START PREPARING SAMPLES
FOR NEXT BAGGING. FILL OUT
LABELS - ETC.

6/19/09 ENVERSOURCE CONT.

0730 CALL RICK (GARY CURT) SHUT
DOWN HARDING TODAY, LAND FILL
TO WAIT FOR TRUCKS - GET LAST
OF EQUIP. OFF SITE, TABLE ETC.
0830 SGP OFF SITE.

6/19/09 ENVERSOURCE

JEFF MILLER

0900 UNLOAD EQUIP FROM TRUCK, CLEAN
AND OR DISCARD UNNEEDED JARS.

1030 FINISH FORMS FOR LAB SHIPMENT.
REICE COOLER -

1200 REPACK EQUIP. INTO BOXES ETC
TO STORE OVER WEEKEND.

1330 ALIKE ARRANGE MEETS WITH HOTEL
MANAGEMENT TO STORE SOME
EQUIP HERE UNTIL MONDAY, MOVE
BOXES ETC INTO STORAGE AREA
(SHED) AND LOCKED IT UP.

1645 CONFERENCE CALL WITH JEE
CALENDAR AND JOE HILLEN TO
DISCUSS NEEDS AND SCHEDULING
FOR NEXT WEEKS ACTIVITIES - JEE
WILL RETURN MONDAY WITH SUPPLIES
ALSO TO FAMILIARIZE JEE H.
WITH THE ROUTINE.

6-22-09 Eversource

JH.

- 0730: V. Miller & J. Palmer
onsite debriefing
0800: R. Dunlap on site
0810: 8 tracks on site
0815: H & S tailgate briefing
0830: work underway. Portland
loader, loading track 3;
track loc continuing
to dig pit.
front end loader is in there
6724-5
0923: track loc is John Deer 350-D
soil samples collected
for FID analysis @ 75' E
@ 5' depth & 10' depth.
black discoloration of dirt
@ both depths - HC odor ditto
0933: FID flame started, flame to
flame went out, left open to
burning in FID, called
Jeff - he advises to let
the FID cool for several
minutes - open to
cooling middle.

6-22-09

Eversource

JH.

- 1004: no product detected on water land
measured DTW @ NW-6
DTW: 37.57 ft below
TD: 46.5' below casing.
1035: collected FID samples
@ 5' & 10' depths @ 90'E
(*) discoloration noted in pit
(see note below) from 60'E to present location
@ 90'E (x breifed), discoloration
appears from depth of 2' bgl
to 10' bgl (+ deeper)
1044: foto (#1) looking east from
west end of pit. foto note black
discoloration of fill in pit
starting at 60'E east of
west end of pit
1120: Results of FID readings
thus far:
75-15' = 675 ppm
75-10' = 923 ppm
90-5' = 537 ppm
90-10' = 45 ppm
1130: FID difficulties, no more
read. difficulties, no more

NOTE: JH advised by Jeff that discoloration
is "throughout the pit. The recent rains
have caused settling over the discoloration of
6-60'E east.

6-22-09 EmerSource

JH

1300 collected 5' + 10'

samples @ 105' E for FID

1305 FID readings

105-5' = 21623 ppm

105-10' = 699 ppm

FID works but inconsistently. J.P. currently in town to charge up spare FID

1340 JP returns w/ spare FID charged up

1355 JP depositing side

1410 collected samples for

FID @ 120'-5' + 120'-10'

... but FID malfunction; will allow it to cool + try again

1425 monitoring @ MW-1

DTW = 36.98 ft below PVC

TD = 414.31 ft below PVC

no product detected.

1430 monitoring @ MW-4

DTW = 38.02' below PVC

TD = 45.32 below PVC

6-22-09 EmerSource

JH

no product indicated on water level of MW-4

1436 monitoring @ MW-5

DTW = 37.50 ft below PVC

TD = 45.34 ft below PVC

no product detected on water level surface.

1444 monitoring @ MW-3

product - DTW = 37.96 ft below PVC

level TD = 46.81 ft below PVC

~~no product~~ significant product detected to uncertain depth.

1450 monitoring @ MW-2

DTW = 38.58 ft below PVC

TD = 45.76 ft below PVC

no product detected.

1455 returned to truck; FID

continues to malfunction;

setting up to work w/

standby FID (green case)

which JP charged w/ Ar.

6-22-09 Emersource JH.

1515 - stand by FID unit unable to ignite
1520 - Calling Geotech. environmental for help.

1530 - Reading FID:

120-5' = 73 ppm

120-10' = 98 ppm

Geotech. walked thru the setup procedure to take grab samples; this willowd just enough time to read the 2 - 120 samples. Then it quit; will wait til it's needed again before attempting to use it.

Geotech. suggested starting the Standby unit & allowing it to stand 5-10 minutes; this procedure is current status.

1545 - Collected samples 135-5's

135-10' for FID readings

135-5' = 137 ppm

135-5' = 247 ppm

6-22-09 Emersource JH.

1550 - JH left phone message for J. Calhoun to return call.

1630 - stopped digging; trench length is ~ 140'

of loads taken out today = ~~27~~ 35

of loads of clean fill brought in & stockpiled at

Current on tide Temp = 108°F
front and loader cleaning up clean fill pile to prepare for morning's startup
loading more trucks

1650 - photo (2) looking E along pit to note proximity of power pole & line that is suspended over next portion of pit to be excavated.

1700 - front end loader building berm on east side of open pit.

current Temp = 111°F

1705 - stopped all ops; JH departing site

35 loads of excavated soil out

27 loads of clean fill in

C-23-09

Inner source JH

0700 JH on site; truckers on site
H+S tailgate to truckers

0705 loading underway

0730 8 trucks loaded & departed

0835 trucks back on site w

clean fill

0930 Thus far 17 loads of dirty
fill taken out today +
8 clean fill brought in

0940 Michael Patterson of Sundance
Services on site to introduce
himself + left off some pasture
for the crew

1025 trucks are pulling on site
to unload clean fill +
pick up dirty stuff

1030 R Dunlap on site; he talked
to JG + it was decided that
the pile of dirty soil from pit
will be loaded & transported
before further excavation goes
ahead

1100 JH spoke to JG + was advised
that soil sampling at 11 location

C-23-09

Inner source

JH in the pit should be undertaken

1105 JH spoke to R Dunlap +
Rid passed instructions to
have track hoe operator to
come to site + assist with
soil sampling; R Dunlap returning site

1125 JH received a call from
R Dunlap + was told to
advise that Richard Barr
(land surveyor) will be on site
tomorrow @ 08:30 to survey
the 6 monitor wells

1200 track hoe operator on site;
JH explained how he wants
representative samples collected
at 11 locations; hoe operator
will take a lunch break + see if
get right to it

1210 truckers returning for more
loading

1230 track hoe carrying across to bottom
of pit to facilitate soil sampling

1300 11 samples of soil collected at
11 locations of pit by JH w assistance
of track hoe; JH gave R Dunlap go
ahead to commencing filling pit as
clean fill


JH

Furness source

C-23-89

Excavation pit (see corner)

N



Sample #	Sample Time	Sample Location
CS1	12:33	West end wall
CS2	12:35	SW sidewalk
CS3	12:38	W bottom middle
CS4	12:40	NW sidewalk
CS5	12:43	S middle sidewalk
CS6	12:45	Centre bottom
CS7	12:47	N middle sidewalk
CS8	12:51	SE sidewalk
CS9	12:53	East bottom middle
CS10	12:56	NE sidewalk
CS11	12:58	East end wall

Note: Samples collected @ end walls +
sidewalls are from 5' bgs.
- Samples from bottom (3') from 10' bgs.

JH Furness source C-23-89

All samples of soil (11) from
pit placed in cooler, on ice.

1345 R. Dump off site

1415 Thus far today, 38 loads
transported (dirty) from site,
+ 29 loads (clean) brought
to site.

1425 attempted to return call to JG,
left a message.

1430 talked to JG on cell phone;
he advised that numbering
prefix for all soil samples collected
from pit be "CS".

JG also advised to maintain
these 11 samples on ice +
keep them till opportunity to
submit them to Hall Enrich.

NOTE: A 9th truck was added to
the rotation this am.

1500 currently 6 warm, dry gusty winds
from NE SE 20-30 mph

1530 378/5 (3,4,5) from E. end of pit looking
NW; from E. end of pit looking NW at
clean fill pile; at E. end of
pit looking E. at machinery @ pit.

6-23-09 InnerSource JH

- 1700 2 fotos (6,7) looking W from E. end of pit; looking NW @ clean pile.
- Stopped op's; JH departing site
 - total loads of dirty fill taken out today = 46
 - total clean fill brought in = 37.

JH

6-24-09 InnerSource

JH

- 0700 JH onsite; truckers onsite
- 0710 4+5 meeting
- 0720 loading trucks under way;
- 0730 JH gave shoe operator to continue digging.
- 0800 collected, FID samples at 150-5' & 150-10'.
- 0815 FID readings at 150' 150-5' @ 138 ppm
- 150-10' @ 1023 ppm
- 0830 collected FID @ 165' the pit bottom is very discolored
- 0840 FID readings @ 165' 165-5' = > 1023 ppm
- 165-10' = > 1023 ppm
- Surveyors onsite; SH spoke to Richard & provided brief orientation of what's going on.
- 0853 Soto (S); looking along ~~under~~ 165'-180' digging at E end of pit.
- 0903 10 loads transported out this AM.

6.24.09 Innersource JH

0930 FID samples taken @ 5' + 10' depths @ 175' E along pit

0945 FID readings:

175'-5' = 77 ppm

175'-10' = 337 ppm

0953 2 photos (9, 10)

1st looking into pit at SE corner from

2nd - about 20' W of previous photo

1956 photo (11) - looking NW into pit - filling with clean sand

1009 photo (12) - looking into SW corner at discolored area approx 3' along bottom of S wall

spoke to live operator & he will take another 4' slice out of S wall from ~ 30 length -

1010 the discoloration on the bottom face of the S wall runs back

6-24-09 Innersource JH

rapidly as the live clamed into; decided to suspend this little procedure

1055 mw-6 TD = 46.50
DTW = 37.58' blk
 $V = \pi r^2 h$ 8.92

= $3.14 \left(\frac{2}{12}\right)^2 8.92 (7.4)$

= 5.9 gal (14V)

3B1 = 3(5.9) = 17.7 gal

1110 started bailing mw-6

1205 3 BV (18 gal) bailed

1210 (Sampling mw-6 @ 77' - amber)

No sand! some plastic 34627 @ 77' - 81'

6-27-09 JH all unfloored 1320 photos (12) - looking into E

end of extended pit (east of power pole) @ 240' E

1335 collected soil sample CS12

@ E end of pit @ 5' depth

collected 248-5' for FID

collected 240-10' for FID

1345 collected FID sample @ 225-10'

1347 collected FID sample @ 225-5'

6-24-09

~~1446~~ Inner source

JH

1405 FID = 240-10 = 89 ppm

Readings: 240-5 = 68 ppm

225-10 = 2.4 ppm

225-5 = 2.8 ppm

1420 collected FID Samples at:

255-5' = 3.1 ppm

255-10' = 3.7 ppm

also CS13 @ 255-5'

middle of E. end of pit.

- the discolored water dissipates here & samples indicate

hoe operator commencing to

excavate from 225' westward

forwarded power poles

1428 1- foot (41.5) from 2' wide hole

1- foot from pit @ 255'

NOTE: 4" dia pipe has been

pulled up for entire length

of pit "on South side."

1446 1- foot (41.4) looking W from

E end of pit, noting that

discoloration

from

6-24-09 Inner source

JH

upward from 10' @ ~~E~~ end

of pit to 2' bgs @ 220'E.

1505 FID sample taken from

210-5' = 298 ppm

1508 210-10' = 38 ppm (discolored catlike)

1525 setting up to purge/bail

MW-3

DTW = 37.94

~~the~~ product indicated ~~that~~ &

the liquid has a distinct

HC odor & sheen

3 BV requires 3(5.9) = 17.7 gal

to be removed

a abandoned rate due to

excess amount of product

standing on water in well.

1415 picked up FID samples

200/298-10' = 45.8 ppm

200/298-5' = 5.7 ppm

also CS14 @ 5' depth on

W endface of extended pit

the sample is clean

6-24-09 EVERSOURCE

JH

1645 JH checked in front end loader operators for safety.

1700 stopped 9⁰⁰ 43 crane lift in 047 loads (dirty) out today.

Not

6-25-09 EVERSOURCE

JH

0700 JH, truckers, onsite
0715 H + 3 meeting - tailgate
0720 truck loading underway.
0830 JH checked w/ live +

front loader operators then went to tower to FedEx

spare 71D + fuel up
0900 JH back onsite; met w/

Jay Miller, H&S Inspector on behalf of GNSG; JH's concerns



were: (1) aware of live power lines on S. side of pit - as pit is filled the live gets increasingly closer to the lines, (2) that a safe distance is maintained from the poles + power line that across the excavated pit; always to take care when machinery in that vicinity.

0925 CS15
0927 CS16
0930 CS17
0933 CS18

soil samples taken additionally 1 from pit which was expanded previous pit which after, filled cars + samples were CS1 - CS14

J. Miller, Safety Consulting Services, Ltd.

6-25-09 SwerSource JH



Additional soil samples collected from Pt Extension

CS19 obtained at 0942
CS20 " " 0944
CS21 " " 0947

Soil samples were placed on ice

1042. J. Miller probed a couple of wells w/ a multi-meter detector measuring CEL, P.D., Co, H₂S & found levels that sent his meter levels to the top. He advised that the interface probe be grounded w/ a cable & alligator clips to ensure that the probe does not build up

6-25-09 SwerSource JH

1050. J. Miller departs site.

1105. Measuring water levels
MW-3 (At bvc) Depth to fluid = 37.98'
Depth to water = 39.40'

1111 MW-5 Depth to fluid = ϕ
Depth to water = 37.49' bvc

1115 MW-4 Depth to fluid = ϕ
Depth to water = 37.99' bvc

1120 MW-2 Depth to fluid = ϕ
Depth to water = 38.58' bvc

1125 MW-1 Depth to fluid = ϕ
Depth to water = 36.98' bvc

1130 MW-6 Depth to fluid = ϕ
Depth to water = 37.58'

1145. Thus far, 25 loads (dirty) out, & 16 loads (clean) in.

6-25-09 Emerson

JH

1250 - 31 loads out (dirty)
22 loads in (clean).

- unofficial calculations
indicate 3180 ~~ppm~~ + transported
offsite at this point.

1310 - JH directed track hoe
operator to expand the
original pit's width
bys 15' - starting at
E. end near pole & working
Westerly about 40'.

- Wayne Trammell (Grandy)
on site discussed
current status of dig
& dirty pile removal; wt
is in agreement w/ current
assessment

1350 - WT of site

1410 - JG called & was brought
up to date; JG concurred
with decision to expand
width by 40 x 15' from
E. end

1425 - Fotos (4-0) collected showing

6-25-09 Emerson

JH

aspect of the pit width
expansion & decontamination.

It appears that actual
width of pit is close to
the current expanded width
(45')

- collected FIB samples at:

135' - 5' x 45' w = 21.8 ppm

135' - 10' x 45' w = 516 ppm


150' - 5' x 45' w = 23.8 ppm

150' - 10' x 45' w = 229 ppm

1510' collected 710 Samples @:

165' x 5' x 45' w = 30.5 ppm

165' x 10' x 45' w = 219 ppm



1525. Collected soil sample CS22

1530. Collected CS23 (see
above diagram for location)

6-25-09 Eversource

JH

1535. 1-ft to (22) taken from SE corner of original pit (looking into the expanded piece) of removal volume (45' x 15' x 10'). 43 dirty loads out today. 34 clean loads in today. track hoe operator finished digging 45' x 15' x 10' expansion piece, now moving to the 2nd pit beyond the power pole.

1545. JH discussed status of digging w/ hoe operator, he will suspend digging until further word tomorrow. Both the hoe operator & the front end loader operator are fine with working this weekend to fill the open pits w/ clean sand.

1620. hoe operator is working @ backfilling w/ clean sand.

6-26-09 Eversource

JH

0700 JH, truckers on site; 1st Stalcate, drivers were requested to submit tickets to "Sparky" after returning from heavy load in order that a tight begin on the 400 yd latomline can be made.

0730 JH moved to row-2, setting up to purge & collect water samples. no booklet/manual with the multi-meter/water quality parameter.

0740 placed a call to JB & updated him; he suggested calling i-Pro for info, also Jarwest contacted. left a message for LL to return my call.

0800 called to Jarwest Jarwest I provided directions to

enter route HOBIA 22 monitor. JH calibrated HOBIA water quality monitor.

6-26-09

EverSource

JH

6-26-09

EverSource

JH

1: 0815 mens' water level
@ MW-2 @ 38.52' bPVC.
"No Product" was indicated
by interface probe.

$$TD = 45.76' \text{ bPVC}$$

$$OTW = 38.58' \text{ bPVC}$$

$$h = \frac{7.18}{11.12 \text{ ft}}$$

$$V = 3.14 (0.028)^2 \cdot 7.18 \text{ ft} \cdot 7.5 \frac{\text{gal}}{\text{ft}^3}$$

$$= 47^3 \text{ gal.}$$

$$\approx 384 = 14.2 \text{ gal}$$

0915 - purged 16 gal from new ^{2nd} pit

0920 - collecting water samples @

0935 - water level @ 38.59 after

sampling

0955 - "Spiky" front end loader

advised that 15 loads

have gone out thus

far - that leaves 12

more; these numbers

are based on yesterday's

transport of

45 loads

from site.

1003. photo (22) looking N into
and pit at expansion cut,
that is, 15' additional width.
the discoloration appears
to be deeper from 8'-10' depth.
this expansion of 2nd pit's
dimensions @ 200'-225' E, +
45' width.

Since the discoloration is

running deeper JH advised

the operator to dig deeper.

thus expanded section of 2nd pit.

1002 photo (23, 24) looking

N into depths of expanded

pit 2 showing that

discoloration continues

below depth of 15'

1025 - collected 1st sample

@ C324 from ~78'-20' depth

@ 215' E x 30' W x 20' depth

1st photo (25) looking S into

deep (~20') portion of pit

with C324 710 sample taken

1045 - 710 = 533 ppm (215' x 30' x 20' depth)

1050 - 710 sample = 255' x 5' = 175 ppm

255' - 10' = 245 ppm

6-26-09

Emer source

JH.

1105 - setting up to purge + sample
MW-1

TD = 44.93 ft bPVC

DTW = 36.97 ft bPVC

7.46' of H₂O in well

1155 - 3 BV = 14.7 gal. purged

1200 - collecting samples at MW-1

1215 - 26 dry kg loads out today

1230 - JH to town for ice

1345 - 26 loads sand (clean)

brought in today

1355 - all trucks off site;

JH called JH to update

run

1400 - JH @ MW-5 to purge

+ Sample

TD = 45.34 ft bPVC

DTW = 37.47 ft bPVC

7.87' of H₂O

1452 3 BV = 16 gal. bailed out

1500 - water samples collected

at MW-5

6-26-09

Emer source

JH.

1515 - setting to load + sample
MW-4

1518 - TD = 45.32 ft bPVC

1517 - DTW = 37.98 ft bPVC

7.34' of water in well

3 BV = 11.5 gal - bailed out

1600 - Grandey crew - live operator

+ shored operator off site

1630 - collected water samples

@ MW-4

1640 - water level @ 38.0' bPVC

1650 - loaded gear

1700 - JH departing site

6-27-09 EVERSOURCE

JH

0730 JH on site to meet w/ live + loader operators, today's agenda is to fill + compact the open pits w/ stockpiled clean fill; also to purge + sample MW-6

0750 Gandy crew (Sparky + Jose) on site

0800 1st + 3rd tailgate meet

0810 JH to MW-6 to purge + collect water samples

TD = 46.50 ft bPVC

RTW = 37.58 ft bPVC

~~RTW~~ 8.92 ft of water in well

0922 3 BV = 17.7 gal.

0924 no product detected on water

0842 2 photos from S side mid-section of 2nd pit; 1st looking N + 2nd looking W.

0908 1 photo looking E into 2nd pit w/ hot morning fill.

0930 collecting water samples @ MW-6 + placing on ice in cooler.

6-27-09

EVERSOURCE

JH

2 photos

0940 looking NW over 1st pit; + looking NE at machinery fill 2nd pit

1005 JH to floor for ice

1108 photo from east end of pits looking W to back of foreground

1132 photo from E end of pits looking W, as both machinery ground the fill cement pit.

1144 photo looking W at grooming ops

1147 1 photo @ E end of pit/fill looking 3rd up pipe.

1150 1 photo looking W from E end of 1st pit and

1230 load grooming foto, looking W

1300 3 photos

1st @ E end looking W

2nd + 3rd @ W end looking E.

stopped grooming ops; crew fueling machinery

JH departing site

1840 drive home to R.R.

JH



FID RESULTS

$75' \times 30' \times 5' = 675 \text{ ppm}$
 $75' \times 30' \times 10' = 923 \text{ ppm}$
 $90' \times 30' \times 5' = 537 \text{ ppm}$
 $90' \times 30' \times 10' = 95 \text{ ppm}$
 $105' \times 30' \times 10' = 699 \text{ ppm}$
 $105' \times 30' \times 5' = 21023 \text{ ppm}$
 $120' \times 30' \times 5' = 73 \text{ ppm}$
 $120' \times 30' \times 10' = 98 \text{ ppm}$
 $135' \times 30' \times 5' = 247 \text{ ppm}$
 $135' \times 30' \times 10' = 137 \text{ ppm}$
 $150' \times 30' \times 5' = 138 \text{ ppm}$
 $150' \times 30' \times 10' = 1023$
 $165' \times 30' \times 5' = 1023$
 $175' \times 30' \times 5' = 77$
 $175' \times 30' \times 10' = 337$
 $200' \times 30' \times 5' = 5.7$
 $200' \times 30' \times 10' = 45.3$
 $210' \times 30' \times 5' = 298$
 $210' \times 30' \times 10' = 38$
 $225' \times 30' \times 5' = 3.1$
 $225' \times 30' \times 10' = 31.7$
 $240' \times 30' \times 10' = 68$
 $240' \times 30' \times 5' = 59$

$135' \times 45' \times 5' = 21.5 \text{ ppm}$
 $135' \times 45' \times 10' = 516 \text{ ppm}$
 $150' \times 45' \times 10' = 229 \text{ ppm}$
 $150' \times 45' \times 5' = 238 \text{ ppm}$
 $165' \times 45' \times 5' = 305 \text{ ppm}$
 $165' \times 45' \times 10' = 219 \text{ ppm}$

$255' \times 30' \times 10' = 28.1 \text{ ppm}$
 $255' \times 30' \times 5' = 17.5 \text{ ppm}$
 $215' \times 30' \times 20' = 533 \text{ ppm}$

0 15 30 45 60 75 90 105 120 135 150 165 180 195 210 225 240 255



□ CONFIRMATION SAMPLE SITES
 • FID sample site



"Rite in the Rain"[®]
ALL-WEATHER WRITING PAPER

Name **INTERA, INC**

Address **6000 Uptown Blvd NE**

Alb, NM 87110

Phone

Project **EnerSource:
Remedial Investigation & Removal
Action**

"Rite in the Rain" - a unique all-weather writing surface created
to shed water and to enhance the written message. Makes it
possible to write sharp, legible field data in any kind of weather.

a product of

J. L. DARLING CORPORATION
TACOMA, WA 98424-1017 USA
www.RiteintheRain.com

CONTENTS

PAGE	REFERENCE	DATE
	Joe Galamore	505.239.6414
	Jeff Palmer	505.263.8340
	Lynda Price	512.492.2072
	Louis Trullio (DPT)	505.321.2449
	Rodger's & Co. (John Aguirre)	505.610.6900

Tuesday June 9, 2009
Sunny, Windy 80's-90's
L. Price, J. Galamore, J. Palmer (excavation site)

700 Met J. Galamore & J. Palmer in hotel lobby to formalize a plan and discuss the day's work.

745 Left hotel for Enersource Site in Monument, TX.

820 Arrived at site and walked around familiarizing ourselves w/ the site and where the pit and 1st well will be placed. (6 GW wells total)

845 Drillers arrived and a Health & Safety Meeting was performed.

900 Excavation crew arrives and they are shown the pit area and they devise a plan of where to stockpile soil and bring trucks in & out of site.

950 L. Price + J. Galamore begin setting up to sample MW-06. Drillers set up @ MW-06.

1028 Drillers begin MW-06

We collected samples for FID samples approx. every 2'.

1155	2'	0.6 ppm	} In the caliche formation
	4'	0.5 ppm	
	5'	0.5 ppm	
	6.5'	0.4 ppm	
	9'	2500 ppm	
	12'	3814 ppm	
	13.5'	3814 ppm	

Drillers leave for lunch

1215 Price, Galamore, Palmer leave for lunch

1250 Returned from lunch and started up again

1315 Had to switch to air rotary @ 24' & 5' split spoon

FID Readings:

1345	16.5'	3814 ppm
	18'	3814 ppm
	19.5'	2270
1545	20'	3814 ppm
	22'	2335 ppm
	23'	3814 3314 ppm
	30.5'	3814 ppm
1740	35'	3814 ppm
	37'	213 ppm
	39'	61 ppm

1600 Water was hit @ 34.8'

J. Galamone decided to set the well @ 45', approx 10' below the water table.

1740 Drillers are at approx 44' and we decided to finish up in the morning (set the well) because it was getting late.

CP 6/9/09

Wednesday June 10, 2009

Stormy in am. with rain + hail, sunny late morning + pm. 9:05

L. Price, J. Galamone, J. Palmer.

630 Galamone decides ^{that} ~~the~~ The Intern staff needs stay in Hobbs until the storm passing through Monument (our site) and Hobbs passes.

He contacts the drillers to inform them but they are already at the site.

830 L. Price receives call from Galamone saying its time to head out.

900 Price arrives at site and meets drillers + J. Palmer.

* The rain from the storm created muddy working conditions, standing water in low spots. Borehole was not damaged.

915

Health + Safety meeting was conducted.

930

Galamore arrives on site and we decide to put well at 43' due to new water level.

Drillers begin to set well.

FID is calibrated w/ Methane (500ppm)


Last 5' of well is logged and sampled.

FID Readings:

40'	148 ppm
41.5'	9.0 ppm
43'	5.8 ppm

1055

MW-06



1115 Drillers are finished setting MW-06. They clean up & take lunch break, leaving site.

Coordinates of MW-06: UTM

13 S 0658235
3608971

* Used a Garmin etrex legend GPS unit from Intern Austin's office.

L. Price starts cleaning and packing up MW-06 and moving to the next well location.

Currently, Galamone and Palmer are marking and flagging the 5 other MW locations.

1215 Price, Galamone & Palmer leave for lunch & drillers return

Drillers prep to cement & grout the well

1305 Price, Galamone & Palmer return from lunch and find that the driller's truck & trailer are stuck in the muddy standing water that was created from the a.m. storm. They are trying to pull it out.

1335 The drillers pull everything out of the mud hole and move to MW-01 to set up.

Price and Galamone determine that sampling locations from the future boreholes should be at the surface, at the water table, and bottom of well. FID screenings will be continued to be taken at 2' intervals with results recorded.

FID readings have been taken by putting soil cuttings in a pint canning jelly jar, sealing the top w/ aluminum foil, and screwing the lid over the foil. We wait so the soil has a chance to warm up & release vapors, then stick the FID tube through the foil to record the reading.

FID Readings

1555 Background = 3.5 (ppm)

1'	3.9
3'	3.8
5'	3.2
6'	2.6
8'	2.6
10'	2.6
12'	2.6
14'	31.1
16'	2408
18'	3681 +
20'	3681 +
22'	3681 +
30'	552
35'	23.3
36'	15.4
41'	4.4

1600

Drillers removed 5' continuous cone, inserted center bit to see if they could get through the hard caliche formation (23'-28'). They hammered down a split spoon and got through.

Logging stopped @ 23' and began again at 29'.

1645

Water was hit @ 32', TD will be 42'.

1715

Galamore prepped to leave site + drive back to Abq. He left all the equip he brought with L. Price (coolers, sample jars, bailers). Palmer + Galamore labeled & iced the 6 samples collected from MW-06; MW-01 and the samples collected from the stockpile. Galamore will drop them off at Hall lab in Abq tomorrow morning.

1725 Galamone left the site

Drillers drilled to 42', they clean the area and left too.

Palmer and Price began cleaning and packing up the sampling area.

1800 Palmer + Price left the site

R 6/10/09

Thursday June 11, 2009

Sunny, clear, 90-100°F, HOT!
L. Price

700 Price arrives at Enersource site.

710 Drillers arrive at site

720 Health + Safety Meeting is conducted.

Drillers go collect well materials from their staging area to begin setting the well.

750 Drillers begin setting NW-01.

815 Price calibrates FID with
Methane, 500 ppm
Cal = 510.2 ppm

830 Palmer arrives w/ excavation crew and they begin building a berm around the edge of the pit.

855 Drillers finish setting the well and start mixing concrete to make 2x2 pad.

915 Drillers finish up and move to MW-04 location to start setting up to drill.

Excavation crew finishes building the berm around the pit and the leave the site.

925 J. Palmer leaves the site to take the FID to Air Gas in Hobbs so it can be refilled with Hydrogen. Will return ASAP.

940 Drilling begins + Price finishes setting up for sampling, logging + FID screening.

1030 J. Palmer returns to the site with a Hydrogen gas tank for the FID. Will fill the FID tomorrow.

MW-04

FID Readings:

Background = 0 ppm

1100	0'	0 ppm
	2'	0 ppm
	4'	0 ppm
	6'	0 ppm
1125	8'	0 ppm
	10'	89.3 ppm
	12'	200.8 ppm
	14'	1447 ppm
	16'	2230 ppm
	18'	3575+ ppm
1215	20'	3575+
	22'	3575+
	24'	3575+
	30'	138.3
1340	Background	= 4.3
	36'	11.8
	40'	11.8
	43'	9.3

1115 Drillers leave for lunch

Drillers hit hard rock @ 24.5' - 26.5'. They switched to split spoons.

1145 J. Palmer leaves site, back home to Carlsbad.

1205 Driller return from lunch and start drilling.

Hit water at approximately 34'

Will set well at 43'

1310 Drilling finished, begin setting well.

Note: Could not take photo of the 34.5' - 36.5' spoon because there was a 50% recovery and it⁹¹¹ went into a sample jar + a mason jar for screening.

1325 Returned J. Galamov's phone call. Filled him in on today's work. He asked me (Price) to verify that the flagging dictating MW-05's location was in the SE corner of the former concrete basin, about 5' out from the fence post. It was about 15' out so I moved it closer to the post.

1410 Drillers finished setting well.

They have run out of clean augers so we can't start ~~the~~ a new well, they will start deconing all the augers — they'll have enough to finish the last 3 w/ no more decon.

They decided they will leave one at the site to decon while the other two run to Eunice to buy cement for the last couple days of work.

1430 Coordinates of MW-04:

UTM 13S 0658422
3609106

(Accuracy: 12 ft)

Coordinates of MW-01

UTM 13S 0658242
3609056


(Accuracy: 12 ft)

Augers are being pressure washed.

1445 2 Drillers leave site for Eunice to pick up cement.

Price walks to MW-06, MW-01, and MW-04 and takes photos of each well in each cardinal direction (N, E, S, W)

Takes photos of the burn that was made this morning.



1550 Drillers return and start loading up the clean augers + moving equip to MW-05 location.

1620 Drilling of MW-05 begins

* Impacted soils are detected at a more shallow depth compared to the other 3 wells. (3.5') Black in color.

1700 Drillers pack up + leave site

Prie cleaned and packed up soil equipment

1730 Called J. Galemore to give him an update

1745 Left site

FID Readings (ppm)

1715	Background	4.2
	0	2.8
	2	5.3
	4	3575+
	6	3575+
	8	380.2

JP 6/11/07

Friday June 12, 2009

Sunny, clear, 70's-100's, Hot!, breezy
L. Price

700 Arrived at site with drillers

715 Had safety meeting. Drilling
started back up again @ 9.5' - 14.5'
on MW-05.

Calibrated FID w/ Methane (500 ppm)
Cal = 498.9 ppm

905 Water at 33' according to
John, drill rod is wet.

930 Joe Galamove called to talk about
scheduling for this weekend, next week.

1000 Well TD is 43', Drillers will begin
setting well.

Tried to start up FID but H₂ gas is
too low. Must fill.

1010

Attempted to refill FID H₂ cylinder
but the cylinder refused to take ~~in~~
in the H₂ - Something wrong with
the valve to the FID H₂ cylinder?
Call Tim ~~four~~ of Fair West Envir. Supply
and we troubleshoot w/ him but no luck
We think maybe because the tank
was on its side, horizontal instead of vert,
the gas settled. It's upright now +
will attempt to fill the FID again soon.

1040

MW-05 is set~~ting~~ and drillers ^{are}
setting up at MW-03. Ground is
too soft for the rig to stabilize on
so they must buy blocks.

1105

All three drillers head ^{out} to buy blocks
for rig stabilization and lunch to-go.

Price unhooked valves + tubes from
H₂ tank + will try ^{again} later.

Well ID	DTW (ft)
1200	MW-05 37.56
1215	MW-04 38.13
1228	MW-06 37.37
1240	MW-01 36.99

* Used an interface probe and no product was detected. Deconed btwn wells.

1255 Drillers return. Price sets FID back up to refill H₂ cylinder. Once again doesn't work. Call Jim Far again, we trouble-shoot; checking valves, adapters, tubes, check for leaks w/ soapy water, detatch + reattach several times... nothing!

1400 Call Joe Galamone to let him know the FID doesn't work since it can't be refilled w/ H₂. We decide to overnight another FID, collect lab samples every 2' at MW-03 (no FID screening), and tomorrow start developing wells to buy time for the FID to arrive so we can use it on the last well, MW-02.

1425 Call Geotech and overnight another FID.

1430 Drillers are back @ MW-03 and start drilling.

- Switched to split spoon @ 16'
- Water @ 35', TD = 45'

1705 Drilling is finished. Hole is too hot to set wells now, have to do it in the a.m. Drillers clean-up and leave site.

1735 Call Joe Galamone to give him update and talk about scheduling. DPT will mob on Sunday and will start pushing Monday a.m. Palmer will help starting on Monday.

1755 Price leaves site

9/6/12/07

Saturday June 13, 2009
Sunny, clear, breezy, 90's-100's
L. Pine

less Arrive at site.


705 Drillers on site and begin setting
NW-03. after Health and Safety
meeting.

755 Finished setting nw-03, move to last well, nw-02, to set up.

805 Two drillers leave to pick up tubing for the purge pump so we can start developing.

One of the drillers (Nicky) and I start flagging the locations of the direct push borings for Monday.

50 borings, 100' spread apart



1130 Drillers return to site and set up at MW-06 to develop with pump.

Nicky + I continue with staking DPT locations

1105 DPT locations are finished

There is not enough water in well to use pump so drillers will use bailers.

1130 Call Joe Galamone to discuss development. Decide that drillers can record water quality parameters and amt. purged while I collect samples from MW-02 and drilling continues

1150 Get a call that FID is at hotel. I leave to pick it up while drillers get set-up at MW-02 and for baking and for a lunch break.

1250 Return to site and set up ^{new} FID to refill its tank (it was shipped empty). Tank is still not filling the FID's H₂ cylinder.

Drillers start drilling MW-02.

1320 Call Joe G. to let him know the FID is not filling up. Decide to take lab samples every ~~5~~ 2' again, same as MW-03.

John tells me the rig is down + he needs to find a welder in town so he can fix it. He and Juan leave.

1350 Start developing MW-06. Not recharging quickly so well goes dry quickly. Will wait 10 minutes but only 0.5 g (if that) is produced

1455 John + Juan return with welding machine & fix it in 10-15 minutes

Calibrate Horiba w/ Standard Sal pH 4.
Cal = 4.00

- 1520 Juan + John leave to return equip.
- Decide to stop developing MW-06 because it's not recharging well. 7.5 g are removed. Deconed equip + moved to MW-01
- 1530 Started developing MW-01. Very fast recharge. 45 g purged in 1 hr. Decon.
- 1430 Juan + John return and we resume drilling.
Water @ $\approx 34'$, TD = 44'
- 1715 Start developing MW-04. Very fast recharge. 60 g removed in 1 hr
- 1830 MW-02 is @ TD, finished. Will install well in morning
- 1845 Call Joe G. and give him update
- 1900 Clean up and leave site
- of 6/13/09

- Sunday June 14, 2009
Partly Sunny, slight breeze, 90's-100's.
L. Priie
- 700 Arrive at site, drillers @ 710
- 720 Have Health + Safety meeting
- 725 MW-02 is being installed
- 730 Horiba is calibrated w/ standard sol pH 4.
Cal = 3.99
- 732 Start developing MW-05
Quick recovery, 60 g purged during 1 hr.
Decon equip. (bailer)
- 855 Develop MW-03. Quick recovery,
82 g purged. ^{clear} Sheen on top, some
brown product after 65 gals purged.
- John leaves site to buy wood for making frames for pads.

Note: Drillers are developing all wells using a 3" bitter.

I walk to the 50 stakes proposed DPB locations and number each flagged stake and record the name and where wells are located in relation to stakes.

1000 John returns, frames are made, metal casings are put on MW-03, and MW-05, augers are collected from the site and placed on the trailer.

1100 John + Juan leave site to get some food to bring back. Nicky prepares to develop MW-02.

1105 ~~1105~~ MW-02 has a depth to water of 37.60', no product.

1120 Start developing MW-02
80 gal purged.

1135 John + Juan return

1220 MW-02 is finished. Rig is loaded up so it can be driven back to Ang today.

1330 Rig leaves site. John + Juan continuing to make pads and install bollards.

1530 Pads/Bollards are about finished. I leave them and the site. They will call if there are issues

J 6/14/06

Monday June 15, 2009
Sunny, breezy, 100's
L. Price + J. Palmer

730 Meet J. Palmer in hotel ~~for~~ lounge
to discuss the day's/week's tasks.

815 Leave hotel to AigGas to get a
new H₂ Tank.

* Turns out the tank we had didn't
have enough pressure in it to fill the
FID. Used a 4' tall table and filled the FID.

1000 Get more ice for the GW well samples
and ice for today's DPB samples.

1015 Talked to Joe G. about today.
Left hotel for site.

1145 Calibrated FID w/ Methane 500 ppm
Cal = 500.1

1230 Louis Trillo called and said he
was 20 miles away.

1300

Louis arrives and we have
a health + safety meeting.

Start pushing at the SW corner of
the site, move east ~~and~~ and push/
sample for 5 locations. Head
back to the west and start pushing
on the next row of locations.

0.0 0.1 0.6
0.2 0.3 0.4 0.5
→ N

Direct push rig jams either at 6/7'
or 12-14' at caliche formation.

1730

Louis leaves site.

- Palmer + I troubleshoot w/ the
FIDs calling Farr West for help. We
get our questions answered + FID
is working.

1830

Palmer + I leave site

UP 6/15/09


Tuesday June 16, 2009
Sunny, breezy 100's
Lynda Price & Jeff Palmer

830 Start packing samples (Well borings)
in cooler to ship to Abq.

840 Arrive on site and get set up for
DPB-07

Troubles with FID! No-Flame won't
light so call Jim Farr. Working
after cold starting it 3 times.

1000 Finishing DPB-09 + call Joe to
determine if we should continue down
this row or move to the pad. We
are moving to the pad




1215 Finish DPB-10 & 11 by the ^{old concrete} pad.
Call hotel to them to call me when
sample jars arrive. -- Until then
we're out.

1230 Take break for lunch - waiting for
more sample jars + call from Joe
so we can determine where to put
the next borings.

1300 Hotel calls and jars are in. Jeff leaves
to pick up.

1315 Joe calls and we decide the locations
for the next borings



1410 Jeff arrives back to site w/ sample jars.
We begin pushing @ 12 and move counter clockwise around the pad.

1630 We finishing pushing and Louis leaves site for the day.

Jeff + I measure out distance to DPB-19, a location SE of the pad where a tank used to exist.

1730 Call Joe G. and give him an update

1800 Leave site


VR 6/16/09

June 17, 2009 Wednesday
Sunny, breezy, 90's - 100's, partly cloudy
L. Price, Jeff Palmer

700 Arrive @ site and meet Louis. Jeff is in Hobbs filling the FIDs with H_2 .

715 Conduct a Health + Safety meeting

720 Start pushing at DPB-19



735 Call Joe and get instruction to sample 25' in each cardinal direction around DPB-19 and start sampling in the SE corner, and following the original grid

815

Jeff Palmer arrives on site with full FIDs. Have difficulties starting them. Call Geotech to ask about the "endlog" on screen. Turns out it works fine.

900

Calibrate FID with Methane (500 ppm)
Cal = 499.2

Jeff takes readings on all the samples I collected.


925

Rick from Gandy arrives and asks about excavation schedule. He calls Joe.

945

We resume with pushing in the SE corner of the site. The first point here is in a former pit, on the East side slope of it. DPB-24

← N



1130 People from the NM Taxation and Revenue Dept. show up and post a ticket on the Enersource property stating Enersource didn't pay their taxes.

1230 Jeff leaves for lunch and we continue to push.

1305 Jeff returns.

1510 We finish with DPB-37, Louis has work his contracted 8 hrs so we are done pushing borings for the day.

1530 Louis leaves site.

Jeff & I finish collecting samples and begin cleaning up.

We collect GPS coordinates of MW-05, MW-03, MW-02

Coordinates of MW-05:

UTM 13S 0658469
3609059

Coordinates of MW-03:

UTM 13S 0658514
3609001

Coordinates of MW-02

UTM 13S 0658398
3608998

1630 Leave site

OK 6/17/09


(1930-2400 Prepping samples for shipment to HEAL.)

Thursday June 18, 2009
Sunny, breezy, 90's - 100's
L. Price, J. Palmer

600 Continue prepping samples
to get out the door to the
lab (ice, signing COCs, FedEx labels,
taping up)

800 Arrive at site. Conduct Health
+ safety meeting.


815 Set up around MW-04 to
collect boring samples.



Shallow contamination was found at DPB-40
so we headed west to delineate the extent. Found
contam. at DPB-41 so went 50' further West. No
contam. at DPB-42. No contam. was found south

of DPB-41 at DPB-43. Since
no contam. was discovered at DPB-39,
we determined that there was no
contamination 50' south of DPB-40.
~~DPB-40 was not~~

1105 Called Joe Galemone to discuss
next move. Decided to ~~keep~~ push
two holes east of the pit



1210 Louis leaves site

1230 Leave site to organize paper
work to hand of to Jeff
Palmer.

Price is flying back to Austin in
p.m.

JP 6/18/09



WELL DEVELOPMENT & GENERAL DATA

PROJECT NAME: Energsource WELL NO.: MW-02
PROJECT NO.: _____ DATE: 6/14/09 FORM COMPLETED BY: LP

WELL CONSTRUCTION

TOTAL DEPTH BELOW MEASURING POINT (BMP) (FT): _____ BOREHOLE DIAMETER (IN): _____
TOTAL DEPTH BELOW LAND SURFACE (BLS) (FT): _____ WELL DIAMETER INSIDE (IN): _____
WELL PROTECTOR: ☐ YES ☐ NO PADLOCK NO.: _____ WELL DIAMETER OUTSIDE (IN): _____
SAND PACK INTERVAL (BLS) (FT): _____ SCREEN INTERVAL (BLS) (FT): _____

WATER VOLUME CALCULATION

DATE/TIME OF MEASUREMENT: _____
MEASURING POINT: _____ ELEV.: _____
WATER LEVEL INSTRUMENT USED: _____
INITIAL WATER LEVEL (BMP) (FT): 37.60
LINEAR FEET OF WATER: _____
LINEAR FEET SATURATED GRAVEL PACK: _____

ITEM	WATER VOLUME	
	FT ³	GAL
Well Casing		
Sand Pack		
Drilling Fluids		
TOTAL		

NOTE: Quantities are to be calculated prior to development

DEVELOPMENT CRITERIA

METHOD OF DEVELOPMENT: Bailing
WATER VOLUME TO BE REMOVED (GAL): _____ WATER VOLUME ACTUALLY REMOVED (GAL): _____
TIME DEVELOPMENT STARTED: 1120 TIME DEVELOPMENT COMPLETED: 1220

NOTE: Development is to be performed in accordance with Standard Operating Procedure

WATER QUALITY INSTRUMENTS

DATE/TIME	INSTRUMENT	SERIAL NO.	CALIBRATION PERFORMED	TECH	COMMENTS
<u>6/14/09 730</u>	<u>Horiba</u>		<u>Stand pH 4</u>	<u>LP</u>	<u>good.</u>

WATER QUALITY READINGS DURING DEVELOPMENT

DATE/TIME	TOTAL WATER PURGED (gal)	TEMP °C °F	CONDUCTIVITY (µS) m/s	pH	TECH	COMMENTS
<u>1140</u>	<u>23.5 g</u>	<u>15.09</u>	<u>2.7</u>	<u>7.62</u>	<u>LP</u>	<u>Cloudy, pink, hydrocarbon</u>
<u>1159</u>	<u>54 g</u>	<u>13.04</u>	<u>2.9</u>	<u>7.56</u>	<u>LP</u>	<u>same as above</u>
<u>1220</u>	<u>80 g</u>	<u>13.52</u>	<u>2.8</u>	<u>7.37</u>	<u>LP</u>	<u>same as above</u>

(rainbow sheen)
on 20% of surface

odor, sheen

COMMENTS: _____



WELL DEVELOPMENT & GENERAL DATA

PROJECT NAME: Enersary WELL NO.: NW-03
PROJECT NO.: _____ DATE: 6-14-09 FORM COMPLETED BY: _____

WELL CONSTRUCTION

TOTAL DEPTH BELOW MEASURING POINT (BMP) (FT): _____ BOREHOLE DIAMETER (IN): _____
TOTAL DEPTH BELOW LAND SURFACE (BLS) (FT): _____ WELL DIAMETER INSIDE (IN): _____
WELL PROTECTOR: ☐ YES ☐ NO PADLOCK NO.: _____ WELL DIAMETER OUTSIDE (IN): _____
SAND PACK INTERVAL (BLS) (FT): _____ SCREEN INTERVAL (BLS) (FT): _____

WATER VOLUME CALCULATION

DATE/TIME OF MEASUREMENT: _____
MEASURING POINT: _____ ELEV.: _____
WATER LEVEL INSTRUMENT USED: _____
INITIAL WATER LEVEL (BMP) (FT): _____
LINEAR FEET OF WATER: _____
LINEAR FEET SATURATED GRAVEL PACK: _____

ITEM	WATER VOLUME	
	FT ³	GAL
Well Casing		
Sand Pack		
Drilling Fluids		
TOTAL		

NOTE: Quantities are to be calculated prior to development

DEVELOPMENT CRITERIA

METHOD OF DEVELOPMENT: Bailing
WATER VOLUME TO BE REMOVED (GAL): _____ WATER VOLUME ACTUALLY REMOVED (GAL): _____
TIME DEVELOPMENT STARTED: 8:55 TIME DEVELOPMENT COMPLETED: 9:55

NOTE: Development is to be performed in accordance with Standard Operating Procedure

WATER QUALITY INSTRUMENTS

DATE/TIME	INSTRUMENT	SERIAL NO.	CALIBRATION PERFORMED	TECH	COMMENTS
<u>6-14-09 8:55</u>					

WATER QUALITY READINGS DURING DEVELOPMENT

DATE/TIME	TOTAL WATER PURGED (gal)	TEMP °C °F	CONDUCTIVITY (µS) S/m	pH	TECH	COMMENTS
<u>8:55</u>	<u>20 g</u>	<u>8.12</u>	<u>2.4</u>	<u>7.27</u>	<u>U</u>	<u>cloudy, pink, sheen on surface</u>
<u>9:30</u>	<u>60 g</u>	<u>8.07</u>	<u>2.4</u>	<u>7.51</u>	<u>U</u>	<u>(same as above)</u>
<u>9:47</u>	<u>82 g</u>	<u>3.67</u>	<u>2.9</u>	<u>7.52</u>	<u>U</u>	<u>cloudy, pink, product (brown oily bubbles) (balls)</u>

COMMENTS: _____



WELL DEVELOPMENT & GENERAL DATA

PROJECT NAME: Energize WELL NO.: MW-0#5
PROJECT NO.: _____ DATE: 6/14/09 FORM COMPLETED BY: Jeff Meeks

WELL CONSTRUCTION

TOTAL DEPTH BELOW MEASURING POINT (BMP) (FT): _____ BOREHOLE DIAMETER (IN): _____
TOTAL DEPTH BELOW LAND SURFACE (BLS) (FT): _____ WELL DIAMETER INSIDE (IN): _____
WELL PROTECTOR: ☐ YES ☐ NO PADLOCK NO.: _____ WELL DIAMETER OUTSIDE (IN): _____
SAND PACK INTERVAL (BLS) (FT): _____ SCREEN INTERVAL (BLS) (FT): _____

WATER VOLUME CALCULATION

DATE/TIME OF MEASUREMENT: _____
MEASURING POINT: _____ ELEV.: _____
WATER LEVEL INSTRUMENT USED: _____
INITIAL WATER LEVEL (BMP) (FT): _____
LINEAR FEET OF WATER: _____
LINEAR FEET SATURATED GRAVEL PACK: _____

ITEM	WATER VOLUME	
	FT ³	GAL
Well Casing		
Sand Pack		
Drilling Fluids		
TOTAL		

NOTE: Quantities are to be calculated prior to development

DEVELOPMENT CRITERIA

METHOD OF DEVELOPMENT: _____
WATER VOLUME TO BE REMOVED (GAL): _____ WATER VOLUME ACTUALLY REMOVED (GAL): _____
TIME DEVELOPMENT STARTED: 7:32 TIME DEVELOPMENT COMPLETED: 8:30

NOTE: Development is to be performed in accordance with Standard Operating Procedure

WATER QUALITY INSTRUMENTS

DATE/TIME	INSTRUMENT	SERIAL NO.	CALIBRATION PERFORMED	TECH	COMMENTS
<u>6/14/09 7:30</u>	<u>Horiba</u>		<u>standard pH 4</u>	<u>LP</u>	<u>good</u>

WATER QUALITY READINGS DURING DEVELOPMENT

DATE/TIME	TOTAL WATER PURGED (gal)	TEMP □°C □°F	CONDUCTIVITY (μS)	pH	TECH	COMMENTS
<u>7:50</u>	<u>20</u>	<u>10.16</u>	<u>2.0</u>	<u>6.95</u>		<u>Faint odor</u>
<u>8:10</u>	<u>40</u>	<u>14.62</u>	<u>2.4</u>	<u>7.02</u>		<u>Faint odor</u>
<u>8:30</u>	<u>60</u>	<u>14.59</u>	<u>2.4</u>	<u>6.92</u>		<u>Faint odor</u>

more pink

COMMENTS: _____



WELL DEVELOPMENT & GENERAL DATA

PROJECT NAME: Energsource WELL NO.: MW-0234
PROJECT NO.: _____ DATE: 6/13/09 FORM COMPLETED BY: Nicky Meeks

WELL CONSTRUCTION

TOTAL DEPTH BELOW MEASURING POINT (BMP) (FT): _____ BOREHOLE DIAMETER (IN): _____
TOTAL DEPTH BELOW LAND SURFACE (BLS) (FT): _____ WELL DIAMETER INSIDE (IN): _____
WELL PROTECTOR: ☐ YES ☐ NO PADLOCK NO.: _____ WELL DIAMETER OUTSIDE (IN): _____
SAND PACK INTERVAL (BLS) (FT): _____ SCREEN INTERVAL (BLS) (FT): _____

WATER VOLUME CALCULATION

DATE/TIME OF MEASUREMENT: _____
MEASURING POINT: _____ ELEV.: _____
WATER LEVEL INSTRUMENT USED: _____
INITIAL WATER LEVEL (BMP) (FT): _____
LINEAR FEET OF WATER: _____
LINEAR FEET SATURATED GRAVEL PACK: _____

ITEM	WATER VOLUME	
	FT ³	GAL
Well Casing		
Sand Pack		
Drilling Fluids		
TOTAL		

NOTE: Quantities are to be calculated prior to development

DEVELOPMENT CRITERIA

METHOD OF DEVELOPMENT: Bailing
WATER VOLUME TO BE REMOVED (GAL): _____ WATER VOLUME ACTUALLY REMOVED (GAL): _____
TIME DEVELOPMENT STARTED: 5:15 pm TIME DEVELOPMENT COMPLETED: 6:18

NOTE: Development is to be performed in accordance with Standard Operating Procedure

WATER QUALITY INSTRUMENTS

DATE/TIME	INSTRUMENT	SERIAL NO.	CALIBRATION PERFORMED	TECH	COMMENTS

WATER QUALITY READINGS DURING DEVELOPMENT

DATE/TIME	TOTAL WATER PURGED (gal)	TEMP °C °F	CONDUCTIVITY (µS)	pH	TECH	COMMENTS
6/13/09 5:35	20	16.95	3.7	6.55		mucky pink faint od
1855 6:55	40	14.16	3.1	7.07		Faint odor mucky
1812 6:12	60	13.75	3.3	6.92		mucky pink NO odor

COMMENTS: _____



WELL DEVELOPMENT & GENERAL DATA

PROJECT NAME: Enersource WELL NO.: MW-06
PROJECT NO.: _____ DATE: 6/13/09 FORM COMPLETED BY: LP

WELL CONSTRUCTION

TOTAL DEPTH BELOW MEASURING POINT (BMP) (FT): 46 BOREHOLE DIAMETER (IN): _____
TOTAL DEPTH BELOW LAND SURFACE (BLS) (FT): 43 WELL DIAMETER INSIDE (IN): 4"
WELL PROTECTOR: ☐ YES ☐ NO PADLOCK NO.: _____ WELL DIAMETER OUTSIDE (IN): _____
SAND PACK INTERVAL (BLS) (FT): _____ SCREEN INTERVAL (BLS) (FT): _____

WATER VOLUME CALCULATION

DATE/TIME OF MEASUREMENT: _____
MEASURING POINT: _____ ELEV.: _____
WATER LEVEL INSTRUMENT USED: _____
INITIAL WATER LEVEL (BMP) (FT): 37.37
LINEAR FEET OF WATER: 37.37
LINEAR FEET SATURATED GRAVEL PACK: _____

ITEM	WATER VOLUME	
	FT ³	GAL
Well Casing		
Sand Pack		
Drilling Fluids		
TOTAL		

NOTE: Quantities are to be calculated prior to development

DEVELOPMENT CRITERIA

METHOD OF DEVELOPMENT: Bailing
WATER VOLUME TO BE REMOVED (GAL): _____ WATER VOLUME ACTUALLY REMOVED (GAL): _____
TIME DEVELOPMENT STARTED: 1350 TIME DEVELOPMENT COMPLETED: 1535

NOTE: Development is to be performed in accordance with Standard Operating Procedure

WATER QUALITY INSTRUMENTS

DATE/TIME	INSTRUMENT	SERIAL NO.	CALIBRATION PERFORMED	TECH	COMMENTS

WATER QUALITY READINGS DURING DEVELOPMENT

DATE/TIME	TOTAL WATER PURGED (gal)	TEMP °C °F	CONDUCTIVITY (µS) S/cm	pH	TECH	COMMENTS
<u>6/13/09</u> 1500	<u>7.25</u>	<u>21.59</u>	<u>1.7</u>	<u>7.04</u>	<u>LP</u>	<u>cloudy, not opaque</u>
1515	<u>7.5</u>	<u>20.12</u>	<u>1.7</u>	<u>7.05</u>	<u>LP</u>	<u>cloudy, odor</u>

COMMENTS: Stopped bailing @ 1403, well is dry, 7 g purged. Start 1415, stopped at 1420, 1/2 gal purged, well dry. Started and stopped several more times.



WELL DEVELOPMENT & GENERAL DATA

PROJECT NAME: Energource WELL NO.: MW-01
PROJECT NO.: _____ DATE: 6/13/09 FORM COMPLETED BY: LP

WELL CONSTRUCTION

TOTAL DEPTH BELOW MEASURING POINT (BMP) (FT): _____ BOREHOLE DIAMETER (IN): _____
TOTAL DEPTH BELOW LAND SURFACE (BLS) (FT): 42' WELL DIAMETER INSIDE (IN): _____
WELL PROTECTOR: ☐ YES ☐ NO PADLOCK NO.: _____ WELL DIAMETER OUTSIDE (IN): _____
SAND PACK INTERVAL (BLS) (FT): _____ SCREEN INTERVAL (BLS) (FT): _____

WATER VOLUME CALCULATION

DATE/TIME OF MEASUREMENT: _____
MEASURING POINT: _____ ELEV.: _____
WATER LEVEL INSTRUMENT USED: _____
INITIAL WATER LEVEL (BMP) (FT): _____
LINEAR FEET OF WATER: _____
LINEAR FEET SATURATED GRAVEL PACK: _____

ITEM	WATER VOLUME	
	FT ³	GAL
Well Casing		
Sand Pack		
Drilling Fluids		
TOTAL		

NOTE: Quantities are to be calculated prior to development

DEVELOPMENT CRITERIA

METHOD OF DEVELOPMENT: Bailing
WATER VOLUME TO BE REMOVED (GAL): _____ WATER VOLUME ACTUALLY REMOVED (GAL): _____
TIME DEVELOPMENT STARTED: 1550 TIME DEVELOPMENT COMPLETED: 16:45

NOTE: Development is to be performed in accordance with Standard Operating Procedure

WATER QUALITY INSTRUMENTS

DATE/TIME	INSTRUMENT	SERIAL NO.	CALIBRATION PERFORMED	TECH	COMMENTS
<u>6/13/09</u>	<u>Horiba</u>	<u>701303</u>	<u>pH 4 = 4.01</u>	<u>LP</u>	

WATER QUALITY READINGS DURING DEVELOPMENT

DATE/TIME	TOTAL WATER PURGED (gal)	TEMP °C °F	CONDUCTIVITY (µS/cm)	pH	TECH	COMMENTS
<u>6/13/09 1610</u>	<u>16</u>	<u>16.25</u>	<u>4.1</u>	<u>6.90</u>	<u>LP</u>	<u>cloudy, pink, no odor</u>
<u>1428</u>	<u>36</u>	<u>15.70</u>	<u>2.9</u>	<u>6.38</u>	<u>LP</u>	<u>cloudy, pink, no odor</u>
<u>16:45</u>	<u>45</u>	<u>16.18</u>	<u>2.6</u>	<u>6.25</u>		<u>" " " " no odor</u>

COMMENTS: _____

**WATER PURGING AND SAMPLING DATA**

PROJECT NAME: ENERSOURCE SAMPLE LOCATION NO. OR BORING/WELL NO.: MW-1
PROJECT NO.: NMO-ENE-02-04 TECHNICAL CREW: J. HILLER
DATE: 06- FORM COMPLETED BY: J. HILLER
SAMPLING METHOD: BAILING
WELL CASING DIAMETER: 4" INITIAL WATER LEVEL (BMP) (FT): 36.97 @ TIME 1105
BORING (SANDPACK) DIAMETER: _____ TOTAL DEPTH OF WELL (BMP) (FT): 44.43 @ TIME 1107
LENGTH OF WATER COLUMN (FT): 7.46
FINAL WATER LEVEL (BMP) (FT): 37.00 @ TIME 1212
WELL CASING VOLUME (GAL): _____ WELL VOLUME (ANNULUS) (GAL): _____
$$V_{wc} = \frac{\pi D^2 h}{4}$$
$$V_{ra} = \left[\frac{\pi D^2 h}{4} \cdot V_{wc} \right] \left(\frac{1}{4} \right) V_{wc} = \frac{\pi D^2 h}{4}$$

WELL VOLUME TO BE REMOVED (GAL): _____ NUMBER OF CASING/WELL VOLUMES: _____ TARGET VOLUME _____
TIME ELAPSED FROM FINAL DEVELOPMENT/PURGING: _____ PUMPING RATES/SAMPLING: _____
SAMPLING DEPTH INTERVAL (BLS) (FT): _____ SAMPLE COLLECTION PERIOD: START: 1200 FINISH: 1212

WATER QUALITY INSTRUMENTS

DATE/TIME	INSTRUMENT	SERIAL NO.	CALIBRATION PERFORMED	TECH	COMMENTS
6-26-09/0810	HORIBA	U-22	pH 4.0		

WATER QUALITY READINGS DURING PURGING

DATE/TIME	TOTAL WATER PURGED (gal)	TEMP <input type="checkbox"/> °C <input type="checkbox"/> °F	CONDUCTIVITY (µS/cm)	TURB (NTU)	pH	TECH DO	COMMENTS (COLOR/ODOR) DEP SAL TDS
6-26-09/1122	1	17.20	2.5	120	5.71	3.8	0 1.7 17
↓ 1130	3	9.48	3.2	-5	5.71	3.0	0 1.9 19
↓ 1135	5	8.40	3.2	-5	5.68	3.4	0 1.9 19
↓ 1140	7	8.00	3.2	-5	5.60	2.9	0 2.0 20
↓ 1145	10	7.08	3.3	-5	5.51	3.7	-0 2.0 20
↓ 1150	12	7.13	3.3	-5	5.50	3.5	-0 2.0 20
↓ 1154	14	8.64	3.2	-5	5.48	3.3	-0 1.9 19
↓ 1157	16	9.08	3.1	-5	5.43	4.9	-0 1.9 19

COMMENTS:

- slight HC odor on water

orig of
144 12
109 15
97 15
92 15
100 16
103 16
102 15
127 15

**WATER PURGING AND SAMPLING DATA**PROJECT NAME: ENERSOURCE SAMPLE LOCATION NO. OR BORING/WELL NO.: MW-2PROJECT NO. NMD-EVE-02-04 TECHNICAL CREW: J. HILLERDATE: 06/26/09 FORM COMPLETED BY: J. HILLERSAMPLING METHOD: BAILINGWELL CASING DIAMETER: 4" INITIAL WATER LEVEL (BMP) (FT): 38.57 @ TIME 0815BORING (SANDPACK) DIAMETER: _____ TOTAL DEPTH OF WELL (BMP) (FT) 45.76 @ TIME 0816LENGTH OF WATER COLUMN (FT) 7.18FINAL WATER LEVEL (BMP) (FT) 38.59 @ TIME 0935

WELL CASING VOLUME (GAL): _____ WELL VOLUME (ANNULUS) (GAL): _____

$$V_{wc} = \frac{\pi D^2 h}{4}$$

$$V_{FP} = \left[\frac{\pi D^2 h}{4} - V_{wc} \right] (n) V_{wc} = \frac{\pi D^2 h}{4}$$

WELL VOLUME TO BE REMOVED (GAL): NUMBER OF CASING/WELL VOLUMES: _____ TARGET VOLUME _____

TIME ELAPSED FROM FINAL DEVELOPMENT/PURGING: _____ PUMPING RATES/SAMPLING: _____

SAMPLING DEPTH INTERVAL (BLS) (FT): _____ SAMPLE COLLECTION PERIOD: START: _____ FINISH: _____

WATER QUALITY INSTRUMENTS

DATE/TIME	INSTRUMENT	SERIAL NO.	CALIBRATION PERFORMED	TECH	COMMENTS
6-26-9/0810	HORIBA	U-22	pk4.0		

WATER QUALITY READINGS DURING PURGING

DATE/TIME	TOTAL WATER PURGED (gal)	TEMP ☐ °C ☐ °F	CONDUCTIVITY (µS/cm)	TURB (NTU)	pH	TECH DO	COMMENTS (COLOR/ODOR)			
6-26-9/0830	1 gal	15.55	2.6	0	6.45	2.4	0	1.6	16	orp ot
↓ 0838	3	14.34	2.4	-5	6.27	2.5	0	1.5	16	-29
↓ 0844	5	13.21	2.5	-5	6.25	2.5	0	1.6	16	-48 11
↓ 0852	7	9.37	3.0	860	6.21	3.4	0	1.8	18	-51 12
↓ 0857	10	7.77	3.1	890	6.11	3.5	0	1.9	19	-59 14
↓ 0904	12	8.53	3.1	810	6.04	3.6	0	1.8	19	-60 14
↓ 0910	14	9.53	2.9	560	6.02	4.1	0	1.7	18	-62 13
↓ 0915	16	10.50	2.9	480	6.02	3.6	0	1.8	18	-63 13

COMMENTS:

• water has distinct HC odor.

**WATER PURGING AND SAMPLING DATA**

PROJECT NAME: ENERSOURCE SAMPLE LOCATION NO. OR BORING/WELL NO.: MW-4
PROJECT NO.: NMO-ENE-02-04 TECHNICAL CREW: J. HILLER
DATE: 06- FORM COMPLETED BY: J. HILLER
SAMPLING METHOD: BALUNG
WELL CASING DIAMETER: 4" INITIAL WATER LEVEL (BMP) (FT): 37.98 @ TIME 1517
BORING (SANDPACK) DIAMETER: _____ TOTAL DEPTH OF WELL (BMP) (FT) 45.32 @ TIME 1518
LENGTH OF WATER COLUMN (FT) 7.34
FINAL WATER LEVEL (BMP) (FT) 38.01 @ TIME 1640
WELL CASING VOLUME (GAL): _____ WELL VOLUME (ANNULUS) (GAL): _____
$$V_{wc} = \frac{\pi D^2 h}{4}$$
$$V_{wp} = \left[\frac{\pi D^2 h}{4} - V_{wc} \right] (n) V_{wc} = \frac{\pi D^2 h}{4}$$

WELL VOLUME TO BE REMOVED (GAL): NUMBER OF CASING/WELL VOLUMES: _____ TARGET VOLUME _____
TIME ELAPSED FROM FINAL DEVELOPMENT/PURGING: _____ PUMPING RATES/SAMPLING: _____
SAMPLING DEPTH INTERVAL (BLS) (FT): _____ SAMPLE COLLECTION PERIOD: START: _____ FINISH: _____

WATER QUALITY INSTRUMENTS

DATE/TIME	INSTRUMENT	SERIAL NO.	CALIBRATION PERFORMED	TECH	COMMENTS
6-26-09/0810	HORIBA	u-22	pH 4.0		

WATER QUALITY READINGS DURING PURGING

DATE/TIME	TOTAL WATER PURGED (gal)	TEMP °C	CONDUCTIVITY (µS/cm)	TURB (NTU)	pH	TECH	COMMENTS (COLOR/ODOR)	ORP	CL
6-26-09 1547	2	8.00	2.9	410	5.78	3.9	-0 1.9 18	114	14
1553	4	7.54	2.9	490	5.80	3.7	-0 1.7 18	94	14
1558	6	7.45	2.9	300	5.85	3.8	-0 1.7 18	59	14
1605	8	7.12	3.0	480	5.84	3.0	-0 1.9 19	53	14
1610	10	6.93	2.9	670	5.88	3.5	-0 1.8 18	52	14
1618	12	6.92	3.0	300	5.74	5.5	-0 1.9 18	55	14
1625	15	7.75	2.9	350	5.81	4.0	-0 1.7 18	45	14

COMMENTS: _____

**WATER PURGING AND SAMPLING DATA**

PROJECT NAME: ENERSOURCE SAMPLE LOCATION NO. OR BORING/WELL NO.: MW-5
PROJECT NO.: NMO-ENE-02-04 TECHNICAL CREW: J. HILLER
DATE: 06-26-09 FORM COMPLETED BY: J. HILLER
SAMPLING METHOD: BAILING
WELL CASING DIAMETER: 4" INITIAL WATER LEVEL (BMP) (FT): 37.47 @ TIME 1400
BORING (SANDPACK) DIAMETER: _____ TOTAL DEPTH OF WELL (BMP) (FT) 45.34 @ TIME 1402
LENGTH OF WATER COLUMN (FT) 7.87
FINAL WATER LEVEL (BMP) (FT) 37.52 @ TIME 1507
WELL CASING VOLUME (GAL): _____ WELL VOLUME (ANNULUS) (GAL): _____
$$V_{wc} = \frac{\pi D^2 h}{4}$$
$$V_{fp} = \left[\frac{\pi D^2 h}{4} - V_{wc} \right] \left(\frac{h}{L} \right) V_{wc} = \frac{\pi D^2 h}{4}$$

WELL VOLUME TO BE REMOVED (GAL): NUMBER OF CASING/WELL VOLUMES: _____ TARGET VOLUME _____
TIME ELAPSED FROM FINAL DEVELOPMENT/PURGING: _____ PUMPING RATES/SAMPLING: _____
SAMPLING DEPTH INTERVAL (BLS) (FT): _____ SAMPLE COLLECTION PERIOD: START: _____ FINISH: _____

WATER QUALITY INSTRUMENTS

DATE/TIME	INSTRUMENT	SERIAL NO	CALIBRATION PERFORMED	TECH	COMMENTS
<u>6-26-09/0810</u> <u>FOR BAILING</u>	<u>150 RIBA</u> <u>U-22</u>	<u>U-22</u>	<u>pH 4.0</u>		

WATER QUALITY READINGS DURING PURGING

DATE/TIME	TOTAL WATER PURGED (gal)	TEMP °C ^{°F}	CONDUCTIVITY (µS/cm)	TURB (NTU)	pH	TECH	COMMENTS (COLOR/ODOR)			ORP	OT
<u>6-26-09/1421</u>	<u>1</u>	<u>14.47</u>	<u>1.8</u>	<u>610</u>	<u>7.32</u>	<u>2.6</u>	<u>0</u>	<u>1.1</u>	<u>12</u>	<u>-68</u>	<u>8</u>
<u>1423</u>	<u>3</u>	<u>10.20</u>	<u>2.1</u>	<u>740</u>	<u>7.31</u>	<u>3.0</u>	<u>0</u>	<u>1.2</u>	<u>13</u>	<u>-102</u>	<u>9</u>
<u>1427</u>	<u>5</u>	<u>7.95</u>	<u>2.2</u>	<u>-5</u>	<u>6.88</u>	<u>3.7</u>	<u>-0</u>	<u>1.3</u>	<u>13</u>	<u>-92</u>	<u>10</u>
<u>1433</u>	<u>7</u>	<u>8.67</u>	<u>2.1</u>	<u>-5</u>	<u>6.68</u>	<u>3.4</u>	<u>-0</u>	<u>1.2</u>	<u>13</u>	<u>-89</u>	<u>10</u>
<u>1438</u>	<u>10</u>	<u>9.24</u>	<u>2.1</u>	<u>-5</u>	<u>6.60</u>	<u>3.5</u>	<u>-0</u>	<u>1.2</u>	<u>13</u>	<u>-89</u>	<u>9</u>
<u>1444</u>	<u>12</u>	<u>10.50</u>	<u>2.0</u>	<u>-5</u>	<u>6.53</u>	<u>3.3</u>	<u>-0</u>	<u>1.2</u>	<u>12</u>	<u>-89</u>	<u>9</u>
<u>1448</u>	<u>15</u>	<u>12.88</u>	<u>1.9</u>	<u>660</u>	<u>6.40</u>	<u>3.6</u>	<u>-0</u>	<u>1.1</u>	<u>12</u>	<u>-83</u>	<u>8</u>
<u>1452</u>	<u>17</u>	<u>14.18</u>	<u>1.9</u>	<u>390</u>	<u>6.21</u>	<u>3.0</u>	<u>-0</u>	<u>1.1</u>	<u>12</u>	<u>-66</u>	<u>8</u>

COMMENTS: _____

**WATER PURGING AND SAMPLING DATA**

PROJECT NAME: ENERSOURCE SAMPLE LOCATION NO. OR BORING/WELL NO.: MW-6
PROJECT NO: 15MO-ENG-02-04 TECHNICAL CREW: J. HUIER
DATE: _____ FORM COMPLETED BY: J. HUIER
SAMPLING METHOD: Bailing
WELL CASING DIAMETER: 4" INITIAL WATER LEVEL (BMP) (FT): 37.58 @ TIME 0810
BORING (SANDPACK) DIAMETER: _____ TOTAL DEPTH OF WELL (BMP) (FT) 46.50 @ TIME 0811
LENGTH OF WATER COLUMN (FT) 8.92
FINAL WATER LEVEL (BMP) (FT) _____ @ TIME _____
WELL CASING VOLUME (GAL): _____ WELL VOLUME (ANNULUS) (GAL): _____
$$V_{wc} = \frac{\pi D^2 h}{4}$$
$$V_{tr} = \left[\frac{\pi D^2 h}{4} - V_{wc} \right] (1 - \phi) V_{wc} = \frac{\pi D^2 h}{4}$$

WELL VOLUME TO BE REMOVED (GAL): NUMBER OF CASING/WELL VOLUMES: _____ TARGET VOLUME _____
TIME ELAPSED FROM FINAL DEVELOPMENT/PURGING: _____ PUMPING RATES/SAMPLING: _____
SAMPLING DEPTH INTERVAL (BLS) (FT): _____ SAMPLE COLLECTION PERIOD: START: _____ FINISH: _____

WATER QUALITY INSTRUMENTS

DATE/TIME	INSTRUMENT	SERIAL NO.	CALIBRATION PERFORMED	TECH	COMMENTS
6-27-9/0815	HORIBA	11-22	pH 4.0	JH.	

WATER QUALITY READINGS DURING PURGING

DATE/TIME	TOTAL WATER PURGED (gal)	TEMP °C °F	CONDUCTIVITY (µS/cm)	TURB (NTU)	pH	TECH	COMMENTS (COLOR/ODOR)	DO	ALP	SAL	TDS	ORP	OT
6-27-9 0832	2	10.99	2.3	550	7.32	3.6	-0	1.4	14	-98	10		
0840	4	7.24	2.6	720	7.00	5.4	-0	1.5	16	-94	12		
0850	6	5.80	2.7	55	6.79	4.3	-0	1.6	17	-91	13		
0856	8	5.64	2.7	580	6.73	4.8	-0	1.6	17	-88	13		
0901	10	5.51	2.7	350	6.65	5.9	-0	1.6	17	-82	13		
0905	12	5.23	2.8	200	6.65	6.3	-0	1.6	17	-81	13		
0910	14	6.32	2.7	200	6.51	6.3	-0	1.6	17	-79	12		
0918	16	6.40	2.7	190	6.49	6.4	-0	1.6	17	-77	12		
0922	18	8.02	2.6	170	6.41	5.6	-0	1.5	16	-74	12		

COMMENTS: no product detected on water



PROJECT SAFETY MEETING FORM

Page 1 of 2

DATE: 6-22-09

PROJECT NO.: NM D-ENE-02-04

02-01 (prep fund)

PROJECT TITLE: Emmerson

PROJECT TASK: pit excavation & disposal

SAFETY TOPICS PRESENTED

Protective Clothing/Equipment ☒

Chemical Hazards ☒

Physical Hazards ☒

Other ☐

Emergency Procedures ☒

Hospital ☒

Special Equipment ☐

truck routing, digging, loading, sampling
procedures
all personnel instructed to make eye-to-eye contact to
equipment operator & anyone in vicinity of machinery
operators advised of slow speed requirements anywhere on site

ATTENDEES

NAME (PRINTED)

SIGNATURE

Jose Espinoza

Larry Solberg

Rudy Sanchez

Mike Dunlap

Jim Trujillo - Jim Trujillo

JEFF PALMER

Robert Gonzalez

TOM L. PEVELER

GARY MELTON

GARY AMITAGO

Meeting Conducted by:

JOE HILLER

Name Printed

Jose Espinoza

Larry Solberg

Rudy Sanchez

Mike Dunlap

Jim Trujillo

Jeff Palmer

Robert Gonzalez

Tom L. Peveler

Gary Melton

Gary Amitago

Joe Hiller

Joe Hiller

Signature



PROJECT SAFETY MEETING FORM

Page 2 of 2

DATE: 6-22-09 PROJECT NO.: NMO-ENE-02-04

PROJECT TITLE: ENERSource

PROJECT TASK: pit excavation + disposal

SAFETY TOPICS PRESENTED

Protective Clothing/Equipment	_____	Emergency Procedures	_____
Chemical Hazards	_____	Hospital	_____
Physical Hazards	_____	Special Equipment	_____
Other	_____		

ATTENDEES

NAME (PRINTED)

SIGNATURE

JAMES HILLARD
Juan Reale

James Hillard
Juan Reale

Meeting Conducted by:

Joe Miller
Name Printed

Joe Miller
Signature



PROJECT SAFETY MEETING FORM

Page 1 of 1

DATE: 6-23-09 PROJECT NO.: NMO-ENE-02-04

PROJECT TITLE: ENERSOURCE

PROJECT TASK: pit excavation & disposal

SAFETY TOPICS PRESENTED

Protective Clothing/Equipment ☒

Emergency Procedures ☒

Chemical Hazards ☒

Hospital ☒

Physical Hazards ☒

Special Equipment ☐

Other discussed speed onsite; boots, hand tool, slip, trips, falls

Rick Danner
DAVID DeVore
NAME (PRINTED)

Robert Gonzalez

Juan Rode

Rudy Sanchez

GARY MELTON

TOM L. PEVELER

Larry Solberg

James Hillard

Jim TRUJILLO

BILL NOACH

ATTENDEES

SIGNATURE

Robert Gonzalez

Juan Rode

Rudy Sanchez

Gary Melton

Tom L. Peveler

Larry Solberg

James Hillard

Jim Trujillo

Jose Espinoza

Meeting Conducted by:

Joe Huer

Name Printed

Joe Huer
Signature



PROJECT SAFETY MEETING FORM

Page 1 of 1

DATE: 6-24-09 PROJECT NO: NMO-ENE-02-04

PROJECT TITLE: ENERSOURCE

PROJECT TASK: pit excavation & disposal

SAFETY TOPICS PRESENTED

Protective Clothing/Equipment ✓

Chemical Hazards ✓

Physical Hazards ✓

Other _____

Emergency Procedures ✓

Hospital ✓

Special Equipment _____

slips, trips, falls - watch speed anywhere
especially on site; make eye contact w/ anyone
in proximity; wear proper PPE;

ATTENDEES

NAME (PRINTED)

Rudy Sanchez

Juan Pede

Aristeo Hernandez Jr

Robert Gonzalez

Russell L Clark

TOM L. PEVELER

Larry Solberg

GARY MELTON

James Hillard

GARY Armitage

Meeting Conducted by:

JOE HUER

Name Printed

SIGNATURE

Rudy Sanchez

Juan Pede

Aristeo Hernandez Jr

Robert Gonzalez

Russell L Clark

Tom L. Peveler

Larry Solberg

Gary Melton

Jose Espinoza - James Hillard

Gary Armitage

Joe Huer

Signature



PROJECT SAFETY MEETING FORM

Page 1 of 1

DATE: 6-25-09 PROJECT NO.: NMO-ENE-02-04

PROJECT TITLE: ENERSource

PROJECT TASK: pit excavation & disposal.

SAFETY TOPICS PRESENTED

Protective Clothing/Equipment ☒
Chemical Hazards ☒
Physical Hazards ☒
Other _____

Emergency Procedures ☒
Hospital ☒
Special Equipment ☐

• watch speed; make eye contact w anyone in proximity of machinery; wear appropriate PPE when out of vehicle; always be aware of the ever hazardous "slips, trips & falls."

ATTENDEES

NAME (PRINTED)

SIGNATURE

TOM L. PEVELER
RUDY SANCHEZ
Chilo MONTEZ
GARY MELTON
Juan Paez
Robert Gonzalez
James Hillard
Kunell L. Clark
Larry Solberg
Gary Armitage

Meeting Conducted by:

JOE HILLER
Name Printed

Tom L. Peveler
Rudy Sanchez
Chilo Montez
Gary Melton
Juan Paez
Robert Gonzalez
James Hillard
Kunell L. Clark
Larry Solberg
Jose Espinoza
Gary Armitage
Joe Hiller
Signature

207, 310, 211, 371, 367, 369, 333, 368, 119, 209

Wayne Tramm (575) 370-2480



PROJECT SAFETY MEETING FORM

Page 1 of 1

DATE: 6-26-09 PROJECT NO.: NMO-ENE-02-04

PROJECT TITLE: ENERSource

PROJECT TASK: Pit Excavation + Materials Disposal

SAFETY TOPICS PRESENTED

Protective Clothing/Equipment ✓
Chemical Hazards ✓
Physical Hazards ✓
Other _____

Emergency Procedures ✓
Hospital ✓
Special Equipment _____

- watch speed; make eye contact w anyone in vicinity of machinery; wear appropriate PPE when out of vehicle; BEWARE of slips, trips, falls.

ATTENDEES

NAME (PRINTED)

RUDY SANCHEZ
TOM L. PEVELER
GARY MELTON
Robert Gonzalez
JAMES HILLARD
GARY ARMITAGE
RUSSELL W CLARK
Juan Reale
Jose Espinoza
Larry Solberg

Meeting Conducted by:

JOE HILLER
Name Printed

SIGNATURE

Rudy Sanchez
Tom L. Peveler
Gary Melton
Robert Gonzalez
James Hillard
Gary Armitage
Russell L Clark
Juan Reale
Larry Solberg

Joe Hiller
Signature



PROJECT SAFETY MEETING FORM

Page 1 of 1


DATE: 6-27-09 PROJECT NO.: NMO-ENE-02-04

PROJECT TITLE: ENERSource


PROJECT TASK: to fill pit to clean sand utilizing
1-track hoe & 1 front end loader

SAFETY TOPICS PRESENTED


Protective Clothing/Equipment



Chemical Hazards




Physical Hazards




Other


Emergency Procedures



Hospital



Special Equipment



- keep an eye for the other guy when maneuvering & backup;
- watch your footing around pit area where
- steep drop offs & loose material might give way;
- wear appropriate PPE.
- Beware! always! slips, trips & falls

ATTENDEES

NAME (PRINTED)

SIGNATURE

Jose Espinoza
Larry Solberg

Larry Solberg

Meeting Conducted by:

JOE HILLER
Name Printed

[Signature]
Signature

Appendix C

Photographic Documentation



No. 1 – Soil core from MW-01 from 5-10 ft bgs.



No. 2 – Soil core from MW-01 from 9.5-14.5 ft bgs; note the caliche.



No. 3 – Soil core from MW-03 from 10-15 ft bgs; note the gray impacted soil.



No. 4 – Soil core from MW-03 from 20-21.5 ft bgs; note the gray impacted soil.



No. 5 – Soil core from MW-03 from 40-42 ft bgs; note the saturated soil.



No. 6 – Soil core from MW-04 from 29.5- 30.5 ft bgs.



No. 7 – Soil core from MW-04 from 39.5-41.5 ft bgs; note wet clayey sand.




No. 8 – Soil core from MW-04 from 41.5-43.5 ft bgs; note the saturated soil.



No. 9 – View looking southwest at drill rig at MW-06; note excavation pit behind the rig.



No. 10 – View looking northeast at an 8'' HSA advancing a soil boring; boring was completed into MW-06.



No. 11 – Soil core from MW-06 from 7 ft bgs; Note the gray impacted soil.



No. 12 – View looking north at MW-06.



No. 13 – Direct Push Technology (DPT) rig used for DPB-01 through DPB-45.



No. 14 – DPT rig set up on DPB-17; note MW-05 in foreground and MW-02 in left background.



No. 15 – DPT rig being loaded for transport; MW-01 in foreground.



No. 16 – Installing 4" diameter PVC in MW-06.



No. 17 – View of Site after storm event on June 10, 2009.



No. 18 – View to west of Pit excavated as part of the project removal action.



No. 19 – View looking east at excavated pit and track hoe used for excavation. Note stockpiled soils in background, berms around pit and stockpiled soil, and dark soils south of trackhoe.



No. 20 – View looking east at front end loader used to load excavated soils into haulers.



No. 21 – View looking north at trackhoe excavating pit; note metal pipe in pit.



No.22 – View looking west at track hoe compacting backfill material.



No. 23 – View looking northwest at north side of excavation, metal pipe in side wall of excavation, and surface completion for monitoring well MW-06 in background by stockpiled backfill material.



No. 24 – View looking west at backfilling activities.



No. 25 – View looking west at excavation east of power poles; note discolored soils in bottom of excavation.



No. 26 – View looking east at western limit of excavation; note surface completion for MW-02 in background.



No. 27 – View of loading of contaminated soil into 20 cubic yard belly dump hauler. Note MW-06 in foreground.



No. 28 – View looking west at backfilled excavation.



No. 29 – View looking east at backfilled excavation.