

Submit 3 Copies To Appropriate District Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
March 4, 2004

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO.
30-025-36680

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

Raptor West "3" State

8. Well Number

1

9. OGRID Number
150628

10. Pool name or Wildcat
La Rica-Morrow East (Gas) (79810)

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☒ Other

2. Name of Operator
Pure Resources, L. P.

3. Address of Operator
500 W. Illinois, Midland, Texas 79701

4. Well Location

Unit Letter J : 1650' feet from the South line and 1650' feet from the East line

Section 3 Township 19S Range 34E NMPM County Lea

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3,992' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion. If a pit or below-grade tank is involved in the operation, complete the reverse side of this form.

2nd Intermediate or Production Casing

On 8/03/2004, RIH w/280 jts. 20# 5-1/2" P-110 LTC casing and set @ 13,920' w/ 1,200 sx Class "H POZ" cmt. w/ 3% Salt, .5% FL-52, .25% FL-25 and 3# per sx LCM-1 mixed @ 7.13 GPS (Yld: 1.51 ft3/sk, Wt:) -1st Stage. Open DV Tool @ 10,084' & circ. 75sx cmt to pits. Then cemented w/1,300 sx "H POZ" cmt w/.5% FL-52, .25% FL-25 and 3# per sx LCM-1 mixed @ 7.13 GPS (Yld: 1.51 ft3/sk, Wt:) 2nd Stage. On 8/04/2004, run Temperature Survey. TOC @ 5,577' per survey. Rig was released. Well now waiting on completion rig and work.

(SEE ATTACHED WELL HISTORY & CASING DETAIL)

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Alan W. Bohling TITLE Regulatory Agent DATE 06/30/2004

Type or print name Alan W. Bohling E-mail address: abohling@pureresources.com Telephone No. (432) 498-8662

(This space for State use)

APPROVED BY Chris Williams TITLE Dist. Secy DATE 8/10/04

Conditions of approval, if any:

Pure Resources, Inc.

Well History

RAPTOR WEST "3" STATE #1 - 52.5% WI From 1/1/1920 through 8/5/2004

Well Name RAPTOR WEST "3" STATE #1 - 52.5% WI

Lease Well 511692-0001

State: NM County: LEA

Activity Date 6/4/2004

Type of Report: DRILLING

INITIAL REPORT

Description CMT'G 13-3/8" CSG.

Times	Hours	Remarks
	24.00	MIRU GREY WOLF RIG #514.
	4.00	REPAIR FLOW LINE. RESET SHAKER. GET READY TO SPUD.
	2.00	DRLG 17-1/2" SURFACE HOLE 40 - 305'. SPUD @ 10:00 A.M. 6/3/03.
	0.50	DEV SURVEY @ 259' - 1/2 DEG.
	8.50	DRLG F/ 305-533'.
	1.00	CIRC, PUMP SWEEP TO RUN 13-3/8" (SAFETY MTG - TOH).
	1.50	TOH, LD 17-1/2" REAMER & BIT.
	0.50	PRE-JOB SAFETY MTG W/ BJ/ALLEN'S/RIG CREW (RU & RUN CSG).
	4.00	RU & RUN 12 JTS 48# 13-3/8" CSG.
	0.50	CIRC CSG ON BOTTOM. SAFETY MTG TESTING LINES.
	1.50	CMT 13-3/8" CSG.
		MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$224,692	\$224,692	\$1,982,900	1040244	533	493	8.6	

Activity Date 6/5/2004

Type of Report: DRILLING

PROGRESS REPORT

Description TESTING BOP.

Times	Hours	Remarks
	1.00	CMT 13-3/8" CSG. RD BJ.
	5.00	WOC.
	1.50	CUT COND, CUT 13-3/8" CSG.
	3.50	INSTALL 13-3/8" EAD, WELD & TEST @ 500 PSI.
	1.00	SAFETY MTG W/ MANS NU & RIG CREW PROCEDURE & HAZARDS.
	12.00	NU BOP, ANNULAR & CHOKE. WELD FLOWLINE. TESTING BOP.
		MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$14,374	\$239,066	\$1,982,900	1040244	533			

Activity Date 6/6/2004

Type of Report: DRILLING

PROGRESS REPORT

Description DRLG.

Times	Hours	Remarks
	3.00	NU KILL LINE/CENTER STACK/ HYDRAULIC LINES ON BOP.
	1.00	TEST BOP'S, ANNULAR, CHOKE, MANIFOLD @ 500 PSI, SAFETY MTG. TEST BOP.
	2.00	PUT 30 6" DC'S ON RACKS. STRAP & CALIPER BHA.
	1.00	INSTALL WEAR BUSHING.
	2.00	PU BHA & 12-1/4" BIT. TIH.
	2.00	LD 6 - 8" DC'S. PU 3 - 6-1/4" DC'S.
	2.00	REPAIRS @ CATHEAD.
	3.00	DRLG PLUG @ 486' & CMT TO 533'.
	8.00	DRLG FORMATION F/ 533-836'.
		MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$23,405	\$262,471	\$1,982,900	1040244	836	303	8.6	

Activity Date 6/7/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	3.00	DRLG F/ 836-1016'.
	0.50	SERVICE RIG.
	1.00	REPAIRS @ STANDPIPE UNION.
	1.50	DRLG F/ 1016-1079'.
	0.50	DEV SURVEY @ 1016' - 3/4 DEG.
	12.00	DRLG F/ 1079-1544'.
	0.50	DEV SURVEY @ 1480' - 3/4 DEG.
	5.00	DRLG F/ 1544-1679'.
		LOSING A LITTLE FLUID. MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$23,246	\$285,717	\$1,982,900	1040244	1679	843	9.8	

Activity Date 6/8/2004
Description DRLG.

Type of Report: 6-8

PROGRESS REPORT

Times	Hours	Remarks
	12.00	DRLG F/ 1679-1936'. SAFETY MTG - ONGOING OPERATIONS.
	4.00	DRLG F/ 1936-2042'. SDAFETY MTG - WLS/NORMAL DRLG ACTIONS.
	0.50	DEV SURVEY @ 1979' - 3/4 DEG.
	3.50	DRLG F/ 2042-2322'.
		MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$11,623	\$297,340	\$1,982,900	1040244				

Activity Date 6/9/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	2.00	DRLG F/ 2322-2354'. SAFETY MTG. 100% TIE OFF, FALL SFAETY.
	0.50	DEV SURVEY @ 2311' - 3/4 DEG.
	11.00	DRLG F/ 2354-2698'.
	0.50	DEV SURVEY @ 2655' - 3/4 DEG.
	9.00	DRLG F/ 2698-3007'.
	0.50	DEV SURVEY @ 2964' - 1 DEG.
	0.50	DRLG F/ 3007-3038'.
		NO MAN HRS REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$24,195	\$321,535	\$1,982,900	1040244	3038	716	10.1	

Activity Date 6/10/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	10.00	DRLG F/ 3038-3318'. SAFETY MTG - 1ST DAY BACK RELIEF CREWS.
	0.50	SERVICE RIG.
	0.50	DEV SURVEY @ 3267' - 1-1/2 DEG.
	13.00	DRLG F/ 3318-3518'. SAFETY MTG - CONN, TONG SAFETY.
		MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$14,954	\$336,489	\$1,982,900	1040244	3518	480	10	

Activity Date 6/11/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	1.00	DRLG F/ 3518-3528'. SAFETY MTG. ONGOING OPERATIONS.
	0.50	PUP SWEEP & CIRC. SAFETY MTG - TOH.
	0.50	DEV SURVEY @ 3528'. DROP BEFORE TRIP.
	3.50	TOH W/ BIT #2.
	1.00	ADJUST BRAKES, XO BIT, SERVICE BIT.
	3.00	TIH W/ BIT #3.
	1.50	WASH 120' TO BOTTOM. SAFETY MTG - CLEAN UP AFTER TRIPS.
	8.00	DRLG F/ 3528-3599'.
	0.50	PUT OIL IN SWIVEL.
	4.50	DRLG F/ 3599-3649'.
		MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$25,235	\$361,724	\$1,982,900	1040244	3649	131	10.1	

Activity Date 6/12/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	10.50	DRLG F/ 3649-3986'. SAFETY MTG - GOOD COMMUNICATION & JOB PREP.
	0.50	SERVICE RIG.
	4.50	DRLG F/ 3786-3848'.
	0.50	DEV SURVEY @ 3805' - 1.25 DEG.
	8.00	DRLG F/ 3848-3971'. SAFETY MTG - RUNNING SURVEY.
		MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$156,878	\$518,602	\$1,982,900	1040244	3971	322	10.1	

Activity Date 6/13/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	11.50	DRLG F/ 3971-4156'. SAFETY MTG - TEAM WORK - SURVEY.
	0.50	SERVICE RIG.
	12.00	DRLG F/ 4156-4310'.
		MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$12,938	\$531,540	\$1,982,900	1040244	4310	339	10.1	

Activity Date 6/14/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	7.50	DRLG F/ 4310-4405'. SAFETY MTG- MIXING CHEMICALS.
	0.50	SERVICE RIG. INSTALL CORROSION RING.
	0.50	DEVIATION SURVEY @ 4354' - 3/4 DEG.
	15.50	DRLG F/ 4405-4604'. SAFETY MTG - USING PRESSURE WASHER.
		MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$21,224	\$552,764	\$1,982,900	1040244	4405	95		

Activity Date 6/15/2004
Description PU DC'S.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	4.00	DRLG F/ 4604-4646'.
	0.50	LOST 900 PSI PU OFF BOTTOM. LEFT 42K STRING WT/CIRC.
	3.50	CHAIN OUT OF HOLE. LEFT 8' BHA & 1 - 6" DC ON BOTTOM. TOP OF FISH @ 4308'.
	1.00	MEASURE & PU FISHING ASSY.
	3.00	TIH W/ O SHOT BUMPER SUB & JARS. SAFETY MTG - PU TOOLS.
	1.00	PU KELLY & WASH 10' TO TOP OF FISH @ 4308'.
	1.00	WORK OVER TOP FISH & PUMP 2 JTS OUT OF HOLE.
	6.00	TOH W/ FISH. LD FISH ASSY & FISH.
	2.00	TOH W/ 3 STANDS 8# DC. UNPLUG 3 STANDS & BIT.
	2.00	TIH W/ BIT #3. PU 2 - 6-3/8" DC'S.
		MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$22,574	\$575,338	\$1,982,900	1040244	4646	241	10.1	

Activity Date 6/16/2004
Description INSPECT BHA.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	4.00	TIH, BREAK CIRC @ 400'. SAFETY MTG. CHANGING TONG DIES.
	1.50	WASH F/ 4485-4646'.
	5.50	DRLG F/ 4646-4683'. LOST 300 PSI ON CONN. SAFETY MTG, INSPECT PUMPS.
	5.00	TOH FOR LOSS PSI. PUMP OUT 7 JTS. LD 16" DC - CRACKED BOX.
	8.00	INSPECT BHA. SAFETY MTG, LD & PU DC'S.
		MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$13,593	\$588,931	\$1,982,900	1040244	4683	37	10.1	

Activity Date 6/17/2004
Description CHECK DC'S.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	10.00	INSPECT DC'S & CHANGE OUT BHA. SAFETY MTG, PU & LD DC'S.
	2.00	TIH TO 4475'.
	4.00	WASH TO BOTTOM F/ 4475-4683'.
	8.00	DRLG F/ 4683-4812'. SAFETY MTG - GOOD HOUSEKEEPING. LD 8 - 8" DC'S & 5 - 6-1/4" DC'S.
		MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$11,334	\$600,265	\$1,982,900	1040244	4812	129	10.1	

Activity Date 6/18/2004
Description LD 8" BHA.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	6.00	DRLG F/ 4812-4870'.
	0.50	SERVICE RIG, HOOK UP FLUID CALIPER.
	3.00	DRLG F/ 4870-4933'.
	0.50	DEV SURVEY @ 4870' - 1 DEG.
	6.50	DRLG F/ 4870-5008' (TD 12-1/4").
	3.00	CIRC TO RUN 9-5/8" CSG.
	4.50	TOH, RU & LD 8" BHA.
		MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$17,236	\$617,501	\$1,982,900	1040244	5008	196	10.0	

Activity Date 6/19/2004

Type of Report: DRILLING

PROGRESS REPORT

Description CMT 9-5/8" CSG.

Times	Hours	Remarks
	2.00	RU & LD 8" BHA.
	1.50	RIG CSG CREW. SAFETY MTG W/ CSG CREW, LD CREW, RIG CREW.
	16.50	RUN 9-5/8" CSG. WASH THRU TIGHT SPOT F/ 1070-1104'. WASH THRU TIGHT SPOT @ 1338-1423', 2076-2020'. FINISH RUNNING CSG. RD CASERS, LD MACHINE.
	2.00	CIRC CSG ON BOTTOM. W/O BJ.
	1.00	RU BJ & PRE-JOB SAFETY MTG.
	1.50	CMT 9-5/8" CSG.
		MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$29,355	\$646,856	\$1,982,900	1040244	5008		10.1	

Activity Date 6/20/2004

Type of Report: DRILLING

PROGRESS REPORT

Description TIH.

Times	Hours	Remarks
	4.00	CMT 9-5/8". PLUG DOWN @ 9:50 A.M. DID NOT BUMP PLUG/CIRC 115 SX TO RESERVE.
	1.00	RD BJ. RU MANN WELDING. NU HOISE. SAFETY MTG MANN SERVICE & RIG CREW.
	2.00	ND, SET SLIPS, CUT OFF CSG. SAFETY MTG - NU JOB SEQUENCE.
	2.00	INSTALL 11" WH & TEST @ 1000#.
	6.00	NU BOP, CHOKE & SEPARATOR.
	5.00	TEST BOP'S & MANIFOLD & FLOOR VALVES 5000 & 250#, ANNULAR 2500 & 250#.
	4.00	INSTALL WEAR BUSHING. PU CALIPER BHA & TIH.
		HOT WORK CONFINED SPACE OK. MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$72,959	\$719,815	\$1,982,900	1040244	5008		8.4	

Activity Date 6/21/2004

Type of Report: DRILLING

PROGRESS REPORT

Description DRLG.

Times	Hours	Remarks
	3.50	TIH & PU DP TO 4921'. SAFETY MTG - TIH.
	1.00	WASH CMT TO 4939' TO TOP PLUG.
	0.50	TEST CSG @ 1500 PSI.
	3.50	DRLG PLUG 4939' & CMT 4963' & FC & CMT & SHOE TO 5008'.
	15.50	DRLG 8-3/4" HOLE F/ 5008-5261'. SAFETY MTG, EQPT INSPECTION & REPAIR.
		MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$12,699	\$732,514	\$1,982,900	1040244	5008		8.4	

Activity Date 6/22/2004

Type of Report: DRILLING

PROGRESS REPORT

Description DRLG.

Times	Hours	Remarks
	2.00	DRLG 5261-5303'. SAFETY MTG. FORKLIFT OPERATION.
	0.50	SERVICE RIG.
	8.50	DRLG F/ 5303-5491'.
	0.50	DEV SURVEY @ 5476' - 3/4 DET.
	12.50	DRLG F/ 5491-5700'. SAFETY MTG - MAKING CONN WORK TOGETHER.
		MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$15,525	\$748,039	\$1,982,900	1040244	5700	439	8.4	

Activity Date 6/23/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	7.00	DRLG F/ 5700-5866'. SAFETY MTG - HOT WEATHER.
	0.50	SERVICE RIG.
	11.00	DRLG F/ 5866-6022'.
	0.50	DEV SURVEY @ 5972' - 1/4 DEG.
	5.00	DRLG F/ 6022-6145'.
		MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$16,488	\$764,527	\$1,982,900	1040244	6145	445	8.4	

Activity Date 6/24/2004
Description INSPECT BIT.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	10.50	DRLG F/ 6145-6366'. SAFETY MTG - H2S TRAINING.
	0.50	SERVICE RIG.
	2.50	DRLG F/ 6366-6429'.
	0.50	INSTALL ROTATING HEAD ASSY.
	2.00	DRLG F/ 6429-6491'.
	0.50	DEV SURVEY.
	7.50	TRIP FOR BROKE WL/INSPECT BIT.
		MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$12,933	\$777,460	\$1,982,900	1040244	6491	346	8.4	

Activity Date 6/25/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	3.00	TIH, WASH 60' TO BOTTOM - 5' FILL.
	18.50	DRLG F/ 6491-6988'.
	0.50	DEV SURVEY @ 6943' - 3/4 DEG.
	2.00	DRLG F/ 6988-7019'.
		MAN HRS NOT REPORTED.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$21,106	\$798,566	\$1,982,900	1040244	7019	528	8.5	

Activity Date 6/26/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	3.50	DRLG F/ 7019-7143'. PRE-TOUR SAFETY MTG.
	0.50	SERVICE RIG.
	13.00	DRLG F/ 7143-7487'.
	0.50	DEV SURVEY @ 7437' - 1/2 DEG.
	6.50	DRLG F/ 7487-7650'.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$15,078	\$813,644	\$1,982,900	1040244	7650	631		

Activity Date 6/27/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	5.00	DRLG F/ 7650-7830'. SAFETY MTG. CHANGING TOURS.
	0.50	SERVICE RIG.
	3.50	DRLG F/ 7830-7984'.
	0.50	DEV SURVEY @ 7941' - 3/4 DEG.
	14.50	DRLG F/ 7984-8315'.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$12,217	\$825,861	\$1,982,900	1040244	8315	665		

Activity Date 6/28/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	9.50	DRLG F/ 8315-8542'/PRE-TOUR SAFETY MTG.
	0.50	DEV SURVEY @ 8499' - 2 DEG.
	0.50	SERVICE RIG.
	9.00	DRLG F/ 8542-8761'.
	1.50	CIRC & REPAIR LIGHTS F/ THUNDERSTORM - NO LIGHTS ON RIG.
	3.00	DRLG F/ 8761-8822'.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$13,094	\$838,955	\$1,982,900	1040244	8822	507		

Activity Date 6/29/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	1.50	DRLG F/ 8822-8853'/PRE-TOUR SAFETY MTG.
	0.50	DEV SURVEY @ 8803' - 3/4 DEG.
	0.50	SERVICE RIG.
	21.50	DRLG F/ 8802-9300'.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$12,427	\$851,382	\$1,982,900	1040244	9300	478		

Activity Date 6/30/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	0.50	DRLG F/ 9300-9313'/PRE TOUR SAFETY MTG. TRIO FRO BIT/MONITOR HOLE FILL.
	0.50	CIRC BOTTOMS UP.
	5.50	TOTCO - TOH W/ BIT #4/FUNCTION TEST BOP.
	3.50	PU 6 DC'S & TIH TO SHOE W/ BIT #5.
	1.50	SLIP & CUT DRLG LINE.
	2.50	TIH.
	1.00	WASH & REAM TO BOTTOM.
	9.00	DRLG F/ 9313-9437'. LOSING 30-40 BPH.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$30,027	\$881,409	\$1,982,900	1040244	9437	137		

Activity Date 7/1/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	12.00	DRLG F/ 9437-9636'/PRE TOUR SAFETY MTG.
	0.50	RIG SERVICE.
	8.50	DRLG F/ 9636-9812'.
	0.50	DEV SURVEY @ 9769' - 3/4 DEG.
	2.50	DRLG F/ 9812-9850'. LOSING 40-50 BPH.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$12,927	\$894,336	\$1,982,900	1040244	9437	137		

Activity Date 7/2/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	12.00	DRLG F/ 9850 - 10,040'/PRE TOUR SAFETY MTG.
	0.50	SERVICE RIG.
	11.50	DRLG F/ 10,140 - 10,205'

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$14,055	\$908,391	\$1,982,900	1040244	10205	355		

Activity Date 7/3/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	1.00	DRLG F/ 10,205 - 10,222'/PRE TOUR SAFETY MTG.
	0.50	SERVICE RIG.
	6.50	DRLG F/ 10,222 - 10,318'.
	0.50	DEV SURVEY @ 10,250' - 1-1/4 DEG.
	15.50	DRLG F/ 10,318 - 10,530'.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$12,222	\$920,613	\$1,982,900	1040244	10530	325		

Activity Date 7/4/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	11.00	DRLG F/ 10,530 - 10,694'/PRE-TOUR SAFETY MTG.
	0.50	SERVICE RIG.
	8.00	DRLG F/ 10,694 - 10,820'.
	0.50	DEV SURVEY @ 10,771'.
	4.00	DRLG F/ 10,820 - 10,880'.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$13,006	\$933,619	\$1,982,900	1040244	10530			

Activity Date 7/5/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	11.00	DRLG F/ 10,880 - 11,104'/PRE TOUR SAFETY MTG.
	0.50	SERVICE RIG.
	12.50	DRLG F/ 11,104 - 11,340'.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$19,605	\$953,224	\$1,982,900	1040244	11340	460		

Activity Date 7/6/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	0.540	DRLG F/ 11,431 - 11,447'/PRE TOUR SAFETY MTG.
	1.00	DEV SURVEY @ 11,277' - 2 DEG.
	1.00	DRLG F/ 11,447 - 11,461'.
	1.00	CIRC BOTTOMS UP.
	5.00	TOH W/ BIT #5/CORRECT DEPTH 91'.
	6.50	TRIP CHECK DC'S & STABILIZERS.
	4.50	TIH W/ BIT #6.
	1.00	WASH 70' TO BOTTOM.
	3.50	DRLG F/ 11,461 - 11,511'.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$20,837	\$974,061	\$1,982,900	1040244	11511	80		

Activity Date 7/7/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	11.00	DRLG F/ 11,770 - 11,887'.
	0.50	SERVICE RIG.
	12.50	DRLG F/ 11,887 - 11,969'.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$16,759	\$990,820	\$1,982,900	1040244	11969	199		

Activity Date 7/8/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	6.00	DRLG F/ 11,969 - 12,004'.
	1.50	CIRC BOTTOMS UP. PUMP SLUG, DROP TOTCO.
	13.00	TOH, CHANGE BIT, TIH.
	0.50	WASH TO BOTTOM 65'.
	1.00	SAFETY STAND DOWN POST ACCIDENT.
	2.00	DRLG F/ 12,004 - 12,008.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$11,262	\$1,002,082	\$1,982,900	1040244	12008	39		

Activity Date 7/9/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	24.00	DRLG F/ 12,008 - 12,187'.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$25,169	\$1,027,251	\$1,982,900	1040244	12187	179		

Activity Date 7/10/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	3.00	DRLG F/ 12,187 - 12,199'.
	0.50	RIG SERVICE.
	20.50	DRLG F/ 12,199 - 12,323'.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$27,657	\$1,054,908	\$1,982,900	1040244	12323	136		

Activity Date 7/11/2004
Description DEVIATION SURVEY.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	7.50	DRLG F/ 12,323 - 12,386'.
	0.50	RIG SERVICE.
	15.00	DRLG F/ 12,386 - 12,511'.
	1.00	DEVIATION SURVEY.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$16,916	\$1,071,824	\$1,982,900	1040244	12511	188		

Activity Date 7/12/2004
Description CIRC SAMPLES.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	0.50	DEVIATION SURVEY.
	4.00	DRLG F/ 12,511 - 12,542'.
	12.50	RIG SERVICE.
	6.00	DRLG F/ 12,542 - 12,680'.
	1.00	CIRC SAMPLES.
		TOP OF ATOKA 12,660.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$13,562	\$1,085,386	\$1,982,900	1040244	12680	169		

Activity Date 7/13/2004
Description CIRC SAMPLES

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	0.50	DEV SURVEY.
	4.00	DRLG F/ 12,511 - 12,542'
	12.50	RIT SERVICE.
	6.00	DRLG F/ 12,552 - 12,680'.
	1.00	CIRC SAMPLES.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$14,726	\$1,100,112	\$1,982,900	1040244	12680	169		

Activity Date 7/14/2004

Type of Report: DRILLING

PROGRESS REPORT

Description

Times

Hours

Remarks

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$30,046	\$1,130,158	\$1,982,900	1040244	12680			

Activity Date 7/15/2004

Type of Report: DRILLING

PROGRESS REPORT

Description PREP TO OPEN TEST TOOL.

Times

Hours

Remarks

6.00 CIRC COND MUD FOR DST #1/PRE TOUR SAFETY MTG.
 3.00 TOH TO 5000'.
 1.50 SLIP & CUT DRLG LINE/135'.
 4.00 TOH & LD TRI COLLAR & STAB.
 2.00 PU MAKE UP TEST TOOLS.
 1.00 TIH W/ DC'S & 2 STANDS DP.
 1.00 FILL BHA & 2 STANDS DP FOR 1280 WATER BLANKET.
 5.50 TIH SLOWLY FOR DST #1. SAFETY MTG - DST PROCEDURES. COM OK.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$13,822	\$1,143,980	\$1,982,900	1040244	12680			

Activity Date 7/16/2004

Type of Report: DRILLING

PROGRESS REPORT

Description REPAIR ROTARY CLUTCH & XO KELLY.

Times

Hours

Remarks

6.50 PU TEST HEAD & OPEN TOL FOR DST #1. SAFETY MTG - DST PROCEDURES.
 1.00 UNSEAT PKR & PULL 10 STANDS DP.
 2.00 LOAD DP & REVERSE OUT. SAFETY MTG - REVERSE OUT PROCEDURES & POSSIBLE PROBLEMS.
 5.00 TOH W/ DST #1. SAFETY MTG - MONITOR HOLE FILL. SHUT IN PROCEDURES WHILE TRIPPING.,
 2.00 LD & LOAD OUT TEST TOOLS.
 3.00 PU BHA & TIH TO SHOE.
 4.50 REPAIR ROTARY CLUTCH & XO KELLY/GREYWOLF 514.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$22,375	\$1,166,355	\$1,982,900	1040244	12680			

Activity Date 7/17/2004

Type of Report: DRILLING

PROGRESS REPORT

Description DRLG.

Times

Hours

Remarks

4.00 TIH. PRE-TOUR SAFETY MTG.
 2.00 WASH TO BOTTOM & CIRC OUT GAS.
 4.00 DRLG F/ 12,680 - 12,720'.
 7.50 REPAIR ROTARY CLUTCH.
 6.50 DRLG F/ 12,720 - 12,758'. SAFETY MTG RE-WORK W/ MECH.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$21,132	\$1,187,487	\$1,982,900	1040244	12758	490		

Activity Date 7/18/2004

Type of Report: DRILLING

PROGRESS REPORT

Description DRLG @ 3 FPH.

Times

Hours

Remarks

1.00 DRLG F/ 12,758 - 12,776'. DRLG BREAK F/ 12,760 - 12,776'.
 1.00 PU, CHECK FLOW - WELL FLOWING W/ 12 BBL PT GAIN. SWI. SIDP @ 225 PSI, SICP @ 100. GAUGE NOT WORKING PROPERLY.
 4.00 CIRC OUT KICK. TOP GAS @ 1400 UNITS W/ 12-15' FLARE.
 7.00 BUILD KILL MUD @ 10.4 & CIRC & KILL WELL.
 11.00 DRLG F/ 12,776 - 12,821'.
 SAFETY MTG - RECOGNIZE A KICK & SHUTTING IN WELL. SAFETY MTG - KILLING WELL DRILLER'S METHOD. COM OK. BOP DRILL (ACTUAL).

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$19,227	\$1,206,714	\$1,982,900	1040244	12821	63		

Activity Date 7/19/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	7.50	DRLG F/ 12,821 - 12,833'. PRE-TOUR SAFETY MTG.
	12.00	TOTCO. TOH W/ BIT #8. TIH W/ BIT #9.
	0.50	WASH TO BOTTOM.
	4.00	DRLG F/ 12,833- 12,855'.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$13,901	\$1,220,615	\$1,982,900	1040244	12855	34		

Activity Date 7/20/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	8.50	DRLG F/ 12,855 - 12,913'. PRE-TOUR SAFETY MTG.
	0.50	SERVICE RIG.
	13.50	DRLG F/ 12,913 - 13,007'.
	1.00	DEV SURVEY @ 12,965' - 1 DEG.
	0.50	DRLG F/ 13,007 - 13,016'.

SAFETY MTG - FORKLIFT SAFETY, COM OK, BOP DRILL.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$31,370	\$1,251,985	\$1,982,900	1040244	13016	161		

Activity Date 7/21/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	9.00	DRLG F/ 13,016 - 13,079'. PRE-TOUR SAFETY MTG.
	0.50	SERVICE RIG.
	14.50	DRLG F/ 13,069 - 13,162

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$12,739	\$1,264,724	\$1,982,900	1040244	13162	146		

Activity Date 7/22/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	8.50	DRLG F/ 13,162 - 13,219'. PRE-TOUR SAFETY MTG.
	0.50	SERVICE RIG.
	15.00	DRLG F/ 13,219 - 13,337'.

SAFETY MTG - LOCK OUT, TAG OUT, COM OK, BOP DRILL

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$15,423	\$1,280,147	\$1,982,900	1040244	13337	175		

Activity Date 7/23/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	8.00	DRLG F/ 13,337 - 13,379'. PRE-TOUR SAFETY MTG.
	0.50	SERVICE RIG.
	15.50	DRLG F/ 13,379 - 13,465'.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$19,289	\$1,299,436	\$1,982,900	1040244	13485	148		

Activity Date 7/24/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	7.00	DRLG F/ 13,465 - 13,505'. PRE-TOUR SAFETY MTG.
	1.00	TRIPPING.
	16.00	DRLG F/ 13,505 - 13,600'.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$25,494	\$1,324,930	\$1,982,900	1040244	13600	135		

Activity Date 7/25/2004
Description DRLG.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	4.00	DRLG F/ 13,700 - 13,613'. PRE-TOUR SAFETY MTGG.
	1.50	CIRC BOTTOMS UP.
	8.00	TOH W/ BIT #9
	1.50	TIH W/ BIT #10 TO SHOE.
	1.50	SLIP & CUT 143' DRLG LINE.
	4.00	TIH W/ BIT #10. RAINING & LIGHTNING.
	2.00	WASH TO BOTTOM.
	0.50	DRLG F/ 13,613 - 13,617'.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$12,051	\$1,336,981	\$1,982,900	1040244	13617	17		

Activity Date 7/26/2004

Type of Report: DRILLING

PROGRESS REPORT

Description TIH W/ BIT #11.

Times	Hours	Remarks
	13.00	DRLG F/ 13,617 - 13,651'. PRE TOUR SAFETY MTG.
	7.00	TOH, LD STAB & TRI COLLAR.
	4.00	TIH W/ GIT #11.
NOTE: #10 BIT WAS FLAT ON 3 CONES. ONE AREA APPEARED TO BE LOCKED & SKIDDING. SAFETY MTG: LOAD BHA, COM OK.		

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$20,616	\$1,357,597	\$1,982,900	1040244	13658	41		

Activity Date 7/27/2004

Type of Report: DRILLING

PROGRESS REPORT

Description DRLG.

Times	Hours	Remarks
	6.00	TIH W/ BIT #11. PRE-TOUR SAFETY MTG. TRIPPING PIPE. WASH TO BOTTOM.
		DRLG 13,651 - 13,652'. SERVICE RIG. DRLG 13,642 - 13,658'.
	1.00	WASH TO BOTTOM.
	2.00	DRLG F/ 13,652 - 13,658'.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$19,121	\$1,376,718	\$1,982,900	1040244	13658	7		

Activity Date 7/28/2004

Type of Report: DRILLING

PROGRESS REPORT

Description DRLG.

Times	Hours	Remarks
	0.50	DRLG F/ 13,658 - 13,690'. PRE-TOUR SAFETY MTG.
	1.00	MIX SLUB & SLUG PIPE.
	14.50	TRIP TO CHANGE OUT BIT.
	0.50	WASH TO BOTTOM.
	7.50	DRLG F/ 13,658 - 13,690'.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$28,922	\$1,405,640	\$1,982,900	1040244	13690	32		

Activity Date 7/29/2004

Type of Report: DRILLING

PROGRESS REPORT

Description CIRC.

Times	Hours	Remarks
	11.00	DRLG F/ 13,690 - 13,783'. PRE-TOUR SAFETY MTG.
	0.50	SERVICE RIG.
	10.50	DRLG F/ 13,783 - 13,850'.
	2.00	CIRC COND FOR LOGS.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$12,253	\$1,417,893	\$1,982,900	1040244	13850	160		

Activity Date 7/30/2004

Type of Report: DRILLING

PROGRESS REPORT

Description TOH TO LOG.

Times	Hours	Remarks
	0.50	CIRC UP SHOW @ TD.
	1.50	DRLG F/ 13,850 - 13,860'.
	0.50	SERVICE RIG.
	10.50	DRLG F/ 13,870 - 13,920'. RAISE WT 10.7 TO 11.0.
	2.50	CIRC BOTTOMS UP.
	3.00	20 STAND SHORT TRIP.
	5.00	CIRC & COND FOR LOGS.
	0.50	TOH FOR LOGS.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$61,248	\$1,479,141	\$1,982,900	1040244	13920	70		

Activity Date 7/31/2004

Type of Report: DRILLING

PROGRESS REPORT

Description LOG WELL.

Times	Hours	Remarks
	7.00	SLM OUT FOR LOGS, SLM = 13,921.23' - NO CORR.
	0.50	SAFETY MTG W/ CREW & LOGGING PERSONNEL.
	16.50	RU LUBRICATOR & LOGGING TOOLS. LOGGING WELL.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$18,408	\$1,497,549	\$1,982,900	1040244	13920			

Activity Date 8/1/2004

Type of Report: DRILLING

PROGRESS REPORT

Description TIH.

Times	Hours	Remarks
	6.00	LOGGING. SAFETY MTG - WATCH FOR FLOW WHILE LOGGING.
	1.00	TIH W/ DC'S & 14 STANDS DP.
	1.50	SLIP & CUT DRLG LINE.
	3.50	TIH.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$72,056	\$1,569,605	\$1,982,900	1040244	13920			

Activity Date 8/2/2004

Type of Report: DRILLING

PROGRESS REPORT

Description RUNNING 5-1/2" CSG.

Times	Hours	Remarks
	2.00	TIH, WASH TO BOTTOM.
	4.00	CIRC & COND MUD TO RUN 5-1/2" CSG. RU LAY DOWN MACHINE.
	14.50	LD DP, DC'S & BREAK KELLY.
	2.50	RETRIEVE WEAR BUSHING. CHANGE PIPE RAMS. RU CSG CREW, HOLD SAFETY MTG.
	1.00	RUNNING 5-1/2" CSG.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$13,553	\$1,583,158	\$1,982,900	1040244	13920			

Activity Date 8/3/2004

Type of Report: DRILLING

PROGRESS REPORT

Description CMT 2ND STAGE.

Times	Hours	Remarks
	14.00	RUN 300 JTS 5-1/2" 20# P-110 CSG. SET @ 13,920', FC @ 13,827', DV TOOL @ 10,083'.
	2.00	CIRC CSG ON BOTTOM. CIRC GAS OFF, HELD SAFETY MTG.
	3.00	CMT 1ST STAGE. PLUG DOWN @ 1:15 A.M.
	4.00	OPEN DV TOOL & CIRC. CIRC 75 SX CMT TO RESV.
	1.00	CMT 2ND STAGE. PLUG DOWN.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$219,755	\$1,802,913	\$1,982,900	1040244	13920			

Activity Date 8/4/2004

Type of Report: DRILLING

FINAL REPORT

Description RIG RELEASED.

Times	Hours	Remarks
	2.00	CMT 2ND STAGE. PLUG DOWN @ 7:45 A.M.
	1.00	RU HYDRAULIC LIFT.
	3.00	ND & SET SLIPS.
	4.00	ND BOP'S, ANNULAR, & CHOKE MANIFOLD. CHANGE RAMS.
	1.00	INSTALL TBG HEAD & TEST.
	3.00	JET & CLEAN PITS.
	2.00	RUN TEMP SURVEY.
		RIG RELEASED @ 10:00 P.M. 8/3/04. SAFETY MTG/LIFTING BOP TO SET SLIPS/NIPPLE UP, INSTALL TBG. COM OK. RAN TEMP SURVEY - TOP OF CMT @ 5577'.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$113,125	\$1,916,038	\$1,982,900	1040244	13920			

**TUBING BREAKDOWN AS OF
ROD BREAKDOWN AS OF
FAILURES AS OF**

CASING HISTORY REPORT

SURFACE LEVEL

Location 1650' FS & EL, SEC 3, 19S, 34E

TD Date 6/4/2004

TD Hole Time

Total Depth: 533

Hole Size: 0

Joints Ran	Joint Description	Total Footage	Running Ftg.
	13-3/8" CSG	533.00	533.00

Total Joints Ran

533.00

Cemented as follows:

Top Cement:

Stage 1 - 235 SX CLASS "C" W/ 2% CACL, 4% GEL & 1/4# CF PER SK (YLD:, WT:)

Comments

1st INTERMEDIATE LEVEL

Location 1650' FS & EL, SEC 3, 19S, 34E

TD Date 6/18/2004

TD Hole Time

Total Depth: 5008

Hole Size: 12-1/4"

Joints Ran	Joint Description	Total Footage	Running Ftg.
	9-5/8"	5008.00	5008.00

Total Joints Ran

5008.00

Cemented as follows:

Top Cement:

Stage - (YLD:, WT:)

Comments

2nd INTERMEDIATE LEVEL

Location 1650' FS & EL, SEC 3, 19S, 34E

TD Date 8/2/2004

TD Hole Time

Total Depth: 13920

Hole Size:

Joints Ran	Joint Description	Total Footage	Running Ftg.
300	5-1/2" 20# P-110 CSG	13920.00	13920.00

300 Total Joints Ran


13920.00

Cemented as follows:

Top Cement:

Stage - (YLD:, WT:)

Comments



Well Name		Date		Page	1	of	1
-----------	--	------	--	------	---	----	---

CASING DETAIL FROM BOTTOM TO TOP

MEASURED DEPTH	13,920	Bit Size	8.75
----------------	--------	----------	------

[illegible]

	<u>13,926.60</u>	Total Pipe Run in Hole
	- <u>35.6</u>	Less Cutoff Piece
=	<u>13,891.00</u>	Total Pipe Left in Hole
	+ <u>29</u>	RKB to Cutoff
=	<u>13,920</u>	Total Setting Depth

Centralizers	30	# Run Placement Depths :13,918,13,730,13,497,13,263,13,033,12,806,12,575
		12,346,12,114,11,883,11,652,11,422,11,191,10,959,10,728,10,500,10,271,10,036,9,803,9,572,9,338,
		9,104,8,871,8,641,8,407,8,173,7,941,7,712,7,479,7,245

Other Cementing Aids:

Primary Cementing Detail					Cementing Company		BJ	
Type	Class	Amt (sacks)	Vol (bbl)	Yield ft3/sk	Mix H2O ratio gal/sack			
1ST STAGE	H POZ61;1	1200	322	1.51	7.13			
Additives	Type		Amt consumed		PLUG DOWN @5:15			
	LCM-1		3# SX		CIRC SX TO RESV			
	FL25		.25%		150 SX			
	FL52		5/10%					
	SALT		3%					
Type	Class	Amt (sacks)	Vol (bbl)	Yield ft3/sk	Mix H2O ratio gal/sack			
2ND STAGE	HPOZ	1300		1.51	7.13			
Additives	Type		Amt consumed		PLUG DOWN 7:45 AM			
	LCM1		3# SX					
	FL25		0.25%					
	FL52		5/10%					

(to fill in area below hit "insert Button" and type in at toolbar above)

Job complete	7:45 AM	3-Aug	150
Remarks:			