

District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Ave., Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103

May 27, 2004

WELL API NO. 30-025-378498	
5. Indicate Type of Lease STATE ☐ FEE ☐	
6. State Oil & Gas Lease No.	
7. Lease Name or Unit Agreement Name Vacuum Glorieta East Unit	
8. Well Number 018	
9. OGRID Number 217817	
10. Pool name or Wildcat Vacuum; Glorieta	
SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: Oil Well ☐ Gas Well ☐ Other ☐	
2. Name of Operator ConocoPhillips Company	
3. Address of Operator 4001 Penbrook Street Odessa, TX 79762	
4. Well Location Unit Letter <u>B 9</u> : <u>685 1140</u> feet from the <u>North</u> <u>5</u> line and <u>1550 1916</u> feet from the <u>East</u> line Section <u>22 29</u> Township 17-S Range 35-E NMPM County Lea	
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3966' GR	
Pit or Below-grade Tank Application ☐ or Closure ☐	
Pit type _____ Depth to Groundwater _____ Distance from nearest fresh water well _____ Distance from nearest surface water _____	
Pit Liner Thickness: _____ mil Below-Grade Tank: Volume _____ bbls; Construction Material _____	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

07/25/06 - 08/18/06 Well drilled per the attached Daily Report



I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines ☐, a general permit ☐ or an (attached) alternative OCD-approved plan ☐.

SIGNATURE Celeste G. Dale TITLE Regulatory Specialist DATE 10/04/06

Type or print name Celeste G. Dale

E-mail address: celeste.g.dale@conocophillips.com Telephone No. (432)368-1667

For State Use Only

APPROVED BY: Chris Williams TITLE OC DISTRICT SUPERVISOR/GENERAL MANAGER DATE OCT 10 2006

Conditions of Approval (if any):



Timelog Summary Report

VACUUM GLORIETA EAST UNIT 005-18

Common WellName VACUUM GLORIETA EAST UNIT PH 4 05-18			Primary Job Type Drilling Original			Job Category DRILLING			
Start Date 8/1/2006		End Date 8/18/2006		Spud Date 8/1/2006		Rig Accept Date 8/1/2006		Rig Release Date 8/18/2006	
Contractor SLEDGE DRILLING CORP					Rig Name/No 10				
Report Number 1			Report Start Date 7/25/2006			Report End Date 7/26/2006			
Time Log									
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation			
09:30	02:30	17.00	MOVE	WOEQ	DEMOB	WAITING ON RIG MOVERS.			
Report Number 2			Report Start Date 7/26/2006			Report End Date 7/27/2006			
Time Log									
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation			
00:00	00:00	24.00	MOVE	WOEQ	DEMOB	WAITING ON RIG MOVERS.			
Report Number 3			Report Start Date 7/27/2006			Report End Date 7/28/2006			
Time Log									
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation			
00:00	00:00	24.00	MOVE	WOEQ	DEMOB	WAITING ON RIG MOVERS.			
Report Number 4			Report Start Date 7/28/2006			Report End Date 7/29/2006			
Time Log									
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation			
00:00	00:00	24.00	MOVE	WOEQ	DEMOB	WAITING ON RIG MOVERS.			
Report Number 5			Report Start Date 7/29/2006			Report End Date 7/30/2006			
Time Log									
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation			
00:00	00:00	24.00	MOVE	WOEQ	DEMOB	WAITING ON RIG MOVERS.			
Report Number 6			Report Start Date 7/30/2006			Report End Date 7/31/2006			
Time Log									
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation			
00:00	00:00	24.00	MOVE	WOEQ	DEMOB	WAITING ON RIG MOVERS.			
Report Number 7			Report Start Date 7/31/2006			Report End Date 8/1/2006			
Time Log									
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation			
00:00	07:00	7.00	MOVE	WOEQ	DEMOB	WAITING ON RIG MOVERS.			
07:00	00:00	17.00	MOVE	RURD	MIRU	PJSM AND JSA W/ CREWS AND RIG MOVERS, RDMO VGEU 02-19. PJSM AND JSA W/ CREWS AND RIG MOVERS, MIRU VGEU 05-18.			
Report Number 8			Report Start Date 8/1/2006			Report End Date 8/2/2006			
Time Log									
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation			
00:00	09:00	9.00	MOVE	RURD	MIRU	PREPARE RIG FOR PRE-SPUD INSPECTION.			
09:00	10:30	1.50	MOVE	TRNS	SURFAC	PRE-SPUD INSPECTION.			
10:30	11:30	1.00	DRILL	TRIP	SURFAC	RIH BHA #1			
11:30	14:00	2.50	DRILL	DRLG	SURFAC	SPUD IN 11:30, DRILL TO 202'.			
14:00	16:00	2.00	DRILL	TRIP	SURFAC	BIT PLUGS, POOH SB. FLOAT CAGE IS BROKEN, RIH W/OUT FLOAT.			
16:00	21:30	5.50	DRILL	DRLG	SURFAC	DRILL F/202' TO 293', REAM EACH JOINT 4 TIMES, PUT SOAP STICK IN EACH JOINT.			
21:30	22:00	0.50	DRILL	SRVY	SURFAC	WIRELINE SURVEY @ 251', 1/2".			
22:00	00:00	2.00	DRILL	DRLG	SURFAC	DRILL F/293' TO 346'.			
Report Number 9			Report Start Date 8/2/2006			Report End Date 8/3/2006			
Time Log									
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation			
00:00	06:30	6.50	DRILL	DRLG	SURFAC	DRILL F/ 346' TO 733'.			
06:30	07:00	0.50	DRILL	SRVY	SURFAC	WIRELINE SURVEY @ 701', MISFIRED.			
07:00	12:30	5.50	DRILL	DRLG	SURFAC	DRILL F/733' TO 825'			
12:30	13:00	0.50	DRILL	SRVY	SURFAC	WIRELINE SURVEY @ 782', 3/4"			
13:00	16:00	3.00	DRILL	DRLG	SURFAC	DRILL F/825' TO 914'.			
16:00	16:30	0.50	DRILL	SRVY	SURFAC	WIRELINE SURVEY @ 877', 1/2".			
16:30	00:00	7.50	DRILL	DRLG	SURFAC	DRILL F/914' TO 1,138', REAM HOLE FOUR TIMES AND ADD SOAP STICK EACH CONNECTION. PUMP 20BBL SWEEP EVERY OTHER JOINT.			
Report Number 10			Report Start Date 8/3/2006			Report End Date 8/4/2006			

Timelog Summary Report **VACUUM GLORIETA EAST UNIT 005-18**

Time Log

Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation
00:00	06:30	6.50	DRILL	DRLG	SURFAC	DRILL F/1,138' TO 1,357'.
06:30	07:00	0.50	DRILL	DRLG	SURFAC	SWIVEL TOP PACKING BLOWS. CALL IN FOR REPLACEMENT PARTS.
07:00	08:00	1.00	DRILL	TRIP	SURFAC	POOH AND STAND BACK 18 JTS, ROTATE STRING UNTIL PARTS ARRIVE.
08:00	12:30	4.50	DRILL	WOEQ	SURFAC	WAIT ON PARTS TO ARRIVE.
12:30	14:00	1.50	DRILL	TRIP	SURFAC	RIH, CIRCULATE AND CLEAN HOLE, DRILL F/1,357' TO 1,392'.
14:00	14:30	0.50	DRILL	SRVY	SURFAC	WIRELINE SURVEY @1,350', 1/2".
14:30	00:00	9.50	DRILL	DRLG	SURFAC	DRILL F/1,392' TO 1,597'.

Report Number

11

Report Start Date

8/4/2006

Report End Date

8/5/2006

Time Log

Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation
00:00	08:00	8.00	DRILL	DRLG	SURFAC	DRILL F/1597' TO TD 1650', START MF-55 AND PAPER SWEEP.
08:00	13:00	5.00	DRILL	WPRT	SURFAC	WIPER TRIP, PUMP 60 BBL 73 VIS SWEEP.
13:00	15:00	2.00	DRILL	CIRC	SURFAC	MIX AND PUMP 60 BBL SWEEP, SPOT PILL ON BOTTOM.
15:00	18:30	3.50	DRILL	TRIP	SURFAC	POOH STAND BACK DRILL PIPE AND 6.25" DC, LAY DOWN BHA.
18:30	23:30	5.00	CASING	RNCS	SURFAC	PJSM AND JSA W/ CASING CREW, RIG UP SAME. RIH 3 JTS, CASING STACKS OUT, SPUD, ROTATE, AND WASH DOWN WITH RIG PUMP FOR 2 HOURS.
						RIH 38 JTS 8.625" 24 LBS ST&C, BULL NOSE GUIDE SHOE @ 1,631'.
						INSERT FLOAT COLLAR @ 1,587'.
23:30	00:00	0.50	CEMENT	SFTY	SURFAC	PJSM AND JSA W/ SCHLUMBERGER CEMENTERS.

Report Number

12

Report Start Date

8/5/2006

Report End Date

8/6/2006

Time Log

Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation
00:00	02:00	2.00	CEMENT	OTHR	SURFAC	TEST LINES TO 2,000 PSI, PUMP 40 BBLS FRESH WATER SPACER
						525 SKS CLASS C W/5% D44, 6% D20, 2% S1, .25 PPS D29
						YIELD 1.97, 10.54 GALS/SK, 12.8 PPG
						CEMNET IN FIRST 100 BBLS LEAD SLURRY
						375 SKS CLASS C W/5% D44+3% D20+2% S1+ .25 PPS D29
						YIELD 1.66, 8.59 GALS/SK, 13.5 PPG
						DISPLACE W/101 BBLS FRESH WATER, CIRC. 80 BBLS/228 SKS.
						BUMP PLUG TO 1,000 PSI HOLDS 1,000 PSI, CHECK FLOAT - HOLDS.
02:00	06:00	4.00	CEMENT	WOC	SURFAC	WAITING ON CEMENT
06:00	09:00	3.00	CASING	NUND	SURFAC	PJSM AND JSA W/ CREW AND WELDER, CUT STAND PIPE AND CASING, WELD ON CASING FLANGE.
09:00	14:00	5.00	CASING	NUND	SURFAC	PJSM W/NU CREW, NU BOP.
14:00	19:00	5.00	CASING	SFEQ	SURFAC	PJSM W/BOP TESTER, TEST BOP, CHOKE MANIFOLD, AND ACCUMULATOR.
19:00	00:00	5.00	DRILL	TRIP	PROD1	MAKE UP BHA #2, RIH.

Report Number

13

Report Start Date

8/6/2006

Report End Date

8/7/2006

Time Log

Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation
00:00	00:30	0.50	CASING	DHEQ	PROD1	TEST CASING 300 PSI- OK
00:30	02:30	2.00	CEMENT	DRLG	PROD1	DRILL OUT SURFACE CASING
02:30	02:45	0.25	DRILL	DRLG	PROD1	DRILL F/ 1639' TO 1650'
02:45	03:15	0.50	DRILL	FIT	PROD1	FIT TEST 100 PSI- 11.0 EMW- OK
03:15	09:30	6.25	DRILL	DRLG	PROD1	DRILL F/ 1650' TO 2062'
09:30	10:00	0.50	DRILL	SRVY	PROD1	WLS@ 2021'- 1.00"
10:00	18:45	8.75	DRILL	DRLG	PROD1	DRILL F/ 2062' TO 2694'
18:45	19:15	0.50	DRILL	SRVY	PROD1	WLS@ 2650'- 1.00"
19:15	00:00	4.75	DRILL	DRLG	PROD1	DRILL F/ 2694' TO 2854'



Timelog Summary Report

VACUUM GLORIETA EAST UNIT 005-18

Report Number	14	Report Start Date	8/7/2006	Report End Date	8/8/2006
---------------	----	-------------------	----------	-----------------	----------

Time Log

Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation
00:00	12:45	12.75	DRILL	DRLG	PROD1	DRILL F/ 2854' TO 3118'
12:45	13:15	0.50	DRILL	SRVY	PROD1	WLS@ 3095'- 1.00*
13:15	00:00	10.75	DRILL	DRLG	PROD1	DRILL F/ 3118' TO 3358'

Report Number	15	Report Start Date	8/8/2006	Report End Date	8/9/2006
---------------	----	-------------------	----------	-----------------	----------

Time Log

Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation
00:00	04:30	4.50	DRILL	DRLG	PROD1	DRLG F/ 3358' TO 3475'
						HEAVY LOSS CIRCULATION F/ 3400' - 3475'
						LOSS APPROX.3000 BBLS BRINE WATER
04:30	05:00	0.50	DRILL	SFTY	PROD1	PJSM- TOOH
05:00	08:45	3.75	DRILL	TRIP	PROD1	TOOH DUE TO LOSS CIRC.
08:45	14:00	5.25	DRILL	WOSP	PROD1	WAIT ON DRILLING FLUID TO BE DELIVERED
14:00	16:00	2.00	DRILL	TRIP	PROD1	TIH W/ BHA & BIT #3
16:00	17:30	1.50	DRILL	CIRC	PROD1	CIRC 2- 40 LB/BBL LCM PILLS- HEALED LOSS CIRC
17:30	00:00	6.50	DRILL	DRLG	PROD1	DRILL F/ 3475' TO 3551'

Report Number	16	Report Start Date	8/9/2006	Report End Date	8/10/2006
---------------	----	-------------------	----------	-----------------	-----------

Time Log

Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation
00:00	07:00	7.00	DRILL	DRLG	PROD1	DRILL F/ 3551' TO 3643'
07:00	07:30	0.50	DRILL	SRVY	PROD1	WLS @3597'- 1.5*
07:30	11:15	3.75	DRILL	DRLG	PROD1	DRILL F/ 3643' TO 3704'
11:15	11:30	0.25	DRILL	EQRP	PROD1	SERVICE RIG
11:30	23:30	12.00	DRILL	DRLG	PROD1	DRILL F/ 3704' TO 3896'

Report Number	17	Report Start Date	8/10/2006	Report End Date	8/11/2006
---------------	----	-------------------	-----------	-----------------	-----------

Time Log

Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation
00:00	10:15	10.25	DRILL	DRLG	PROD1	DRILL F/ 3896' TO 4021'
10:15	10:30	0.25	DRILL	EQRP	PROD1	SERVICE RIG
10:30	17:30	7.00	DRILL	DRLG	PROD1	DRILL F/ 4021' TO 4116'
17:30	18:00	0.50	DRILL	SRVY	PROD1	WLS@ 4077'- 1.75*
18:00	00:00	6.00	DRILL	DRLG	PROD1	DRILL F/ 4116' TO 4176'

Report Number	18	Report Start Date	8/11/2006	Report End Date	8/12/2006
---------------	----	-------------------	-----------	-----------------	-----------

Time Log

Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation
00:00	09:00	9.00	DRILL	DRLG	PROD1	DRILL F/ 4176' TO 4256'
09:00	10:00	1.00	DRILL	CIRC	PROD1	CIRCULATE HOLE TO TRIP TO CHANGE BHA
10:00	16:30	6.50	DRILL	TRIP	PROD1	TRIP TO CHANGE BHA & BIT
16:30	00:00	7.50	DRILL	DRLG	PROD1	DRILL F/ 4256' TO 4361'

Report Number	19	Report Start Date	8/12/2006	Report End Date	8/13/2006
---------------	----	-------------------	-----------	-----------------	-----------

Time Log

Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation
00:00	04:00	4.00	DRILL	DRLG	PROD1	DRILL F/ 4361' TO 4421'
04:00	04:30	0.50	DRILL	SRVY	PROD1	WLS@ 4379'- 1.25*
04:30	10:00	5.50	DRILL	DRLG	PROD1	DRILL F/ 4421' TO 4514'
10:00	10:45	0.75	DRILL	SRVY	PROD1	WLS@ 4472'- 2.00*
10:45	11:15	0.50	DRILL	EQRP	PROD1	SERVICE RIG
11:15	20:45	9.50	DRILL	DRLG	PROD1	DRILL F/ 4514' TO 4702'
20:45	21:15	0.50	DRILL	SRVY	PROD1	WLS@ 4662'- 2.00*
21:15	00:00	2.75	DRILL	DRLG	PROD1	DRILL F/ 4704' TO 4755'

Report Number	20	Report Start Date	8/13/2006	Report End Date	8/14/2006
---------------	----	-------------------	-----------	-----------------	-----------

Time Log

Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation
00:00	14:15	14.25	DRILL	DRLG	PROD1	DRILL F/ 4755' TO 5172'
14:15	14:45	0.50	DRILL	SRVY	PROD1	WLS@ 5142'- 2.00*
14:45	20:15	5.50	DRILL	DRLG	PROD1	DRILL F/ 5172' TO 5365'
20:15	20:45	0.50	DRILL	SFTY	PROD1	ATTEMPTED WLS WIRE BROKE- PJSM TOOH
20:45	21:45	1.00	DRILL	TRIP	PROD1	TOOH

Timelog Summary Report **VACUUM GLORIETA EAST UNIT 005-18**

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation
21:45	23:00	1.25	DRILL	WOW	PROD1	WAIT FOR THUNDERSTORM TO PASS
23:00	00:00	1.00	DRILL	TRIP	PROD1	CONTINUE TOOH
Report Number			Report Start Date			Report End Date
21			8/14/2006			8/15/2006
Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation
00:00	07:00	7.00	DRILL	TRIP	PROD1	FINISH TIH W/ BHA #5 & BIT #3 RERUN
07:00	13:30	6.50	DRILL	DRLG	PROD1	DRILL 5365' TO 5652'
13:30	14:15	0.75	DRILL	SRVY	PROD1	WLS@ 5610'- 2.00*
14:15	18:30	4.25	DRILL	DRLG	PROD1	DRILL F/ 5652' TO 5825'
18:30	19:15	0.75	DRILL	SRVY	PROD1	WLS@ 5810'- 1.00*
19:15	00:00	4.75	DRILL	DRLG	PROD1	DRILL F/ 5825' TO 6007'
Report Number			Report Start Date			Report End Date
22			8/15/2006			8/16/2006
Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation
00:00	03:30	3.50	DRILL	DRLG	PROD1	DRILL F/ 6007' TO 6095'
03:30	04:00	0.50	DRILL	SRVY	PROD1	WLS@ 6052'- 1.25*
04:00	20:00	16.00	DRILL	DRLG	PROD1	DRILL F/ 6095' TO 6450'
20:00	00:00	4.00	DRILL	CIRC	PROD1	CIRC & COND MUD TO RUN LOGS
Report Number			Report Start Date			Report End Date
23			8/16/2006			8/17/2006
Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation
00:00	04:00	4.00	DRILL	CIRC	PROD1	CIRC & COND F/LOGS.
04:00	09:00	5.00	DRILL	TRIP	PROD1	TOH W/BIT.
09:00	09:30	0.50	EVALFM	SFTY	PROD1	PJSM F/LOGGING OPS.
09:30	14:30	5.00	EVALFM	ELOG	PROD1	RUN 1ST SET OF LOGS. LOGGERS TD 6460'. TOOL QUIT WORKING ON 2ND RUN.
14:30	16:30	2.00	EVALFM	WOEQ	PROD1	WO REPLACEMENT TOOL.
16:30	22:00	5.50	EVALFM	ELOG	PROD1	FINISH RUNNING 2ND SET OF LOGS. RD TOOLS.
NOTE: STEVE MOORE [COPC] RECEIVED VERBAL APPROVAL FROM GAY WINK [NMOCD] FOR 2 STAGE CMTG @ 2045 HRS CDT 16-AUG-2006.						
22:00	00:00	2.00	DRILL	TRIP	PROD1	TIH WBIT.
Report Number			Report Start Date			Report End Date
24			8/17/2006			8/18/2006
Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation
00:00	04:00	4.00	CASING	TRIP	PROD1	TIH W/BIT.
04:00	06:00	2.00	CASING	CIRC	PROD1	CIRC & COND F/CSG.
06:00	10:30	4.50	CASING	TRIP	PROD1	LDDS.
10:30	14:00	3.50	CASING	WOP	PROD1	WO CSG CREW.
14:00	14:30	0.50	CASING	SFTY	PROD1	PJSM F/RIGGING UP & RUNNING CSG.
14:30	21:30	7.00	CASING	RNCS	PROD1	RU BYRD-RS CSG EQUIP.
RUN 5.5" 15.50# J-55 LT&C CSG.						
*** TOP TO BOTTOM SUMMARY ***						
67 CSG JTS						
1 STAGE TOOL [3005']						
28 CSG JTS						
1 DOUBLE MARKER JT [4270'-4316']						
34 CSG JTS						
1 DOUBLE MARKER JT [5851'-5896']						
11 CSG JTS						
1 FLOAT COLLAR [6392']						
1 SHOE JT						
1 FLOAT SHOE						
CSG SET @ 6644' RKB.						
RD CSG EQUIP.						
21:30	22:00	0.50	CEMENT	SFTY	PROD1	PJSM F/CMTG OPS.
22:00	00:00	2.00	CEMENT	CIRC	PROD1	RU LINES & CMTG EQUIP. PUMPING FIRST STAGE @ RPT TIME.
Report Number			Report Start Date			Report End Date
25			8/18/2006			8/18/2006



Timelog Summary Report VACUUM GLORIETA EAST UNIT 005-18

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Comm/Operation
00:00	02:00	2.00	CEMENT	DISP	PROD1	CMT 1ST STAGE - PUMP 20 BBLS FRSH WTR SPACER & 24 BBLS ZONELOCK SC FOLLOWED W/310 SX 50:50 POZ C MIXED @ 11.8 PPG W/2.54 FT3/SX YIELD & 14.71 GAL/SX WTR FOLOWED W/760 SX 50:50 POZ H MIXED @ 14.2 PPG W/1.36 FT3/SX YIELD & 6.32 GAL/SX WTR. DROP PLUG & DISP W/97 BBLS FRSH WTR & 56 BBLS MUD. BUMPED PLUG W/1250 PSI. FLOATS HELD. PRESS UP TO 2550 PSI TO OPEN STAGE TOOL. CIRC 180 SX CMT TO SURF.
02:00	08:00	6.00	CEMENT	CIRC	PROD1	CIRC PRIOR TO 2ND STAGE. PJSM FOR 2ND STAGE.
08:00	10:30	2.50	CEMENT	DISP	PROD1	CMT 2ND STAGE PUMP 20 BBLS FRSH WTR SPACER & 24 BBLS ZONELOCK SC FOLLOWED W/760 SX 50:50 POZ C MIXED @ 11.8 PPG W/2.54 FT3/SX YIELD & 14.71 GAL/SX WTR FOLOWED W/225 SX H NEAT MIXED @ 14.8 PPG W/1.32 FT3/SX YIELD & 6.31 GAL/SX WTR. DROP PLUG & DISP W/ FRSH WTR. CLOSE STAGE TOOLS. REL PRESS. OK. CIRC 132 SX CMT TO SURF. RD CMTG EQUIP.
10:30	12:30	2.00	WELCTL	NUND	PROD1	ND BOPE.
12:30	13:00	0.50	WELCTL	SFTY	PROD1	PJSM F/WINCHES & PU BOPE.
13:00	14:00	1.00	WELCTL	NUND	PROD1	INSTALL WINCHES. PU BOPE.
14:00	17:00	3.00	WELCTL	NUND	PROD1	SET SLIPS. CUTOFF. LD BOP. INSTALL TBGHEAD.

