

NUMBER OF COPIES RECEIVED

DISTRIBUTION

SANTA FE

FILE

U.S.G.S.

LAND OFFICE

TRANSPORTER

OIL

GAS

PRODUCTION OFFICE

OPERATOR

## NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103

HOBBBS OFFICE O. C. C. (Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

JAN 31 3 29 PM '64

Name of Company <b>Shell Oil Company</b>		Address <b>Box 1858 Roswell, New Mexico</b>			
Lease <b>Stephenson</b>	Well No. <b>1</b>	Unit Letter <b>K</b>	Section <b>2</b>	Township <b>3-N</b>	Range <b>32-E</b>
Date Work Performed <b>Jan 22 thru 24, 1964</b>	Pool <b>St. George Area Wildcat</b>			County <b>Curry</b>	

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):  
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Spudded @ 6:30 p.m. (MST), January 22, 1964.

Ran 454' of 13-3/8" (48#, H-40) casing and cemented @ 464' with 475 sacks regular neat plus 2% CaCl<sub>2</sub>. Circulated approximately 50 sacks. Plug down @ 10:20 a.m. (MST), January 23, 1964. After WOC 12 hours, tested with 900 psi for 30 minutes - no pressure drop.

Options: Two

1. 560.5 cu.ft.
2. 475 sacks Lone Star Regular plus 10 sacks BJ "A-7"
3. 60° F.
4. 62° F.
5. 500 psi

Witnessed by <b>F. W. Stewart</b>	Position <b>Div. Drilling Fore.</b>	Company <b>Shell Oil Company</b>
--------------------------------------	--	-------------------------------------

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

## ORIGINAL WELL DATA

D F Elev.	T D	P BTD	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	

Perforated Interval(s)

Open Hole Interval


Producing Formation(s)

## RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by 	Name <b>R. J. Doubek</b>	Original Signed By <b>R. J. Doubek</b>
Title <b>Engineer District 1</b>	Position <b>Division Mechanical Engineer</b>	
Date <b>FEB 3 1964</b>	Company <b>Shell Oil Company</b>	