

NW 1/4 SEC 10, T1N, R10E, S10E
BUTTON-UP UNIT, WELL NO. 2 continued

10/23/94
 25 Days. PD: 8,930'. MW: 9.7. Vis: 45. Drlg 8,656'-8,930'. TC: \$355,050

10/24/94
 26 Days. PD: 9,202'. MW: 9.6. Vis: 41. Drlg 8,930'-9,202'. TC: \$362,600

10/20/94
 22 Days. PD: 8,265'. MW: 10.1. Vis: 54. Drlg f/8,105'-8,265'. TOOH. TC: \$335,400

10/25/94
 27 Days. PD: 9,433'. MW: 9.5. Vis: 40. Drlg f/9,202'-9,433'. TC: \$370,300

10/26/94
 28 Days. PD: 9,587'. MW: 9.5. Vis: 45. Drlg 9,433'-9,587'. Started lowering wtr loss @ 9,500'. TC: \$375,700

10/27/94
 29 Days. PD: 9,700'. MW: 9.4. Vis: 45. Drlg f/9,587'-9,700'. TC: \$383,750

10/28/94
 30 Days. PD: 9,744'. MW: 9.4. Vis: 44. Drlg f/9,700'-9,744'. TC: \$386,850

10/29/94
 31 Days. PD: 9,857'. MW: 9.4. Vis: 53. Drlg f/9,744'-9,857'. TC: \$392,100

10/30/94
 32 Days. PD: 9,952'. MW: 9.4. Vis: 58. Drlg f/9,857'-9,952'. TC: \$398,100

10/31/94
 33 Days. PD: 10,073'. MW: 9.4. Vis: 60. Drlg f/9,952'-10,073'. TC: \$403,400

11/01/94
 34 Days. PD: 10,183'. MW: 9.4. Vis: 56. Drlg f/10,073'-10,183'. TC: \$408,450

11/02/94
 35 Days. PD: 10,302'. MW: 9.4. Vis: 58. Drlg f/10,183'-10,302'. TC: \$415,650

11/03/94
 36 Days. PD: 10,409'. MW: 9.5. Vis: 60. Drlg 10,302'-10,334'. Attempt to run survey, wireline broke. After reheading, did not have enough wire to reach btm. Drlg 10,334'-10,409'. TC: \$420,250

11/04/94
 37 Days. PD: 10,516'. MW: 9.6. Vis: 63. Drlg f/10,409'-10,516'. TC: \$425,050

11/05/94
 38 Days. PD: 10,592'. MW: 9.7. Vis: 63. Drlg f/10,516'-10,592'. Survey. Trip for new bit. TC: \$429,750

11/06/94
 39 Days. PD: 10,648'. MW: 9.4. Vis: 62. Rig repair & clean shale pit. TIH. Wash to btm (20' fill). Drlg f/10,592'-10,648'. TC: \$432,700