

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL
	GAS
PRODUCTION OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company TEXACO Inc.				Address P. O. Box 728 - Hobbs, New Mexico			
Lease State of New Mexico "AB"	Well No. 6	Unit Letter I	Section 6	Township 18-S	Range 35-E		
Date Work Performed February 25, 1964	Pool Vacuum			County Lea			

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Total Depth - 4720'
7 5/8" O. D. Casing Cemented at 1552'

Ran 4710' of 3 1/2" O. D. Casing, 5.75 LB, J-55, NEW, and cemented at 4720'. Plug at 4690'. Cemented with 475 Sx. Class "C" 8% gel plus 150 Sx. Class "C" neat. Job complete 4:00 P. M. February 20, 1964.

Tested 3 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 4:00 P. M. to 4:30 P. M. February 22, 1964. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 1500 P. S. I. from 6:30 P. M. to 7:00 P. M. February 22, 1964. Tested O. K. Job complete 7:00 P. M. February 22, 1964.

Witnessed by M. E. Crews	Position Drilling Foreman	Company TEXACO Inc.
-----------------------------	------------------------------	------------------------

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA				
D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	

Perforated Interval(s)

Open Hole Interval	Producing Formation(s)
--------------------	------------------------

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by	Name <i>H. D. Raymond</i>
Title	Position Assistant District Superintendent
Date	Company TEXACO Inc.