

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

WELL API NO.	30-025-31132
5. Indicate Type of Lease	STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil / Gas Lease No.	B-2146
7. Lease Name or Unit Agreement Name	VACUUM GLORIETA WEST UNIT
8. Well No.	114
9. Pool Name or Wildcat	VACUUM GLORIETA
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3993' GR	

SUNDY NOTICES AND REPORTS ON WELL
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. Name of Operator
TEXACO EXPLORATION & PRODUCTION INC.

3. Address of Operator
205 E. Bender, HOBBS, NM 88240

4. Well Location
Unit Letter B : 280 Feet From The NORTH Line and 2080 Feet From The EAST Line
Section 1 Township 18S Range 34E NMPM LEA COUNTY

10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3993' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐
COMMENCE DRILLING OPERATION ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

11-15-97: MIRU. TIH W/BP & SET @ 5869'.
11-16-97: TEST CSG TO 1100 PSI-OK. ND BOP.
11-19-97: NU & TEST BOP.
11-20-97: TIH & TAG CIBP @ 5870'.
11-22-97: TIH W/3 DEG WHIPSTOCK. MILLING
11-23 THRU 11-28-97: DRILLING. REL RIG 11-28-97.
12-03-97: TIH W/RETR TOOL. LATCH & REL RBP @ 5207'. TIH W/PKR & TBG. PSA 5737'.
12-04 THRU 12-06-97: SWABBING
12-07-97: RAN PMP. REM BOP. RDP. ON PRODUCTION @ 3:30 PM. PUMPING & TESTING.
12-15-97: NDWH. NUBOP. TIH W/PKR & SET @ 5756'. LOAD & TEST CSG TO 500#-OK.
12-16-97: ACIDIZE
12-17-97: TIH W/DSP TOOL ON TBG TO END OF LATERAL @ 7471'. PULL TO 7370'. ACIDIZE 7370-6070' W/30,000 GALS 15% NEFE HCL
12-18-97: UNSET PKR.
12-19-97: TIH W/MOTORS, SEPERATOR, PUMP. NDBOP. NUWH. INSTL FLOW LINE. WELL PUMPED UP @ 3 PM.
12-24-97: ON 24 HR OPT. PUMPED 242 BO, 1148 BW, & 48 MCF.
FINAL REPORT

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE J. Denise Leake TITLE Engineering Assistant DATE 3/9/98

TYPE OR PRINT NAME J. Denise Leake Telephone No. 397-0405

(This space for State Use)
ORIGINAL SIGNED BY CHRIS WILLIAMS
DISTRICT I SUPERVISOR

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: