

DAILY DRILLING REPORT

Humphrey Queen Unit 2-4

UNIT #9

HUMPHREY "A" #4

HUMPHREY "A" #4, Langlie-Mattix Fld, Lea Co, NM. OBJECTIVE: Drill deeper, stimulate and convert to WIW. AFE 9294 - Mobil Intr 100% - Est Cost \$6500.

9/8/69 MIRU West Texas Well Serv DD unit, 132 - 3/4 rods & pump, P & LD 118 jts 2-3/8 tbg, RD & Rel unit @ 5:30 p.m. 9/6/69.
DROP FROM REPORT for present time.

HUMPHREY "A" #4, 3462 TD.

9/12 MIRU Jake Miller Well Serv cable tool rig, prep to CO & DD.

HUMPHREY "A" #4

9/13 3462 TD, CO 3446 to 3450/12 hrs.

9/15 3465 ND 1m, 6-1/8" hole, rope socket backed off, left tools in hole, prep to fish out same.

HUMPHREY "A" #4

9/16 3467 drlg 1m, 6-1/8" hole w/ cable tools, fished & rec tools in 3 hrs.

HUMPHREY "A" #4

9/17 3474 drlg 1m, 6-1/8" hole w/ cable tools.

HUMPHREY "A" #4

8 3484 drlg 1m, 6-1/8" hole w/ cable tools.

HUMPHREY "A" #4

9/19 3495 drlg 1m, 6-1/8" hole w/ cable tools.

HUMPHREY "A" #4

9/20 3507 drlg 1m, 6-1/8" hole w/ cable tools.

9/22 3542 drlg 1m, 6-1/8" hole w/ cable tools.

HUMPHREY "A" #4

9/23 3561 drlg 1m, 6-1/8" hole w/ cable tools.

HUMPHREY "A" #4

9/24 3585 TD 1m, 6-1/8" hole, bailed hole clean, prep to run logs.

HUMPHREY "A" #4, 3585 TD.

9/25 Dresser-Atlas ran GR-N log from 2000-3585/2 hrs, RD cable tool rig & rel @ 1:00 p.m.

HUMPHREY "A" #4, 3505 TD.

9/26 WO CL tbg.

HUMPHREY "A" #4, 3585 TD.

9/29 WO CL tbg.

HUMPHREY "A" #4, 3585 TD.

10 WO CL tbg.

HUMPHREY "A" #4, 3585 TD.

10/1 WO CL tbg.