

DAILY DRILLING REPORT

Humphrey Queen Unit #7

- HUMPHREY UNIT #5-2, Langlie-Mattix Fld, Lea Co, NM. OBJECTIVE: Drill deeper, stimulate and convert to WIW. AFE 9294 - Mobil Intr 100% - Est Cost \$7000.
- 9/24/69 3526 TD.
MIRU Clarke Well Serv SD unit, pulled and warehoused rods and pump. SD for nite.
- 9/25 HUMPHREY UNIT #5-2, 3526 TD.
P & LD 107 jts 2-7/8 EUE 8rd & 10V thread tbg, RD & Rel Clarke Well Serv SD unit @ 11:00 a.m. 9/24/69, MIRU Jake Miller cable tool rig, strung up 3" tool w/ 4-3/4 bit, CO 3500-3520, cont to CO & prep to deepen.
- 9/26 HUMPHREY UNIT #5-2
3535 drlg lm, 4-3/4" hole w/ cable tools, CO 3520-26/8 hrs.
- 9/27 HUMPHREY UNIT #5-2
3545 ND lm, 4-3/4" hole w/ cable tools 8 hrs repair 7" nipple under control head & 7 hrs fish & rec 4-3/4 bit, prep to drill.
- 9/29 3579 drlg lm, 4-3/4 hole w/ cable tools, 4 hrs fish & rec bit.
- 9/30 HUMPHREY UNIT #5-2
3599 drlg lm, 4-3/4" hole w/ cable tools.
- 10/1 HUMPHREY UNIT #5-2
3619 drlg lm, 4-3/4" hole w/ cable tools.
- 10/2 HUMPHREY UNIT #5-2
3649 drlg lm, 4-3/4 hole w/ cable tools.
- 10/3 HUMPHREY UNIT #5-2
3672 drlg lm, 4-3/4" hole w/ cable tools.
- 10/4 HUMPHREY UNIT #5-2
3675 TD lm, 4-3/4" hole w/ cable tools, finish hole @ 8:00 a.m. 10/3/69, Dresser-Atlas ran GR-N log from 2000 to 3674, RD cable tools, prep to move out.
- 10/6 3675 TD - MO cable tools.
- 10/7 HUMPHREY UNIT #5-2, 3675 TD.
Prep to acidize & WO CL tbg.
- 10/8 HUMPHREY QUEEN UNIT #5-2, UNIT WELL #7 (Formerly: Humphrey Unit #5-2), 3675 TD.
Prep to acidize & WO CL tbg.
- 10/9 HUMPHREY QUEEN UNIT #5-2, UNIT WELL #7, 3675 TD.
Prep to acidize and WO CL tbg.
- 10/10 HUMPHREY QUEEN UNIT #5-2, UNIT WELL #7, 3675 TD.
Prep to acidize & WO CL tbg.
- 10/13 HUMPHREY QUEEN UNIT #5-2, UNIT WELL #7, 3675 TD.
Prep to acidize & WO CL tbg.
- 10/14 HUMPHREY QUEEN UNIT #5-2, UNIT WELL #7, 3675 TD.
Prep to acidize and WO CL tbg.