

PTTC
PRRC
NM-TECH
NMBGMR



NYMEX LS Crude
Navajo WTXI
Henry Hub
Updated 12/16/20

[ABOUT](#) | [GENERAL](#) | [COUNTY](#) | [OPERATOR](#) | [POOL](#) | [LOCATION](#)

View Data

In Internet Explorer, right click and select "Save Target As..."
In Netscape, right click and select "Save Link As..."

Download: [HTTP](#)

Well: R P HARGRAVE H No.: 001E
Operator: XTO ENERGY, INC.
API: 3004526282 Township: 27.0N Range: 10W
Section: 9 Unit: J
Land Type: F County: San Juan
Accumulated:
Oil: 16009 (BBLS) Gas: 1084575 (MCF)
Water: 3110 (BBLS) Days Produced: 3922 (Days)

Year: 2000

Pool Name: BASIN DAKOTA (PRORATED GAS)

Month	Oil(BBLS)	Gas(MCF)	Water(BBLS)	Days Produced	Accum. Oil(BBLS)	Accum. Gas(MCF)
January	19	6351	30	31	19	6351
February	42	5577	80	28	61	11928
March	131	5446	0	31	192	17374
April	4	6008	50	30	196	23382
May	6	6166	0	31	202	29548
June	29	6197	0	30	231	35745
July	50	6123	0	31	281	41868
August	100	6179	0	31	381	48047
September	18	5716	80	30	399	53763
October	15	5656	0	31	414	59419
November	9	5507	0	30	423	64926
December	33	5708	30	31	456	70634
Total	456	70634	270	365		

Year: 2001

Pool Name: BASIN DAKOTA (PRORATED GAS)

Month	Oil(BBLS)	Gas(MCF)	Water(BBLS)	Days Produced	Accum. Oil(BBLS)	Accum. Gas(MCF)
January	127	6023	80	31	583	76657
February	20	4406	0	28	603	81063
March	15	6176	0	31	618	87239
April	69	5304	0	30	687	92543
May	117	5059	90	31	804	97602
June	37	5407	0	30	841	103009
July	42	5558	40	31	883	108567
August	16	4602	0	31	899	113169
September	32	4810	0	30	931	117979

October	26	4813	0	8	957	122792
November	58	4907	0	30	1015	127699
December	19	5074	0	31	1034	132773
Total	578	62139	210	342		

Year: 2002

Pool Name: BASIN DAKOTA (PRORATED GAS)

Month	Oil(BBLS)	Gas(MCF)	Water(BBLS)	Days Produced	Accum. Oil(BBLS)	Accum. Gas(MCF)
January	16	5550	0	31	1050	138323
February	47	6443	80	28	1097	144766
March	76	6600	50	31	1173	151366
April	40	6403	0	30	1213	157769
May	0	4123	0	0	1213	157769
June	32	3417	0	30	1245	161186
July	11	8288	70	31	1256	169474
August	21	6678	0	31	1277	176152
Total	243	43379	200	212		

XTO ENERGY INC.

R.P. HARGRAVE H # 1E DK

Farmington Workover Report

Objective: Compressor Install

1/26/02: SWI. Built comp pad. Set new SCS WH recip comp. Inst comp manifold on sep gas outlet & comp suc control manifold. Inst & conn 2" T&C pipe suc & disch lines fr/sep comp manifold to comp w/by-pass line. RWTP through by-pass. SDFN.

1/27/02: Inst comp scrubber dump line to pit tnk & 2" tbg circ line fr/comp disch to WH manifold. Comp inst compl. Start-up sched 1/28/02.

1/29/02: Prep comp for start-up. Chg'd WH flw to comp suc. Std new SCS WH recip comp @ 3:15 p.m., 1/28/02.