

District I
1625 N. French Dr., Hobbs, NM 88240
District II
811 S. First St., Artesia, NM 88210
District III
1000 Rio Brazos Road, Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy Minerals and Natural Resources
Department
Oil Conservation Division
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-144
Revised June 6, 2013

For temporary pits, below-grade tanks, and multi-well fluid management pits, submit to the appropriate NMOCD District Office.
For permanent pits submit to the Santa Fe Environmental Bureau office and provide a copy to the appropriate NMOCD District Office.

Pit, Below-Grade Tank, or

12453 Proposed Alternative Method Permit or Closure Plan Application

Type of action: ☐ Below grade tank registration
☐ Permit of a pit or proposed alternative method
☒ Closure of a pit, below-grade tank, or proposed alternative method
☐ Modification to an existing permit/or registration
☐ Closure plan only submitted for an existing permitted or non-permitted pit, below-grade tank, or proposed alternative method

OIL CONS. DIV DIST. 3

DEC 11 2014

Instructions: Please submit one application (Form C-144) per individual pit, below-grade tank or alternative request

Please be advised that approval of this request does not relieve the operator of liability should operations result in pollution of surface water, ground water or the environment. Nor does approval relieve the operator of its responsibility to comply with any other applicable governmental authority's rules, regulations or ordinances.

1.
Operator: XTO Energy, Inc OGRID #: 5380
Address: 382 Road 3100 Aztec, NM 87410
Facility or well name: LC Kelly 3F
API Number: 30-045-33238 OCD Permit Number: _____
U/L or Qtr/Qtr D Section 4 Township 30N Range 12W County: San Juan
Center of Proposed Design: Latitude 36.80942 Longitude -108.31976 NAD: ☐ 1927 ☐ 1983
Surface Owner: ☒ Federal ☐ State ☐ Private ☐ Tribal Trust or Indian Allotment

2.
☐ **Pit:** Subsection F, G or J of 19.15.17.11 NMAC
Temporary: ☐ Drilling ☐ Workover
☐ Permanent ☐ Emergency ☐ Cavitation ☐ P&A ☐ Multi-Well Fluid Management Low Chloride Drilling Fluid ☐ yes ☐ no
☐ Lined ☐ Unlined Liner type: Thickness _____ mil ☐ LLDPE ☐ HDPE ☐ PVC ☐ Other _____
☐ String-Reinforced
Liner Seams: ☐ Welded ☐ Factory ☐ Other _____ Volume: _____ bbl Dimensions: L _____ x W _____ x D _____

3.
☒ **Below-grade tank:** Subsection I of 19.15.17.11 NMAC
Volume: 120 bbl Type of fluid: Produced Water
Tank Construction material: Steel
☐ Secondary containment with leak detection ☐ Visible sidewalls, liner, 6-inch lift and automatic overflow shut-off
☐ Visible sidewalls and liner ☐ Visible sidewalls only ☐ Other _____
Liner type: Thickness _____ mil ☐ HDPE ☐ PVC ☐ Other _____

4.
☐ **Alternative Method:**
Submittal of an exception request is required. Exceptions must be submitted to the Santa Fe Environmental Bureau office for consideration of approval.

5.
Fencing: Subsection D of 19.15.17.11 NMAC (Applies to permanent pits, temporary pits, and below-grade tanks)
☐ Chain link, six feet in height, two strands of barbed wire at top (Required if located within 1000 feet of a permanent residence, school, hospital, institution or church)
☐ Four foot height, four strands of barbed wire evenly spaced between one and four feet
☐ Alternate. Please specify _____

* 6.

Netting: Subsection E of 19.15.17.11 NMAC (*Applies to permanent pits and permanent open top tanks*)

- ☐ Screen ☐ Netting ☐ Other _____
- ☐ Monthly inspections (If netting or screening is not physically feasible)

7.

Signs: Subsection C of 19.15.17.11 NMAC

- ☐ 12"x 24", 2" lettering, providing Operator's name, site location, and emergency telephone numbers
- ☐ Signed in compliance with 19.15.16.8 NMAC

8.

Variances and Exceptions:

Justifications and/or demonstrations of equivalency are required. Please refer to 19.15.17 NMAC for guidance.

Please check a box if one or more of the following is requested, if not leave blank:

- ☐ Variance(s): Requests must be submitted to the appropriate division district for consideration of approval.
- ☐ Exception(s): Requests must be submitted to the Santa Fe Environmental Bureau office for consideration of approval.

9.

Siting Criteria (regarding permitting): 19.15.17.10 NMAC

Instructions: The applicant must demonstrate compliance for each siting criteria below in the application. Recommendations of acceptable source material are provided below. Siting criteria does not apply to drying pads or above-grade tanks.

General siting

Ground water is less than 25 feet below the bottom of a low chloride temporary pit or below-grade tank.

- ☐ NM Office of the State Engineer - iWATERS database search; ☐ USGS; ☐ Data obtained from nearby wells

☐ Yes ☐ No
☐ NA

Ground water is less than 50 feet below the bottom of a Temporary pit, permanent pit, or Multi-Well Fluid Management pit.

NM Office of the State Engineer - iWATERS database search; USGS; Data obtained from nearby wells

☐ Yes ☐ No
☐ NA

Within incorporated municipal boundaries or within a defined municipal fresh water well field covered under a municipal ordinance adopted pursuant to NMSA 1978, Section 3-27-3, as amended. **(Does not apply to below grade tanks)**

- Written confirmation or verification from the municipality; Written approval obtained from the municipality

☐ Yes ☐ No

Within the area overlying a subsurface mine. **(Does not apply to below grade tanks)**

- Written confirmation or verification or map from the NM EMNRD-Mining and Mineral Division

☐ Yes ☐ No

Within an unstable area. **(Does not apply to below grade tanks)**

- Engineering measures incorporated into the design; NM Bureau of Geology & Mineral Resources; USGS; NM Geological Society; Topographic map

☐ Yes ☐ No

Within a 100-year floodplain. **(Does not apply to below grade tanks)**

- FEMA map

☐ Yes ☐ No

Below Grade Tanks

Within 100 feet of a continuously flowing watercourse, significant watercourse, lake bed, sinkhole, wetland or playa lake (measured from the ordinary high-water mark).

- Topographic map; Visual inspection (certification) of the proposed site

☐ Yes ☐ No

Within 200 horizontal feet of a spring or a fresh water well used for public or livestock consumption;.

- NM Office of the State Engineer - iWATERS database search; Visual inspection (certification) of the proposed site

☐ Yes ☐ No

Temporary Pit using Low Chloride Drilling Fluid (maximum chloride content 15,000 mg/liter)

Within 100 feet of a continuously flowing watercourse, or any other significant watercourse or within 200 feet of any lakebed, sinkhole, or playa lake (measured from the ordinary high-water mark). (Applies to low chloride temporary pits.)

- Topographic map; Visual inspection (certification) of the proposed site

☐ Yes ☐ No

Within 300 feet from a occupied permanent residence, school, hospital, institution, or church in existence at the time of initial application.

- Visual inspection (certification) of the proposed site; Aerial photo; Satellite image

☐ Yes ☐ No

Within 200 horizontal feet of a spring or a private, domestic fresh water well used by less than five households for domestic or stock watering purposes, or 300feet of any other fresh water well or spring, in existence at the time of the initial application.

NM Office of the State Engineer - iWATERS database search; Visual inspection (certification) of the proposed site

☐ Yes ☐ No

Within 100 feet of a wetland.

- US Fish and Wildlife Wetland Identification map; Topographic map; Visual inspection (certification) of the proposed site

☐ Yes ☐ No

Temporary Pit Non-low chloride drilling fluid

Within 300 feet of a continuously flowing watercourse, or any other significant watercourse, or within 200 feet of any lakebed, sinkhole, or playa lake (measured from the ordinary high-water mark).

- Topographic map; Visual inspection (certification) of the proposed site

☐ Yes ☐ No

Within 300 feet from a permanent residence, school, hospital, institution, or church in existence at the time of initial application.

- Visual inspection (certification) of the proposed site; Aerial photo; Satellite image

☐ Yes ☐ No

Within 500 horizontal feet of a spring or a private, domestic fresh water well used by less than five households for domestic or stock watering purposes, or 1000 feet of any other fresh water well or spring, in the existence at the time of the initial application;

- NM Office of the State Engineer - iWATERS database search; Visual inspection (certification) of the proposed site

☐ Yes ☐ No

Within 300 feet of a wetland.

- US Fish and Wildlife Wetland Identification map; Topographic map; Visual inspection (certification) of the proposed site

☐ Yes ☐ No

Permanent Pit or Multi-Well Fluid Management Pit

Within 300 feet of a continuously flowing watercourse, or 200 feet of any other significant watercourse, or lakebed, sinkhole, or playa lake (measured from the ordinary high-water mark).

- Topographic map; Visual inspection (certification) of the proposed site

☐ Yes ☐ No

Within 1000 feet from a permanent residence, school, hospital, institution, or church in existence at the time of initial application.

- Visual inspection (certification) of the proposed site; Aerial photo; Satellite image

☐ Yes ☐ No

Within 500 horizontal feet of a spring or a fresh water well used for domestic or stock watering purposes, in existence at the time of initial application.

- NM Office of the State Engineer - iWATERS database search; Visual inspection (certification) of the proposed site

☐ Yes ☐ No

Within 500 feet of a wetland.

- US Fish and Wildlife Wetland Identification map; Topographic map; Visual inspection (certification) of the proposed site

☐ Yes ☐ No

10.

Temporary Pits, Emergency Pits, and Below-grade Tanks Permit Application Attachment Checklist: Subsection B of 19.15.17.9 NMAC

Instructions: Each of the following items must be attached to the application. Please indicate, by a check mark in the box, that the documents are attached.

- ☐ Hydrogeologic Report (Below-grade Tanks) - based upon the requirements of Paragraph (4) of Subsection B of 19.15.17.9 NMAC
- ☐ Hydrogeologic Data (Temporary and Emergency Pits) - based upon the requirements of Paragraph (2) of Subsection B of 19.15.17.9 NMAC
- ☐ Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC
- ☐ Design Plan - based upon the appropriate requirements of 19.15.17.11 NMAC
- ☐ Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC
- ☐ Closure Plan (Please complete Boxes 14 through 18, if applicable) - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC

☐ Previously Approved Design (attach copy of design) API Number: _____ or Permit Number: _____

11.

Multi-Well Fluid Management Pit Checklist: Subsection B of 19.15.17.9 NMAC

Instructions: Each of the following items must be attached to the application. Please indicate, by a check mark in the box, that the documents are attached.

- ☐ Design Plan - based upon the appropriate requirements of 19.15.17.11 NMAC
- ☐ Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC
- ☐ A List of wells with approved application for permit to drill associated with the pit.
- ☐ Closure Plan (Please complete Boxes 14 through 18, if applicable) - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC
- ☐ Hydrogeologic Data - based upon the requirements of Paragraph (4) of Subsection B of 19.15.17.9 NMAC
- ☐ Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC

☐ Previously Approved Design (attach copy of design) API Number: _____ or Permit Number: _____

12.

Permanent Pits Permit Application Checklist: Subsection B of 19.15.17.9 NMAC

Instructions: Each of the following items must be attached to the application. Please indicate, by a check mark in the box, that the documents are attached.

- ☐ Hydrogeologic Report - based upon the requirements of Paragraph (1) of Subsection B of 19.15.17.9 NMAC
☐ Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC
☐ Climatological Factors Assessment
☐ Certified Engineering Design Plans - based upon the appropriate requirements of 19.15.17.11 NMAC
☐ Dike Protection and Structural Integrity Design - based upon the appropriate requirements of 19.15.17.11 NMAC
☐ Leak Detection Design - based upon the appropriate requirements of 19.15.17.11 NMAC
☐ Liner Specifications and Compatibility Assessment - based upon the appropriate requirements of 19.15.17.11 NMAC
☐ Quality Control/Quality Assurance Construction and Installation Plan
☐ Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC
☐ Freeboard and Overtopping Prevention Plan - based upon the appropriate requirements of 19.15.17.11 NMAC
☐ Nuisance or Hazardous Odors, including H₂S, Prevention Plan
☐ Emergency Response Plan
☐ Oil Field Waste Stream Characterization
☐ Monitoring and Inspection Plan
☐ Erosion Control Plan
☐ Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC

13.

Proposed Closure: 19.15.17.13 NMAC

Instructions: Please complete the applicable boxes, Boxes 14 through 18, in regards to the proposed closure plan.

- Type: ☐ Drilling ☐ Workover ☐ Emergency ☐ Cavitation ☐ P&A ☐ Permanent Pit ☐ Below-grade Tank ☐ Multi-well Fluid Management Pit
☐ Alternative
- Proposed Closure Method: ☐ Waste Excavation and Removal
☐ Waste Removal (Closed-loop systems only)
☐ On-site Closure Method (Only for temporary pits and closed-loop systems)
 ☐ In-place Burial ☐ On-site Trench Burial
☐ Alternative Closure Method

14.

Waste Excavation and Removal Closure Plan Checklist: (19.15.17.13 NMAC) **Instructions:** Each of the following items must be attached to the closure plan. Please indicate, by a check mark in the box, that the documents are attached.

- ☐ Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC
☐ Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of Subsection C of 19.15.17.13 NMAC
☐ Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings)
☐ Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC
☐ Re-vegetation Plan - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC
☐ Site Reclamation Plan - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC

15.

Siting Criteria (regarding on-site closure methods only): 19.15.17.10 NMAC

Instructions: Each siting criteria requires a demonstration of compliance in the closure plan. Recommendations of acceptable source material are provided below. Requests regarding changes to certain siting criteria require justifications and/or demonstrations of equivalency. Please refer to 19.15.17.10 NMAC for guidance.

Ground water is less than 25 feet below the bottom of the buried waste. - NM Office of the State Engineer - iWATERS database search; USGS; Data obtained from nearby wells	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
Ground water is between 25-50 feet below the bottom of the buried waste - NM Office of the State Engineer - iWATERS database search; USGS; Data obtained from nearby wells	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
Ground water is more than 100 feet below the bottom of the buried waste. - NM Office of the State Engineer - iWATERS database search; USGS; Data obtained from nearby wells	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
Within 100 feet of a continuously flowing watercourse, or 200 feet of any other significant watercourse, lakebed, sinkhole, or playa lake (measured from the ordinary high-water mark). - Topographic map; Visual inspection (certification) of the proposed site	<input type="checkbox"/> Yes <input type="checkbox"/> No
Within 300 feet from a permanent residence, school, hospital, institution, or church in existence at the time of initial application. - Visual inspection (certification) of the proposed site; Aerial photo; Satellite image	<input type="checkbox"/> Yes <input type="checkbox"/> No
Within 300 horizontal feet of a private, domestic fresh water well or spring used for domestic or stock watering purposes, in existence at the time of initial application. - NM Office of the State Engineer - iWATERS database; Visual inspection (certification) of the proposed site	<input type="checkbox"/> Yes <input type="checkbox"/> No
Written confirmation or verification from the municipality; Written approval obtained from the municipality	<input type="checkbox"/> Yes <input type="checkbox"/> No
Within 300 feet of a wetland. US Fish and Wildlife Wetland Identification map; Topographic map; Visual inspection (certification) of the proposed site	<input type="checkbox"/> Yes <input type="checkbox"/> No
Within incorporated municipal boundaries or within a defined municipal fresh water well field covered under a municipal ordinance	

adopted pursuant to NMSA 1978, Section 3-27-3, as amended.

- Written confirmation or verification from the municipality; Written approval obtained from the municipality

☐ Yes ☐ No

Within the area overlying a subsurface mine.

- Written confirmation or verification or map from the NM EMNRD-Mining and Mineral Division

☐ Yes ☐ No

Within an unstable area.

- Engineering measures incorporated into the design; NM Bureau of Geology & Mineral Resources; USGS; NM Geological Society; Topographic map

☐ Yes ☐ No

Within a 100-year floodplain.

- FEMA map

☐ Yes ☐ No

16.

On-Site Closure Plan Checklist: (19.15.17.13 NMAC) *Instructions: Each of the following items must be attached to the closure plan. Please indicate, by a check mark in the box, that the documents are attached.*

- ☐ Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC
☐ Proof of Surface Owner Notice - based upon the appropriate requirements of Subsection E of 19.15.17.13 NMAC
☐ Construction/Design Plan of Burial Trench (if applicable) based upon the appropriate requirements of Subsection K of 19.15.17.11 NMAC
☐ Construction/Design Plan of Temporary Pit (for in-place burial of a drying pad) - based upon the appropriate requirements of 19.15.17.11 NMAC
☐ Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC
☐ Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of 19.15.17.13 NMAC
☐ Waste Material Sampling Plan - based upon the appropriate requirements of 19.15.17.13 NMAC
☐ Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings or in case on-site closure standards cannot be achieved)
☐ Soil Cover Design - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC
☐ Re-vegetation Plan - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC
☐ Site Reclamation Plan - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC

17.

Operator Application Certification:

I hereby certify that the information submitted with this application is true, accurate and complete to the best of my knowledge and belief.

Name (Print): _____ Title: _____

Signature: _____ Date: _____

e-mail address: _____ Telephone: _____

18.

OCD Approval: ☐ Permit Application (including closure plan) ☒ Closure Plan (only) ☐ OCD Conditions (see attachment)

OCD Representative Signature: Jonathan D. Kelly Approval Date: 12/23/2014

Title: Compliance Officer OCD Permit Number: _____

19.

Closure Report (required within 60 days of closure completion): 19.15.17.13 NMAC

Instructions: Operators are required to obtain an approved closure plan prior to implementing any closure activities and submitting the closure report. The closure report is required to be submitted to the division within 60 days of the completion of the closure activities. Please do not complete this section of the form until an approved closure plan has been obtained and the closure activities have been completed.

☒ Closure Completion Date: December 9, 2014

20.

Closure Method:

- ☒ Waste Excavation and Removal ☐ On-Site Closure Method ☐ Alternative Closure Method ☐ Waste Removal (Closed-loop systems only)
☐ If different from approved plan, please explain.

21.

Closure Report Attachment Checklist: *Instructions: Each of the following items must be attached to the closure report. Please indicate, by a check mark in the box, that the documents are attached.*

- ☒ Proof of Closure Notice (surface owner and division)
☐ Proof of Deed Notice (required for on-site closure for private land only)
☐ Plot Plan (for on-site closures and temporary pits)
☒ Confirmation Sampling Analytical Results (if applicable)
☐ Waste Material Sampling Analytical Results (required for on-site closure)
☒ Disposal Facility Name and Permit Number
☒ Soil Backfilling and Cover Installation
☒ Re-vegetation Application Rates and Seeding Technique
☒ Site Reclamation (Photo Documentation)

On-site Closure Location: Latitude _____ Longitude _____ NAD: ☐ 1927 ☐ 1983

Operator Closure Certification:

I hereby certify that the information and attachments submitted with this closure report is true, accurate and complete to the best of my knowledge and belief. I also certify that the closure complies with all applicable closure requirements and conditions specified in the approved closure plan.

Name (Print): Logan Hixon _____ Title: EHS Coordinator _____

Signature: Logan Hixon _____ Date: 12-9-14 _____

e-mail address: Logan_Hixon@xtoenergy.com _____ Telephone: (505) 333-3100 _____

District I
1625 N. French Dr., Hobbs, NM 88240
District II
811 S. First St., Artesia, NM 88210
District III
1000 Rio Brazos Road, Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy Minerals and Natural Resources
Oil Conservation Division
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-141
Revised August 8, 2011

Submit 1 Copy to appropriate District Office in
accordance with 19.15.29 NMAC.

Release Notification and Corrective Action

OPERATOR

☒ Initial Report ☐ Final Report

Name of Company: XTO Energy, Inc.	Contact: Logan Hixon	
Address: 382 Road 3100, Aztec, New Mexico 87410	Telephone No.: (505) 333-3683	
Facility Name: LC Kelly 3F	Facility Type: Gas Well	
Surface Owner: Federal Land	Mineral Owner	API No. 30-045-33238

LOCATION OF RELEASE

Unit Letter	Section	Township	Range	Feet from the	North/South Line	Feet from the	East/West Line	County
D	4	30 N	12W	665	FNL	665	FWL	San Juan

Latitude: N36*.84672 Longitude: W-108*.10989

NATURE OF RELEASE

Type of Release: Produced Water	Volume of Release: Unknown	Volume Recovered: Unknown
Source of Release: BGT	Date and Hour of Occurrence: Unknown	Date and Hour of Discovery: October 21, 2014
Was Immediate Notice Given? <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Not Required	If YES, To Whom? N/A	
By Whom?	Date and Hour	
Was a Watercourse Reached? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	If YES, Volume Impacting the Watercourse.	

If a Watercourse was Impacted, Describe Fully.*

Describe Cause of Problem and Remedial Action Taken.*

The below grade tank was taken out of service at the LC Kelly 3F well site due to the P&A'ing of this well site. A composite sample was collected beneath the location of the on-site BGT, and submitted for laboratory analysis for TPH via USEPA Method 418.1 and 8015, Benzene and BTEX via USEPA Method 8021, and for total chlorides. The sample returned results below the 'Pit Rule' spill confirmation standards for Benzene, Total BTEX and the total chlorides, but above the 'pit rule' standards for TPH, confirming that a release has occurred at this location. The site was then ranked according to the NMOCD Guidelines for the Remediation of Leaks, Spills and Releases. The site was ranked a 20 due to an estimated distance to a water well less than 1000 feet. This set the closure standard to 100 ppm TPH, 10 ppm benzene, and 50 ppm total BTEX.

Describe Area Affected and Cleanup Action Taken.*

Based on TPH results of 13,600 ppm via USEPA Method 418.1 a release has been confirmed at this location.

I hereby certify that the information given above is true and complete to the best of my knowledge and understand that pursuant to NMOCD rules and regulations all operators are required to report and/or file certain release notifications and perform corrective actions for releases which may endanger public health or the environment. The acceptance of a C-141 report by the NMOCD marked as "Final Report" does not relieve the operator of liability should their operations have failed to adequately investigate and remediate contamination that pose a threat to ground water, surface water, human health or the environment. In addition, NMOCD acceptance of a C-141 report does not relieve the operator of responsibility for compliance with any other federal, state, or local laws and/or regulations.

Signature: <i>Logan Hixon</i>	OIL CONSERVATION DIVISION		
Printed Name: Logan Hixon	Approved by Environmental Specialist:		
Title: EHS Coordinator	Approval Date:	Expiration Date:	
E-mail Address: Logan.Hixon@xtoenergy.com	Conditions of Approval:		Attached <input type="checkbox"/>
Date: <i>12-9-14</i>	Phone: 505-333-3683		

* Attach Additional Sheets If Necessary

XTO Energy Inc. San Juan Basin Below Grade Tank Closure Report

Lease Name: LC Kelly 3F

API No.: 30-045-33238

Description: Unit D, Section 4, Township 30N, Range 12W, San Juan County

In accordance with Rule 19.15.17.13 NMAC the following information describes the closure requirements of below-grade tanks on XTO Energy Inc. (XTO) locations. This is XTO's standard procedure for all below-grade tanks. A separate plan will be submitted for any below-grade tank which does not conform to this plan.

General Plan

1. XTO will close below-grade tanks within the time periods provided in 19.15.17.13 NMAC, or by an earlier date that the division requires because of imminent danger to fresh water, public health or the environment.

Closure Date is December 9, 2014

2. XTO will close a below-grade tank that does not meet the requirements of Paragraphs (1) through (4) of Subsection I of 19.15.17.11 NMAC or is not included in Paragraph (5) of Subsection I of 19.15.17.11 NMAC within five years after June 16, 2008, if not retrofitted to comply with Paragraphs (1) through (4) of Subsection I of 19.15.17.11 NMAC.

Closure Date is December 9, 2014

3. XTO will close a permitted below-grade tank within 60 days of cessation of the below-grade tank's operation or as required by the transitional provisions of Subsection B of 19.15.17.17 NMAC in accordance with a closure plan that the appropriate division district office approves. The closure report will be filed on form C-144.

Required C-144 Form is attached to this document.

4. XTO will remove liquids and sludge from below-grade tanks prior to implementing a closure method and will dispose of the liquids and sludge in a division-approved facility. Approved facilities and waste streams include:

Envirotech Permit No. NM01-0011 and IEI Permit No. NM 01-0010B

Soil contaminated by exempt petroleum hydrocarbons

Produced sand, pit sludge and contaminated bottoms from storage of exempt wastes

Basin Disposal Permit No. NM01-005

Produced water

All liquids and sludge were removed from the tank prior to closure activities.

5. XTO will remove the below-grade tank and dispose of it in a division approved facility or recycle, reuse, or reclaim it in a manner that the appropriate division district office approves. **XTO has removed the below grade tank, and will dispose of it at a division approved facility, or recycle, reclaim or reuse it in a manner that is approved by the division.**

6. XTO will remove any on-site equipment associated with a below-grade tank unless the equipment is required for some other purpose.

All equipment has been removed due to the plugging and abandoning of the LC Kelly 3F well site.

7. XTO will test the soils beneath the below-grade tank to determine whether a release has occurred. At a minimum 5 point composite sample will be collected along with individual grab samples from any area that is wet, discolored or showing other evidence of a release. Samples will be analyzed for BTEX, TPH and chlorides to demonstrate that the benzene concentration, as determined by EPA SW-846 methods 8021B or 8260B or EPA method that the division approves, does not exceed 0.2 mg/kg; total BTEX concentration, as determined by EPA SW-846 methods 8021B or 8260B or other EPA method that the division approves, does not exceed 50 mg/kg; the TPH concentration, as determined by EPA method 418.1 or other EPA method that the division approves, does not exceed 100mg/kg; and the chloride concentration, as determined by EPA method 300.1 or other EPA method that the division approves, does not exceed 250 mg/kg, or the background concentration, whichever is greater. XTO will notify the division of its results on form C-141.

A five point composite sample was taken of the pit using sampling tools and all samples tested per Subsection B of 19.15.17.1 3(B)(1)(b). (Sample results attached).

Components	Test Method	Limit (mg/Kg)	Results
Benzene	EPA SW-846 8021B or 8260B	0.2	< 0.10 mg/kg
BTEX	EPA SW-846 8021B or 8260B	50	< 0.10 mg/kg
TPH	EPA SW-846 418.1	100	13,600 mg/kg
Chlorides	EPA 300.1	250 or background	228 mg/kg
TPH	EPA SW-846 8015M	100	1,30

8. If XTO or the division determines that a release has occurred, XTO will comply with 19.15.3.116 NMAC and 19.15.1.19NMAC as appropriate.

Due to TPH results of 13,600 PPM, a release has been confirmed for this location. A C-141 Release Notification form will be sent outlining any remediation activities taken regarding this release.

9. If the sampling program demonstrates that a release has not occurred or that any release does not exceed the concentrations specified in Paragraph (4) of Subsection E of 19.15.17.13 NMAC, XTO will backfill the excavation with compacted, non-waste containing, earthen material; construct a division prescribed soil cover; recontour and re-vegetate the site.

The pit cellar was backfilled using compacted, non-waste containing earthen material, with a division prescribed soil cover.

10. Notice of Closure operations will be given to the Aztec Division District III office between 72 hours and one week prior to the start of closure activities via email or verbally. The notification will include the following:

- i. Operator's name
- ii. Well Name and API Number
- iii. Location by Unit Letter, Section, Township, and Range

Notification was provided to Mr. Brandon Powell with the Aztec office of the OCD via email on October 7, 2014; see attached email printout.

The surface owner shall be notified of XTO's proposal to close the BGT as per the approved closure plan using certified mail, return receipt requested.

The surface owner was notified on October 7, 2014 via email. Email has been approved as a means of surface owner notification to the BLM by Brandon Powell, NMOCD Aztec Office.

11. Re-contouring of location will match fit, shape, line, form and texture of the surrounding area. Re-shaping will include drainage control, prevent ponding, and prevent erosion. Natural drainages will be unimpeded and water bars and/or silt traps will be placed in areas where needed to prevent erosion on a large scale. Final re-contour shall have a uniform appearance with smooth surface, fitting the natural landscape.
The location will be recontoured to match the above specifications.
12. A minimum of 4 feet of cover shall be achieved and the cover shall include 1 foot of suitable material to establish vegetation at the site, or the background thickness of topsoil, whichever is greater.
The site has been backfilled to match these specifications.
13. XTO will seed the disturbed areas the first growing season after the operator closes the pit. Seeding will be accomplished via drilling on the contour whenever practical or by other division-approved methods. BLM or Forest Service stipulated seed mixes will be used on federal lands. Vegetative cover will equal 70% of the native perennial vegetative cover (un-impacted) consisting of at least three native plant species, including at least one grass, but not including noxious weeds, and maintain that cover through two successive growing seasons. Repeat seeding or planting will be continued until successful vegetative growth occurs.
Site will be reclaimed pursuant to the BLM MOU.
14. All closure activities will include proper documentation and be available for review upon request and will be submitted in closure report form to OCD within 60 days of closure of the below-grade tank. Closure report will be filed on form C-144 and incorporate the following:
 - i. Proof of closure notice to division and surface owner; **attached**
 - ii. Details on capping and covering, where applicable; **per OCD Specifications**
 - iii. Inspection reports; **attached**
 - iv. Confirmation sampling analytical results; **attached**
 - v. Disposal facility name(s) and permit number(s); **see above**
 - vi. Soil backfilling and cover installation; **per OCD Specifications**
 - vii. Re-vegetation application rates and seeding techniques, (or approved alternative to re-vegetation requirements if applicable); **Per BLM MOU.**
 - viii. Photo documentation of the site reclamation. **Attached**
15. Notifications and the sampling of this BGT were done early, but due to complications during the P&A'ing of this well, the BGT was not closed until a later date than planned date.



Analytical Report

Report Summary

Client: XTO Energy Inc.

Chain Of Custody Number: 17900

Samples Received: 10/17/2014 3:25:00PM

Job Number: 98031-0528

Work Order: P410074

Project Name/Location: LC Kelly #3F

Entire Report Reviewed By:

A handwritten signature in black ink, appearing to read "Tim Cain", is written over a horizontal line.

Date: 10/21/14

Tim Cain, Laboratory Manager

The results in this report apply to the samples submitted to Envirotech's Analytical Laboratory and were analyzed in accordance with the chain of custody document supplied by you, the client, and as such are for your exclusive use only. The results in this report are based on the sample as received unless otherwise noted. Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech, Inc. If you have any questions regarding this analytical report, please don't hesitate to contact Envirotech's Laboratory Staff.



XTO Energy Inc.
382 CR 3100
Aztec NM, 87410

Project Name: LC Kelly #3F
Project Number: 98031-0528
Project Manager: James McDaniel

Reported:
21-Oct-14 13:03

Analytical Report for Samples

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
BGT Cellar (Sandstone)	P410074-01A	Soil	10/17/14	10/17/14	Glass Jar, 4 oz.
	P410074-01B	Soil	10/17/14	10/17/14	Glass Jar, 4 oz.

Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech, Inc.



XTO Energy Inc. 382 CR 3100 Aztec NM, 87410	Project Name: LC Kelly #3F Project Number: 98031-0528 Project Manager: James McDaniel	Reported: 21-Oct-14 13:03
---	---	------------------------------

BGT Cellar (Sandstone)

P410074-01 (Solid)

Analyte	Result	Reporting		Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
		Limit								
Volatile Organics by EPA 8021										
Benzene	ND	0.10	mg/kg	1		1442036	10/17/14	10/20/14	EPA 8021B	
Toluene	ND	0.10	mg/kg	1		1442036	10/17/14	10/20/14	EPA 8021B	
Ethylbenzene	ND	0.10	mg/kg	1		1442036	10/17/14	10/20/14	EPA 8021B	
p,m-Xylene	ND	0.20	mg/kg	1		1442036	10/17/14	10/20/14	EPA 8021B	
o-Xylene	ND	0.10	mg/kg	1		1442036	10/17/14	10/20/14	EPA 8021B	
Total Xylenes	ND	0.10	mg/kg	1		1442036	10/17/14	10/20/14	EPA 8021B	
Total BTEX	ND	0.10	mg/kg	1		1442036	10/17/14	10/20/14	EPA 8021B	
Surrogate: 4-Bromochlorobenzene-PID		121 %		50-150		1442036	10/17/14	10/20/14	EPA 8021B	
Nonhalogenated Organics by 8015										
Gasoline Range Organics (C6-C10)	ND	9.99	mg/kg	1		1442036	10/17/14	10/20/14	EPA 8015D	
Diesel Range Organics (C10-C28)	1030	40.0	mg/kg	2		1442035	10/17/14	10/20/14	EPA 8015D	
Surrogate: o-Terphenyl		113 %		50-200		1442035	10/17/14	10/20/14	EPA 8015D	
Surrogate: 4-Bromochlorobenzene-PID		111 %		50-150		1442036	10/17/14	10/20/14	EPA 8015D	
Total Petroleum Hydrocarbons by 418.1										
Total Petroleum Hydrocarbons	13600	350	mg/kg	10		1443014	10/20/14	10/20/14	EPA 418.1	
Cation/Anion Analysis										
Chloride	228	9.90	mg/kg	1		1443001	10/20/14	10/20/14	EPA 300.0	

Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech, Inc.



XTO Energy Inc. 382 CR 3100 Aztec NM, 87410	Project Name: LC Kelly #3F Project Number: 98031-0528 Project Manager: James McDaniel	Reported: 21-Oct-14 13:03
---	---	------------------------------

Volatile Organics by EPA 8021 - Quality Control

Envirotech Analytical Laboratory

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
---------	--------	-----------------	-------	-------------	---------------	------	-------------	-----	-----------	-------

Batch 1442036 - Purge and Trap EPA 5030A

Blank (1442036-BLK1)

Prepared & Analyzed: 17-Oct-14

Benzene	ND	0.10	mg/kg							
Toluene	ND	0.10	"							
Ethylbenzene	ND	0.10	"							
p,m-Xylene	ND	0.20	"							
o-Xylene	ND	0.10	"							
Total Xylenes	ND	0.10	"							
Total BTEX	ND	0.10	"							

Surrogate: 4-Bromochlorobenzene-PID	0.387		"	0.399		96.9	50-150			
-------------------------------------	-------	--	---	-------	--	------	--------	--	--	--

LCS (1442036-BS1)

Prepared & Analyzed: 17-Oct-14

Benzene	20.8	0.10	mg/kg	20.0		104	75-125			
Toluene	19.7	0.10	"	20.0		98.8	70-125			
Ethylbenzene	19.5	0.10	"	20.0		97.3	75-125			
p,m-Xylene	38.6	0.20	"	40.0		96.5	80-125			
o-Xylene	19.0	0.10	"	20.0		95.1	75-125			

Surrogate: 4-Bromochlorobenzene-PID	0.408		"	0.400		102	50-150			
-------------------------------------	-------	--	---	-------	--	-----	--------	--	--	--

Matrix Spike (1442036-MS1)

Source: P410064-01

Prepared & Analyzed: 17-Oct-14

Benzene	19.2	0.10	mg/kg	19.9	ND	96.4	75-125			
Toluene	19.3	0.10	"	19.9	ND	97.0	70-125			
Ethylbenzene	19.5	0.10	"	19.9	ND	97.9	75-125			
p,m-Xylene	39.5	0.20	"	39.9	ND	99.0	80-125			
o-Xylene	19.6	0.10	"	19.9	ND	98.2	75-125			

Surrogate: 4-Bromochlorobenzene-PID	0.407		"	0.399		102	50-150			
-------------------------------------	-------	--	---	-------	--	-----	--------	--	--	--

Matrix Spike Dup (1442036-MSD1)

Source: P410064-01

Prepared & Analyzed: 17-Oct-14

Benzene	19.3	0.10	mg/kg	20.0	ND	96.7	75-125	0.431	15	
Toluene	19.5	0.10	"	20.0	ND	97.9	70-125	1.03	15	
Ethylbenzene	19.6	0.10	"	20.0	ND	98.2	75-125	0.393	15	
p,m-Xylene	39.7	0.20	"	39.9	ND	99.4	80-125	0.472	15	
o-Xylene	19.7	0.10	"	20.0	ND	98.7	75-125	0.665	15	

Surrogate: 4-Bromochlorobenzene-PID	0.408		"	0.399		102	50-150			
-------------------------------------	-------	--	---	-------	--	-----	--------	--	--	--

Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech, Inc.

5796 US Highway 64, Farmington, NM 87401

Ph (505) 632-0615 Fx (505) 632-1865

Three Springs • 65 Mercado Street, Suite 115, Durango, CO 81301

Ph (970) 259-0615 Fr (800) 362-1879





XTO Energy Inc. 382 CR 3100 Aztec NM, 87410	Project Name: LC Kelly #3F Project Number: 98031-0528 Project Manager: James McDaniel	Reported: 21-Oct-14 13:03
---	---	------------------------------

Nonhalogenated Organics by 8015 - Quality Control

Envirotech Analytical Laboratory

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
---------	--------	-----------------	-------	-------------	---------------	------	-------------	-----	-----------	-------

Batch 1442035 - DRO Extraction EPA 3550M

Blank (1442035-BLK1)

Prepared & Analyzed: 17-Oct-14

Diesel Range Organics (C10-C28)	ND	25.0	mg/kg							
Surrogate: o-Terphenyl	40.2		"	40.0		101	50-200			

LCS (1442035-BS1)

Prepared & Analyzed: 17-Oct-14

Diesel Range Organics (C10-C28)	554	25.0	mg/kg	500		111	38-132			
Surrogate: o-Terphenyl	48.0		"	40.0		120	50-200			

Matrix Spike (1442035-MS1)

Source: P410065-01

Prepared & Analyzed: 17-Oct-14

Diesel Range Organics (C10-C28)	682	35.0	mg/kg	500	ND	137	38-132			SPK 1
Surrogate: o-Terphenyl	59.3		"	40.0		148	50-200			

Matrix Spike Dup (1442035-MSD1)

Source: P410065-01

Prepared & Analyzed: 17-Oct-14

Diesel Range Organics (C10-C28)	771	35.0	mg/kg	500	ND	154	38-132	12.2	20	SPK 1
Surrogate: o-Terphenyl	68.6		"	40.0		172	50-200			

Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech, Inc.



XTO Energy Inc. 382 CR 3100 Aztec NM, 87410	Project Name: LC Kelly #3F Project Number: 98031-0528 Project Manager: James McDaniel	Reported: 21-Oct-14 13:03
---	---	------------------------------

Nonhalogenated Organics by 8015 - Quality Control
Envirotech Analytical Laboratory

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
Batch 1442036 - Purge and Trap EPA 5030A										
Blank (1442036-BLK1)				Prepared & Analyzed: 17-Oct-14						
Gasoline Range Organics (C6-C10)	ND	9.98	mg/kg							
Surrogate: 4-Bromochlorobenzene-FID	0.353		"	0.399		88.5	50-150			
LCS (1442036-BS1)				Prepared & Analyzed: 17-Oct-14						
Gasoline Range Organics (C6-C10)	277	9.99	mg/kg	292		95.0	80-120			
Surrogate: 4-Bromochlorobenzene-FID	0.375		"	0.400		93.8	50-150			
Matrix Spike (1442036-MS1)				Source: P410064-01		Prepared & Analyzed: 17-Oct-14				
Gasoline Range Organics (C6-C10)	278	9.96	mg/kg	291	ND	95.6	75-125			
Surrogate: 4-Bromochlorobenzene-FID	0.370		"	0.399		92.8	50-150			
Matrix Spike Dup (1442036-MSD1)				Source: P410064-01		Prepared & Analyzed: 17-Oct-14				
Gasoline Range Organics (C6-C10)	279	9.98	mg/kg	291	ND	95.9	75-125	0.477	15	
Surrogate: 4-Bromochlorobenzene-FID	0.372		"	0.399		93.2	50-150			

Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech, Inc.



XTO Energy Inc.	Project Name:	LC Kelly #3F	Reported: 21-Oct-14 13:03
382 CR 3100	Project Number:	98031-0528	
Aztec NM, 87410	Project Manager:	James McDaniel	

Total Petroleum Hydrocarbons by 418.1 - Quality Control

Envirotech Analytical Laboratory

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
---------	--------	-----------------	-------	-------------	---------------	------	-------------	-----	-----------	-------

Batch 1443014 - 418 Freon Extraction

Blank (1443014-BLK1)				Prepared & Analyzed: 20-Oct-14						
Total Petroleum Hydrocarbons	ND	34.9	mg/kg							
Duplicate (1443014-DUP1)				Source: P410074-01 Prepared & Analyzed: 20-Oct-14						
Total Petroleum Hydrocarbons	13500	350	mg/kg		13600			0.914	30	
Matrix Spike (1443014-MS1)				Source: P410074-01 Prepared & Analyzed: 20-Oct-14						
Total Petroleum Hydrocarbons	16000	349	mg/kg	2010	13600	117	80-120			

Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech, Inc.

5796 US Highway 64, Farmington, NM 87401

Three Springs - 65 Mercado Street, Suite 115, Durango, CO 81301

Ph (505) 632-0615 Fx (505) 632-1865

Ph (970) 259-0615 Fr (800) 362-1879





XTO Energy Inc.	Project Name:	LC Kelly #3F	Reported: 21-Oct-14 13:03
382 CR 3100	Project Number:	98031-0528	
Aztec NM, 87410	Project Manager:	James McDaniel	

Cation/Anion Analysis - Quality Control

Envirotech Analytical Laboratory

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
---------	--------	--------------------	-------	----------------	------------------	------	----------------	-----	--------------	-------

Batch 1443001 - Anion Extraction EPA 300.0

Blank (1443001-BLK1)				Prepared & Analyzed: 20-Oct-14						
Chloride	ND	9.87	mg/kg							
LCS (1443001-BS1)				Prepared & Analyzed: 20-Oct-14						
Chloride	495	9.91	mg/kg	496		99.9	90-110			
Matrix Spike (1443001-MS1)				Prepared & Analyzed: 20-Oct-14						
Chloride	728	9.97	mg/kg	498	228	100	80-120			
Matrix Spike Dup (1443001-MSD1)				Prepared & Analyzed: 20-Oct-14						
Chloride	722	9.90	mg/kg	495	228	99.9	80-120	0.794	20	

Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech, Inc.



XTO Energy Inc.	Project Name:	LC Kelly #3F	
382 CR 3100	Project Number:	98031-0528	Reported:
Aztec NM, 87410	Project Manager:	James McDaniel	21-Oct-14 13:03




Notes and Definitions

SPK I	The spike recovery for this QC sample is outside of control limits.
DET	Analyte DETECTED
ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
dry	Sample results reported on a dry weight basis
RPD	Relative Percent Difference

Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech, Inc.

CHAIN OF CUSTODY RECORD

17900

Client: XTO Energy			Project Name / Location: LC Kelly #3F			ANALYSIS / PARAMETERS																
Email results to: James McDaniel			Sampler Name: J McDaniel			<div style="display: flex; flex-wrap: wrap; padding: 5px;"> <div style="width: 33%;">TPH (Method 8015)</div> <div style="width: 33%;">BTEX (Method 8021)</div> <div style="width: 33%;">VOC (Method 8260)</div> <div style="width: 33%;">RCRA 8 Metals</div> <div style="width: 33%;">Cation / Anion</div> <div style="width: 33%;">PCI</div> <div style="width: 33%;">TCLP with H/P</div> <div style="width: 33%;">CO Table 910-1</div> <div style="width: 33%;">TPH (418.1)</div> <div style="width: 33%;">CHLORIDE</div> <div style="width: 33%;"></div> <div style="width: 33%;"></div> <div style="width: 33%;"></div> <div style="width: 33%;">Sample Cool</div> <div style="width: 33%;">Sample Intact</div> </div>																
Client Phone No.:			Client No.: 98031-0528																			
Sample No./ Identification	Sample Date	Sample Time	Lab No.	No./Volume of Containers	Preservative			TPH	BTEX	VOC	RCRA 8 Metals	Cation / Anion	PCI	TCLP with H/P	CO Table 910-1	TPH (418.1)	CHLORIDE			Sample Cool	Sample Intact	
					HNO ₃	HCl	cool															
BGT Cellar (Sanction)	10/17/14	1445	P410074-01	2/4oz			X	X	X								X	X			X	X
Relinquished by: (Signature) 					Date	Time	Received by: (Signature) 										Date	Time				
Relinquished by: (Signature)																						
Sample Matrix																						
Soil <input checked="" type="checkbox"/> Solid <input type="checkbox"/> Sludge <input type="checkbox"/> Aqueous <input type="checkbox"/> Other <input type="checkbox"/>																						
<input type="checkbox"/> Sample(s) dropped off after hours to secure drop off area. <div style="font-size: 2em; font-weight: bold; margin-top: 10px;">RUSH</div>					<div style="display: flex; align-items: center; justify-content: space-between;">  <div style="text-align: right; font-size: 1.5em;"> 18.6 19.1 18.85 </div> </div>																	

From: Hixon, Logan
To: MARK KELLY (mark_kelly@blm.gov); Smith, Cory, FMNRD
Cc: McDaniel, James (James_McDaniel@xtoenergy.com); Hoekstra, Kurt; Espinosa, Tony; Dawes, Thomas (Thomas_Dawes@xtoenergy.com); Trujillo, Marcos (Marcos_Trujillo@xtoenergy.com); Dryer, David
Subject: 72 Hour BGT Closure Notification 10/7/14-10/14/14- LC Kelly 3F (30-045-33238)
Date: Tuesday, October 07, 2014 12:26:00 PM

Mr. Smith & Mr. Kelly,

Please accept this email as the required 72 hour notification for BGT closure activities at the following site:

-LC Kelly 3F (API 30-045-33238) located in Section 4 (D), Township 30N, Range 12W, San Juan County, New Mexico.

This BGT is being closed due to the plugging and abandoning of this well site.

The closure plan was approved on November 29, 2009

Work is tentatively scheduled for October 10, 2014 at approximately 1400.

If there is any unforeseen delays in closure of this BGT and it will not be closed within a week's time (October 14, 2014), a follow up email notification will be made for the change.

Thank you and have a good day!

If you have any questions or concerns do not hesitate to contact me at anytime. Thank you and have a good day!

Thank You!

XTO ENERGY INC., an ExxonMobil subsidiary

Logan Hixon | 72 Suttle Street, Suite J | Durango, CO 81303 | ph: 970-247-7708 | Cell: 505-386-8018

Logan Hixon | 382 CR 3100 | Aztec, NM 87410 | ph: 505-333-3100 | Logan_Hixon@xtoenergy.com

This document may contain information that is privileged, confidential and exempt from disclosure under applicable law. If you are not the intended recipient, you are on notice that any unauthorized disclosure, copying, distribution or taking of any action in reliance on the contents of this document is prohibited.



Well Below Tank Inspection Report

RouteName		StopName		Pumper	Foreman	WellName		APIWellNumber	Section	Range	Township
DEN NM Run 66A		KELLY LC 003F		Farnsworth, Garret	Morrow, Pete	LC KELLY 03F		3004533238	4	12W	30N
InspectorName	Inspection Date	Inspection Time	Visible LinerTears	VisibleTankLeak Overflow	Collection OfSurfaceRun	Visible LayerOil	Visible Leak	Freeboard EstFT	PitLocation	PitType	Notes
david retherford	08/14/2008	02:20	No	No	No	Yes	No	3			
dr	09/09/2008	02:15	No	No	No	Yes	No	3			
dr	10/11/2008	09:45	No	No	No	Yes	No	2	Well Water	Below Ground	
dr	11/11/2008	10:30	No	No	No	Yes	No	43	Well Water	Below Ground	
dr	12/10/2008	03:30	No	No	No	Yes	No	3	Well Water	Below Ground	
dr	01/05/2009	10:15	No	No	No	Yes	No	4	Well Water	Below Ground	
mg	02/23/2009	10:00	No	No	No	Yes	No	4	Well Water	Below G	oil stains in cellar from run over
mg	03/13/2009	10:00	No	No	No	Yes	No	3	Well Water	Below G	oil stains in cellar from run over
mg	04/25/2009	03:30	No	No	No	Yes	No	4	Well Water	Below G	oil stains in cellar from run over
mg	05/16/2009	03:00	No	No	No	Yes	No	4	Well Water	Below G	cellar re-done 4-09
mg	06/27/2009	03:00	No	No	No	Yes	No	4	Well Water	Below G	cellar re-done 4-09
mg	07/20/2009	03:00	No	No	No	Yes	No	4	Well Water	Below G	cellar re-done 4-09
mg	08/10/2009	02:00	No	No	No	Yes	No	3	Well Water	Below G	cellar re-done 4-09
mg	09/22/2009	01:00	No	No	No	Yes	No	4	Well Water	Below G	cellar re-done 4-09
am	10/16/2009	10:30	No	No	No	Yes	No	3	Well Water	Below G	cellar re-done 4-09
a.m	11/09/2009	02:50	No	No	No	Yes	No	3	Well Water	Below Ground	
a.m	12/13/2009	03:20	No	No	No	Yes	No	3	Well Water	Below Ground	
a.m	01/30/2010	11:20	No	No	No	Yes	No	3	Well Water	Below Ground	
mg	02/13/2010	11:00	No	No	No	Yes	No	3	Well Water	Below Ground	
mg	03/17/2010	11:00	No	No	No	Yes	No	3	Well Water	Below G	snow/rain collection in cellar
mg	04/16/2010	11:00	No	No	No	Yes	No	2	Well Water	Below G	snow/rain collection in cellar
mg	05/07/2010	11:00	No	No	No	Yes	No	4	Well Water	Below Ground	
mg	06/11/2010	11:00	No	No	No	Yes	No	4	Well Water	Below G	well inactivated
mg	07/15/2010	01:00	No	No	No	Yes	No	4	Well Water	Below G	well inactivated
mg	08/14/2010	09:39	No	No	No	Yes	No	4	Well Water	Below G	well inactivated
mg	09/15/2010	09:39	No	No	No	Yes	No	2	Well Water	Below G	wpol 9/14
mk	10/09/2010	09:30	No	No	No	Yes	No	3	Well Water	Below Ground	
mg	11/15/2010	09:30	No	No	No	Yes	No	4	Well Water	Below Ground	
mg	12/19/2010	09:30	No	No	No	Yes	No	2	Well Water	Below Ground	
mg	01/15/2011	09:30	No	No	No	Yes	No	4	Well Water	Below G	snow and rainwater in cellar
tc	02/12/2011	15:09	No	No	No	Yes	No	3	Well Water	Below G	tc
mg	03/21/2011	15:09	No	No	No	Yes	No	2	Well Water	Below G	mg
mg	04/25/2011	02:22	No	No	No	Yes	No	4	Well Water	Below G	mg
mg	05/18/2011	09:18	No	No	No	Yes	No	3	Well Water	Below G	mg
mg	07/07/2011	09:18	No	No	No	Yes	No	4	Well Water	Below G	mg
mg	08/11/2011	09:18	No	No	No	Yes	No	2	Well Water	Below G	mg
mg	09/21/2011	09:18	No	No	No	Yes	No	4	Well Water	Below G	mg
mg	10/12/2011	09:18	No	No	No	Yes	No	3	Well Water	Below G	mg
mg	11/08/2011	09:18	No	No	No	Yes	No	4	Well Water	Below G	rain/snow accumulation in pit cellar
mg	12/10/2011	129:00	No	No	No	Yes	No	1	Well Water	Below G	rain/snow accumulation in pit cellar
mg	01/03/2012	129:00	No	No	No	Yes	No	1	Well Water	Below G	rain/snow accumulation in pit cellar
mg	02/14/2012	129:00	No	No	No	Yes	No	3	Well Water	Below G	rain/snow accumulation in pit cellar
mg	03/05/2012	129:00	No	No	No	Yes	No	4	Well Water	Below Ground	
gf	05/30/2012	03:00	No	No	No	Yes	No	3	Well Water	Below Ground	
gf	10/23/2012	11:40	No	No	No	Yes	No	3	Well Water	Below Ground	
gf	03/04/2013	09:00	No	No	No	Yes	No	3	Well Water	Below G	GF
GF	03/04/2013	12:15	No	No	No	No	No	4	Well Water	Below G	GF
gf	03/14/2014	09:15	No	No	No	Yes	No	4	Well Water	Below G	GF

XTO Energy, Inc.
LC Kelly 3F (30-045-33238)
Section 4(D), Township 30N, Range 12W
Closure Date: December 9, 2014



Photo 1: LC Kelly 3F after backfill of BGT.



Photo 2: LC Kelly 3F after backfill of BGT.

XTO Energy, Inc.
LC Kelly 3F (30-045-33238)
Section 4(D), Township 30N, Range 12W
Closure Date: December 9, 2014



Photo 3: LC Kelly 3F after backfill of BGT.



Photo 4: LC Kelly 3F after backfill of BGT.