

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT  
**\* AMENDED**

FORM APPROVED  
OMB No. 1004-0137  
Expires: July 31, 2010

**SUNDRY NOTICES AND REPORTS ON WELLS**  
**Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.**

**RECEIVED**

**SUBMIT IN TRIPLICATE - Other instructions on page 2.**

1. Type of Well

☐ Oil Well

☒ Gas Well

☐ Other

**MAR 12 2015**

7. If Unit of CA/Agreement, Name and/or No.

8. Well Name and No.

**Florance 2B**

2. Name of Operator

**Burlington Resources Oil & Gas Company LP**

**Farmington Field Office**

9. API Well No.

**30-045-35565**

3a. Address

**PO Box 4289, Farmington, NM 87499**

3b. Phone No. (include area code)

**(505) 326-9700**

10. Field and Pool or Exploratory Area

**Blanco Mesaverde / Basin Dakota**

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

**Surface Unit K (NESW), 1697' FSL & 2404' FWL, Sec. 21, T30N, R9W**

11. Country or Parish, State

**San Juan, New Mexico**

**12. CHECK THE APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT OR OTHER DATA**

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other <b>CASING RPT</b>
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation: Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof.

If the proposal is to deepen directionally or recomplete horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 must be filed once Testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.)

**See attached casing report detail**

**OIL CONS. DIV DIST. 3**

**MAR 18 2015**

**ACCEPTED FOR RECORD**

**MAR 13 2015**

**FARMINGTON FIELD OFFICE**  
**BY: William Tambekou**

14. I hereby certify that the foregoing is true and correct. Name (Printed/Typed)

**Dollie L. Busse**

Title **Staff Regulatory Technician**

Signature

Date

**3/11/15**

**THIS SPACE FOR FEDERAL OR STATE OFFICE USE**

Approved by

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

AMENDED

Florance 2B

API #3004535565

Page 2 – Casing Report

2/22/15 MIRU AWS 777. RU NU BOP, PT-OK. PT 9 5/8" casing to 600#/30min. Good test. ✓ RIH & tagged cmt @ 199'. D/O cmt to 236'. Drilled ahead to 3156' – Inter TD reached 2/24/15. Circ hole.

2/25/15 RIH w/75 jts 7", 20#, J-55 LTC csg set @ 3139' w/stage tool @ 2434'. Circ. RU to cmt.

1<sup>st</sup> Stage Cement – Pre-flushed 10bbls gel mud & 2bbls FW. Pumped Scavenger **19sx(57cf-10bbls=3.02yld)** Premium Lite w/3% CACL, 0.25pps Celloflake, 5pps LCM-1, 0.4% FL-52, 8% Bentonite & 0.4% SMS. Pumped Lead **53sx(113cf-20bbls=2.13yld)** Premium Lite w/3% CACL, 0.25pps Celloflake, 5pps LCM-1, 0.4% FL-52, 8% Bentonite & 0.4% SMS. Pumped Tail **75sx(104cf-18bbls=1.38yld)** Type III cmt w/1% CACL, 0.25pps Celloflake & 0.2% FL-52. Dropped plug & displaced w/40bbls FW, followed by 85bbls mud. Bumped plug @ 13:40 2/25/15. Open stage tool @ 2434' & circ 18bbls cmt to surface. WOC 4hrs. 2<sup>nd</sup> Stage Cement – Pre-flushed w/10bbls FW, 10bbls gel, 10bbls FW. Pumped Scavenger **19sx(57cf-10bbls=3.02yld)** Premium Lite w/3% CACL, 0.25pps Celloflake, 5pps LCM-1, 0.4% FL-52, 8% Bentonite & 0.4% SMS. Pumped Lead **288sx(613cf-109bbls=2.13yld)** Premium Lite w/3% CACL, 0.25pps Celloflake, 5pps LCM-1, 0.4% FL-52, 8% Bentonite & 0.4% SMS. Circ 40bbls cmt to surface @ 19:00hrs on 2/25/15. WOC 8hrs. RD cmt. D/O stage tool.

2/26/15 PT 7" csg to 1500#/30min. Good test. RIH & tagged @ 3091'. D/O shoe & drilled 6 1/2" hole from 7080' to 7362' – TD reached @ 21:30hrs on 3/2/15. Circ hole.

3/3/15 RIH w/176 jts, 4 1/2", 11.6#, L-80, LTC csg set @ 7349'. RU to cement. Pre-flushed w/10bbls FW spacer w/35% N2, 10bbls gel spacer w/35% N2 & 10bbls FW spacer. Pumped Scavenger **9sx(28cf-5bbls=3.10yld)** Premium Lite HS FM cmt w/0.25pps Celloflake, 0.3% CD-32, 6.25pps LCM-1 & 1% FL-52. Pumped Tail **300sx(594cf-106bbls=1.98yld)** Premium Lite HS FM cmt w/0.25pps Celloflake, 0.3% CD-32, 6.25pps LCM-1 & 1% FL-52. Dropped plug & displaced w/114bbls water. Bumped plug w/2215# @ 22:53hrs on 3/3/15. RD cmt. ND BOP. RD & released rig @ 05:00hrs on 3/4/15.

PT will be conducted by the completion rig and the results of PT & TOC will be reported on next report.

14

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

FORM APPROVED  
OMB No. 1004-0137  
Expires: July 31, 2010

**SUNDRY NOTICES AND REPORTS ON WELLS**  
*Do not use this form for proposals to drill or to re-enter an  
abandoned well. Use Form 3160-3 (APD) for such proposals.*

SUBMIT IN TRIPLICATE - Other instructions on page 2.

1. Type of Well

☐ Oil Well ☒ Gas Well ☐ Other

MAR 05 2015

5. Lease Serial No.

SF-078116-A

6. If Indian, Allottee or Tribe Name

2. Name of Operator

Burlington Resources Oil & Gas Company LP

8. Well Name and No.

Florance 2B

9. API Well No.

30-045-35565

3a. Address

PO Box 4289, Farmington, NM 87499

3b. Phone No: (include area code)

(505) 326-9700

10. Field and Pool or Exploratory Area

Blanco Mesaverde / Basin Dakota

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

Surface Unit K (NESW), 1697' FSL & 2404' FWL, Sec. 21, T30N, R9W

11. Country or Parish, State

San Juan, New Mexico

12. CHECK THE APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT OR OTHER DATA

TYPE OF SUBMISSION

TYPE OF ACTION

<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other CASING RPT
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation: Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 must be filed once Testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.)

See attached casing report detail

ACCEPTED FOR RECORD

MAR 06 2015

FARMINGTON FIELD OFFICE

BY: William Tambekau

RECEIVED

MAR 10 2015

NMOCD

DISTR

14. I hereby certify that the foregoing is true and correct. Name (Printed/Typed)

Dollie L. Busse

Title Staff Regulatory Technician

Signature

*Dollie L. Busse*

Date

3/5/15

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

**Florance 2B**  
**API #3004535565**  
**Page 2 – Casing Report**

**2/22/15** MIRU AWS 777. RU NU BOP, PT-OK. PT 9 5/8" casing to 600#/30min. Good test. RIH & tagged cmt @ 199'. D/O cmt to 236'. **Drilled ahead to 3156' – Inter TD reached 2/24/15.** Circ hole.

**2/25/15** RIH w/75 jts 7", 20#, J-55 LTC csg set @ **3139' w/stage tool @ 2434'**. Circ. RU to cmt.

**1<sup>st</sup> Stage Cement** – Pre-flushed 10bbls gel mud & 2bbls FW. Pumped Scavenger **19sx(57cf-10bbls=3.02yld)** Premium Lite w/3% CACL, 0.25pps Celloflake, 5pps LCM-1, 0.4% FL-52, 8% Bentonite & 0.4% SMS. Pumped Lead **53sx(113cf-20bbls=2.13yld)** Premium Lite w/3% CACL, 0.25pps Celloflake, 5pps LCM-1, 0.4% FL-52, 8% Bentonite & 0.4% SMS. Pumped Tail **75sx(104cf-18bbls=1.38yld)** Type III cmt w/1% CACL, 0.25pps Celloflake & 0.2% FL-52. Dropped plug & displaced w/40bbls FW, followed by 85bbls mud. Bumped plug @ 13:40 2/25/15. Open stage tool @ **2434' & circ 18bbls** cmt to surface. WOC 4hrs. **2<sup>nd</sup> Stage Cement** – Pre-flushed w/10bbls FW, 10bbls gel, 10bbls FW. Pumped Scavenger **19sx(57cf-10bbls=3.02yld)** Premium Lite w/3% CACL, 0.25pps Celloflake, 5pps LCM-1, 0.4% FL-52, 8% Bentonite & 0.4% SMS. Pumped Lead **288sx(613cf-109bbls=2.13yld)** Premium Lite w/3% CACL, 0.25pps Celloflake, 5pps LCM-1, 0.4% FL-52, 8% Bentonite & 0.4% SMS. **Circ 40bbls** cmt to surface @ 19:00hrs on 2/25/15. WOC 8hrs. RD cmt. D/O stage tool.

**2/26/15** PT 7" csg to 1500#/30min. Good test. RIH & tagged @ 3091'. D/O shoe & drilled 6 1/2" hole from 7080' to **7322' – TD reached @ 21:30hrs on 2/27/15.** Circ hole.

**3/3/15** RIH w/176 jts, 4 1/2", 11.6#, L-80, LTC csg set @ **7349'**. RU to cement. Pre-flushed w/10bbls FW spacer w/35% N2, 10bbls gel spacer w/35% N2 & 10bbls FW spacer. Pumped Scavenger **9sx(28cf-5bbls=3.10yld)** Premium Lite HS FM cmt w/0.25pps Celloflake, 0.3% CD-32, 6.25pps LCM-1 & 1% FL-52. Pumped Tail **300sx(594cf-106bbls=1.98yld)** Premium Lite HS FM cmt w/0.25pps Celloflake, 0.3% CD-32, 6.25pps LCM-1 & 1% FL-52. Dropped plug & displaced w/114bbls water. Bumped plug w/2215# @ 22:53hrs on 3/3/15. RD cmt. ND BOP. RD & released rig @ 05:00hrs on 3/4/15.

**PT will be conducted by the completion rig and the results of PT & TOC will be reported on next report.**