

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
OMB No. 1004-0137
Expires: October 31, 2014

SUNDRY NOTICES AND REPORTS ON WELLS
Do not use this form for proposals to drill or to re-enter an
abandoned well. Use Form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE - Other instructions on page 2

1. Type of Well

☐ Oil Well ☒ Gas Well ☐ Other

2. Name of Operator

Encana Oil & Gas (USA) Inc.

3a. Address

370 17th Street, Suite 1700 Denver, CO 80202

3b. Phone No. (include area code)

720-876-5867

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

SHL: 1348' FNL and 436' FWL Section 14, T24N, R10W
BHL: 2228' FNL and 292' FEL Section 16, T24N, R10W

5. Lease Serial No.
NMNM 100807

6. If Indian, Allottee or Tribe Name
N/A

7. If Unit of CA/Agreement, Name and/or No.
R-13857-A

8. Well Name and No.
Pinion Unit D14-2410 02H

9. API Well No.
30-045-35530

10. Field and Pool or Exploratory Area
Pinion Unit HZ (Oil)

11. County or Parish, State
San Juan County, NM

12. CHECK THE APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other Completions
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation: Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recomplete horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 must be filed once testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.)

Please see attached sheet detailing completion operations for the Pinion Unit D14-2410 02H occurring between 11/14/2014 and 3/24/2015.

OIL CONS. DIV DIST. 3

APR 03 2015

ACCEPTED FOR RECORD

FARMINGTON FIELD OFFICE
William Tambekou

14. I hereby certify that the foregoing is true and correct. Name (Printed/Typed)

Cristi Bauer

Title Operations Technician

Signature

Cristi Bauer

Date

3/27/15

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on page 2)

NMOCD

Pinion Unit D14-2410 02H

API: 30-045-35530

11/14/14

- Ran CBL from 5735' to surface.

12/5/14

- Set plug @ 11,269'.
- Perforated stage #1, 11,003'-11,254', 36 holes.

12/9/14

- Frac stage #1, 25# 30% N2 XL Gel, 2,383 bbls Fresh H2O, 276,206#s of 20/40, 27,701#s of 16/30, N2 758,200 scf.
- Perf stage #2 as follows, 10,656'-10,904', 36 holes.

12/10/14

- Drop 50 balls to seal off stage #1.
- Frac stage #2, 25# 30% N2 XL Gel, 2246 bbls Fresh H2O, 280,080#s of 20/40, 27,090#s of 16/30, N2 291,000 scf.
- Set cfp @10,613' to seal off stage #2.
- Pressure test 4 ½ production casing to 1500# for 30 minutes, test ok.
- Perf stage #3 as follows, 10,309'-10,569', 36 holes.
- Frac stage #3, 25# Linear 30% N2 XL Gel, 1,832 bbls Fresh H2O, 270,920#s of 20/40, 25,224 #s of 16/30, N2 305,000 scf.
- Perf stage #4 as follows, 9,962'-10,222', 36 holes.
- Drop 50 balls to seal off stage #3.
- Frac stage #4, 25# 30% N2 XL Gel, 1783 bbls Fresh H2O, 267,900#s of 20/40, 19,286#s of 16/30, N2 274,000 scf.
- Set CFP @ 9,919' to seal off stage #4.
- Perf stage #5 as follows, 9,613'-9,876', 36 holes.

12/11/14

- Frac stage #5, 25# 30% N2 XL Gel, 1739 bbls Fresh H2O, 268,200#s of 20/40, 26,400#s of 16/30, N2 242,500 scf.
- Perf stage #6 as follows, 9,278'-9,522', 36 holes.
- Drop 50 bio-balls seal off stage #6.
- Frac stage #6, 20# Linear 30% N2 XL Gel, 1,852 bbls Fresh H2O, 286,558#s of 20/40, 26,400#s of 16/30, N2 262,400 scf.
- Set CFP @ 9,232' to seal off stage #6.
- Perf stage #7 as follows, 8,922'-9,188', 36 holes.
- Frac stage #7, 20# 30% N2 XL Gel, 1459 bbls Fresh H2O, 202,108#s of 20/40, 0#s of 16/30, N2 207,300 scf.
- Perf stage #8 as follows, 8,575'-8,835', 36 holes.
- Drop 50 bio-balls to seal off stage #7.
- Frac stage #8, 20# 30% N2 XL Gel, 1534 bbls Fresh H2O, 278,600#s of 20/40, 25,520#s of 16/30, N2 244,600 scf.

- Set CFP @ 8,532' to seal off stage #8.
- Perf stage #9 as follows, 8,228'-8,488', 36 holes.
- Frac stage #9, 18# 30% N2 XL Gel, 1703 bbls Fresh H2O, 265,960#s of 20/40, 25,520#s of 16/30, N2 266,000 scf.
- Perf stage #10 as follows, 7,874'-8,141', 36 holes.
- Drop 50 bio-balls to seal off stage #9.

12/12/14

- Frac stage #10, 18# 30% N2 XL Gel, 1760 bbls Fresh H2O, 272,380#s of 20/40, 30,120#s of 16/30, N2 257,900 scf.
- Set CFP @ 7832' to seal off stage #10.
- Perf stage #11 as follows, 7,541'-7,788', 36 holes.
- Frac stage #11, 18# Linear 30% N2 XL Gel, 1741 bbls Fresh H2O, 261,320#s of 20/40, 25,600 #s of 16/30, N2 267,400 scf.
- Perf stage #12 as follows, 7,188'-7,452', 36 holes.
- Drop 50 bio-balls to seal off stage #11.
- Frac stage #12, 18# 30% N2 XL Gel, 1905 bbls Fresh H2O, 277,340#s of 20/40, 35,600#s of 16/30, N2 276,700 scf.
- Set CFP @ 7,144' to seal off stage #12.
- Perf stage #13 as follows, 6,841'-7,101', 36 holes.

12/13/14

- Frac stage #13, 18# 30% N2 XL Gel, 1805 bbls Fresh H2O, 270,300#s of 20/40, 23,542#s of 16/30, N2 270,000 scf.
- Perf stage #14 as follows, 6,494'-6,754', 36 holes.
- Drop 50 bio-balls to seal off stage #13.
- Frac stage #14, 18# Linear 30% N2 XL Gel, 1718 bbls Fresh H2O, 272,220#s of 20/40, 30,129#s of 16/30, N2 267,000 scf.
- Set CFP @ 6,450' to seal off stage #14.
- Perf stage #15 as follows, 6,164'-6,407', 36 holes.
- Frac stage #15, 18# 30% N2 XL Gel, 1798 bbls Fresh H2O, 274,640#s of 20/40, 35,000#s of 16/30, N2 260,700 scf.
- Set Kill Plug @ 6000'.

3/21/15

- Mill out kill plug @ 6000'.

3/22/15

- Mill out CFP @ 6450', 7144', 7832', 8532'.

3/23/15

- Mill out CFP @ 9232'.

3/24/15

- Mill out CFP @ 9919' & 10,613'.

Tubing details will be provided on subsequent sundry.