W LYBROOK UT #707H Lybrook Mancos W

(page 1)

Spud: 2/17/16

Completed: 6/27/16

SHL: 877' FSL & 366' FEL

SE/4 SE/4 Section 12(P), T23N, R9W

BHL: 339' FNL & 2325' FWL

NE/4 NW/4 Section 12 (C), T23N, R9W

San Juan, NM Elevation: 6733' API: 30-045-35739

Tops	MD T	VD
OJO ALIMO	622	622
KIRTLAND	774	774
PICTURE CLIFFS	1281	1271
LEWIS	1437	1420
CHACRA	1664	1633
CLIFF HOUSE	2859	2749
MENEFEE	2878	2767
POINT LOOKOUT	3874	3697
MANCOS	4059	3870
GALLUP	4428	4216

Ran 11jts, 9-5/8", LT&C, 36#, J-55, csg set @ 332', FC @ 297' Surface Casing -Hole Size: 12-1/4" Run 130jts 7", 23#, J-55, LT&C csg. Landed @ 5635', FC @ 5634" Intermediate Casing - Hole Size: 8-3/4" Run 105jts, 4-1/2", P-110, 11.6#, LT&C. 8RD, CSG set @ 10222', LC @ 10130', RSI tool @ 10109', TOL @ 5499. Final Casing - Hole Size: 6-1/8" TOL @ 5499'

> TD: 10222' MD TVD: 4994' PBTD: 10130' MD

Land well at 5,616' w/ 25' KB as follows, 1/2 MS, 1 It of 2.375" J55 tbg, 1.87" XN set at 5487.68', 4 Jt of 2.375" J55 tbg, 2.375" XOVER- 2.875, 7" AS1-X Pkr set at 5,453.38', On/Off Tool at 5,445.8', 4' pup jt, 1 Jt 2.875" J55 tbg, GLV #1 set at 5,407.26', 11 Jts of 2.875" J55 tbg, X-NIP set at 5,044.68', 10 Jts of 2.875" J55 tbg, GLV #2 set at 4,717.57', 14 Jts of 2.875" J55 tbg, GLV #3 set at 4,257.13', 15 Jts of 2.875" J55 tbg, GLV #4 set at 3,764.31', 14 Jts of 2.875" J55 tbg, GLV #5 set at 3,303.94', 15 Jts of 2.875" J55 tbg, GLV #6 set at 2,811.19', 15 Jts of 2.875" J55 tbg, GLV #7 set at 2,318.44', 16 Jts of 2.875" J55 tbg, GLV #8 set at 1,792.95', 21 Jts of 2.875" J55 tbg, GLV #9 set at 1,105.09', 33 Jts of 2.875" J55 tbg, 2.875" J55 tbg, Hanger, 25' KB Total 4 Jts of 2.375" J55 tbg in well, Total 163 Jt of 2.875" J55 tbg in well, Total 170 Jts, Landed TBG in 25k Tension. RD rig floor and equipment. ND BOP stack and NU prod tree. Test TBG hanger seals good to 3000 psi.

HOLE SIZE	CASING	CEMENT	VOLUME	CMT TOP
12-1/4"	9-5/8"	10 ls x	162cu.ft.	Surface
8-3/4"	7"	815 sx	1329cu. ft.	Surface
6-1/8"	4-1/2"	430sx	584 cu. ft.	TOL 5499'

LG 6/29/16



