Form 3160-5 (June 2015)

UNITED STATES DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT

FORM APPROVED OMB NO. 1004-0137 Expires: January 31, 2018 5. Lease Serial No. STATE

SUNDRY NOTICES AND REPORTS ON WELLS	
Do not use this form for proposals to drill or to re-enter an	n
abandoned well. Use form 3160-3 (APD) for such proposal	10

Do not use this form for proposals to drill or to re-enter an abandoned well. Use form 3160-3 (APD) for such proposals.					OTATE				
					If Indian, Allottee or Tribe Name EASTERN NAVAJO				
SUBMIT IN TRIPLICATE - Other instructions on page 2					7. If Unit or CA/Agreement, Name and/or No. NMNM133481X				
1. Type of Well ☐ Gas Well ☐ Oth	8. Well Name and No. PINON UNIT 305H								
Name of Operator JUNIPER RESRC EXPLRN C	9. API Well No. 30-045-35637-00-S1								
3a. Address 3333 LEE PKWAY, SUITE 21 DALLAS, TX 75219	(include area code) 3-0001)	10. Field and Pool or Exploratory Area PINON UNIT HZ						
4. Location of Well (Footage, Sec., T., R., M., or Survey Description)					11. County or Parish, State				
Sec 16 T24N R10W SWSW 1		SAN JUAN COUNTY, NM							
12. CHECK THE AI	PPROPRIATE BOX(ES)	TO INDICA	ΓE NATURE O	F NOTICE,	REPORT, OR OTH	IER D	D ATA		
TYPE OF SUBMISSION	JBMISSION TYPE OF ACTION								
☐ Notice of Intent	Acidize		epen		ction (Start/Resume)		Vater Shut-Off		
	☐ Alter Casing ☐ Hyd		raulic Fracturing	☐ Reclamation			■ Well Integrity		
Subsequent Report	□ Casing Repair	□ New	Construction	Recomp	lete		☐ Other		
☐ Final Abandonment Notice	☐ Change Plans ☐		and Abandon	☐ Tempor	Temporarily Abandon				
60	☐ Convert to Injection ☐ Plug		Back	☐ Water D	Water Disposal				
Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 must be filed once testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection. The Pinon Unit 305H was re-completed to add an additional Mancos interval as noted below: 1/15 - 1/16/2018 - MIRU Aztec WO rig. Pulled production tubing. Set RBP @ 5020' KB. Ran GR/CCL/CBL log. Perf'd 4880-88' MD (3 spf, 24 holes). TilH w/ 7" packer and 4 1/2" frac string. Set pkr @ 4495' MD. ND BOP, NU wellhead and prep for frac. 1/20/18 - MIRU Halliburton. Frac'd Mancos interval w/ 1 Mgal 15% HCL, 2,930 bbls 10# linear gel and 100 klbs 40/70 & 100 mesh sand. ATP = 2694 psi, ATR = 40.3 bpm. ISIP = 1119 psi. RU WL to perf 2nd stage. Noticed pressure and slight flow from PU 306H wellhead (reported on C-141 at time of incident). Shut in 306H and rigged up flowline to divert any flow to flowback tank. Well flowed less than 20 bbls then died. Cancelled 2nd frac stage and opened 305H to flowback tanks. RDMO frac crew and wireline unit.									
14. I hereby certify that the foregoing is true and correct. Electronic Submission #405751 verified by the BLM Well Information System For JUNIPER RESRC EXPLRN CO LLC, sent to the Farmington Committed to AFMSS for processing by JACK SAVAGE on 03/12/2018 (18JWS0059SE)									
Name (Printed/Typed) JUSTIN D	Title VP OPERATIONS								
Signature (Electronic Submission)			Date 02/26/2	018			10		
THIS SPACE FOR FEDERAL OR STATE OFFICE USE									
Approved By ACCEPTED			JACK SAVAGE TitlePETROLEUM ENGINEER Date		Date 03/12/2018				
Conditions of approval, if any, are attache certify that the applicant holds legal or equivalent would entitle the applicant to conduct the conductive transfer of the conductive trans	Office Farmington								
Title 18 U.S.C. Section 1001 and Title 43 States any false, fictitious or fraudulent					ke to any department or	agency	of the United		

(Instructions on page 2) ** BLM REVISED ** BLM REVISED ** BLM REVISED ** BLM REVISED **



Additional data for EC transaction #405751 that would not fit on the form

32. Additional remarks, continued

1/27 - 1/28/2018 - MIRU WO rig. Released packer and TOH with frac string. Ran production tubing and GL valves. Put well online to test newly completed Mancos interval.

Plan to test new interval for approximately 30 days and then reactivate the horizontal and produce all Mancos intervals together.