

Cementing record for 7" intermediate casing.

1st stage: Cemented with 130 sks 50/50 poz + 8% gel + $\frac{1}{4}$ # C.F.

2nd stage: Through DV tool at 2571'. Cemented with 305 sks 50/50 poz + 8% gel + $\frac{1}{4}$ # C.F. Cemented circulated.

Tailed 110 SK

