Pit was left of on the state of a

APPROVED BY -

SERVIN DO 2 1/13 MISTECTUR, DIST. #C

11/22/95

Open up well. Press tested 3-1/2" casing to 1500#- held OK. Unable to run gauge ring through wellhead. RD floor. ND BOP. Change out WH. NU BOP. RU floor. RU A-Plus wireline truck. RIH and tag cement @ 2790'. Perforate 4 HSC squeeze holes at 1540'. Establish rate into squeeze holes 1-1/2 bpm at 1100#. Round trip 3-1/2" gauge ring to 1540'. RIH with 3-1/2" wireline set cement retainer, set at 1501'. POH with wireline. PU retainer stinger and tubing and RIH, sting into retainer at 1501'.

Plug #2 with retainer at 1501', mix 19.5 sxs Class B cement, squeeze 13 sxs cement outside casing from 1540' to 1440' and leave 6.5 sxs cement inside casing to 1437' over Nacimiento top. POH to 1437' and reverse circulate 1/4 bbl cement out. POH and LD tubing and stinger. P&A job completed.

Notified NMOCD on 11/20/95 about P&A and received verbal approval from Emie Busch for the amended plugging procedure (added Nacimiento plug and water well conversion).

Prep to perforate water zones to make a water well. Perforate 40 holes from 1350' to 1330' (20' with 2 SPF). Perforate 20 holes from 1320' to 1300' (20' with 1 SPF); pump down 3-1/2" casing, established rate 4 bpm at 1000#. Formation broke down to 4 bpm at 600# after 20 bbls water. Perforate 10 holes from 1178' to 1168' (10' with 1 SPF). Perforate 20 holes from 1150' to 1130' (20' with 1 SPF). Perforate 20 holes 1105' to 1085' (20' with 1 SPF). Pump down 3-1/2" casing; establish rate 6 bpm at 400= with 20 bbls water. Total of 5 perforated zones with 110 holes. RD wireline truck. RIH with tubing to 1437' and reverse circulate well clean. POH and LD tubing. RD rig floor. ND BOP. Shut in well. Water well job completed.

11/23-26/95 Shut down for Holiday and weekend.

11/27/95 RDMOL on 11/27/95.