Original Signed by	FRANK T. CHAVEZ	SUPERVISOR DISTRICT 開 3	SEP 07 1984	
18. I hereby certify that the informat	10 -	to the best of my knowledge and belief.  TITLE Operations Manager	DATE 9/6/84	
			DIST. 3	
			SEP 0 7 1984 OIL CON. DIV.	
		R E	reletio	
700 sx Class H Temperature su	.5 #/ft, K-55 casing		H (275 cu. ft.) 2% gel. H (122 cu. ft.) 2% gel.	
<ol> <li>Describe Proposed or Completed work; SEE RULE 1903.</li> </ol>	Operations (Clearly state all pe	ertinent details, and give pertinent dates, includin	g estimated date of starting any proposed	
OTHER				
TEMPORARILY ASANDON PULL OR ALTER CASING	CHANGE PLAN	COMMENCE DRILLING OPNS.  CASING TEST AND CEMENT JQB	PLUG AND ABANDONMENT	
NOTICE OF	INTENTION TO:		T REPORT OF:	
		dicate Nature of Notice, Report or O	ther Data	
		ow whether DF, RT, GR, etc.)	12. County Rio Arriba	
THE West LINE, SEC	TION TOWNSHIF	, 24N RANGE 6W NMPN		
Location of Well Outstanding	100 FEET FROM THE	North LINE AND 790" FEET FROM	10. Field and Pool, or Wildcat  Devils Fork Gallup	
P. O. Box 1017, Farmington, New Mexico 87499			3R	
Merrion Oil & Gas Corporation			Edna 9, Well No.	
OIL X GAS WELL X. Name of Operator	OTHER-		7. Unit Agreement Name  8. Farm or Lease Name	
SUNDRY NOTICES AND REPORTS ON WELLS  (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)				
OPERATOR			5. State Oil & Gas Lease No.	
U.S.G.S.			State Fee X	
FILE	-		5a. Indicate Type of Lease	
SANTA FE	NEW MEXICO	OIL CONSERVATION COMMISSION	C-102 and C-103 Effective 1-1-65	
DISTRIBUTION	-		Form C-103 Supersedes Old	
	<del></del> 1			

## MERRION DIL & GAS CORPORATION

## Edna 3R Sec. 7, T24N, R6W Rio Arriba Co., New Mexico

7/21/84 Day No. 1. TD 228. Current operation waiting on cement. Spud mud. Ran 5 joints 8-5/8", 24 #/ft, J-55 surface casing set @ 224' KB with 170 sx (200.6 cu. ft.) Class B. Circulated 2 Bbls to surface. Plug down @ 1:00 AM. 7/22/84 Day No. 2. TD 2380. Current operation drilling. wt. 8.9, Vis. 35, Water Loss 7.1. Survey: 733' - 1, 1235' - 1, 1728' - 3/4, 1884' - 1. 7/23/84 Day No. 3. TD 3400. Current operation drilling. wt. 8.9, Vis. 34, Water Loss 7. Survey: 2767' - 3/4, 2798' - 0, 3300' - 1/4. 7/24/84 Day No. 4. TD 4132. Current operation drilling. wt. 8.9, Vis. 36, Water Loss 7. Survey: 3800' - 1. 7/25/84 Day No. 5. TD 4876. Current operation drilling. Mud wt. 8.9, Vis. 35, Water Loss 7. Survey: 4303' - 1-1/4, 4803' -1-1/4.7/26/84 Day No. 6. TD 5441. Current operation tripping. Mud wt. 9, Vis. 35, Water Loss 8. Survey: 5300' - 1. 7/27/84 Day No. 7. TD 5925. Current operation drilling. Mud wt. 9, Vis. 38, Water Loss 8. Survey: 5441′ - 1-1/4. 7/28/84 Day No. 8. TD 6020. Current operation logging. Rig up Welex. Logs stopped @ 1731. Trip in hole to wash bridges. Ran IES Induction and Compensated Density Logs. Rig down Welex and prepare to run 4-1/2" casing. Daily est. cost: \$10,606.00. Cum. est. cost: \$81,931.00. 7/29/84 Lay down drill pipe. Rig up to run casing. Ran new 4-1/2", 10.5 #/ft, K-55 Benteler seamless as follows: Drillers TD 6020' KB Loggers TD 6023′ KB Casing TD 6022' KB

Item	Length	Depth, KB
Differential Fill Float Shoe	1.70	6022
l Shoe Joint	39.48	
Latch down baffle	0.0	5980.62 PBTD
25 joints 4-1/2" casing	992.09	
Stage Tool	2.40	4986.13
126 joints 4-1/2" casing	<u>5000.57</u>	
Total of 152 joints run. Total length	6036.44	

Left 16 joints on racks. Circulated last joint down. Dowell cemented 1st Stage. Pumped 10 Bbls water ahead. Mixed 225 sx Class H 2% gel, yield 1.22 cu. ft/sk (275 cu. ft.). Shut down, drop plug, wash up. Displaced with 15 Bbls H2O, 80 Bbls mud. Bumped plug. Bled off pressure. Dropped opening bomb. Opened stage tool and circulated for three hours. Started second stage. Fumped 10 Bbls H2O ahead. Mixed 700 sx Class B 2% D-79 (yield 2.06 cu. ft/sk, 1442 cu. ft.) followed by 100 sx Class H 2% gel (122 cu. ft.). Displaced with 79 Bbls H2O. CLosed tool with 2700 PSI. Bled off pressure, tool held fine. Plug down @ 10:45 PM Landed disting as cemented. Cut off. Preparing to move off.