

TABULATION OF DEVIATION TESTS
Jicarilla Apache Tribal 151 #4
AMOCO PRODUCTION COMPANY

<u>DEPTH</u>	<u>DEVIATION</u>
90'	1/4°
180'	1/2°
595'	1/2°
700'	1/2°
900'	1/4°
1728'	1°
1835'	1-1/2°
2729'	3/4°
4018'	3/4°
5000'	0°
5657'	1/2°
6150'	1/2°
6764'	1/2°
7550'	3/4°


A F F I D A V I T

THIS IS TO CERTIFY that to the best of my knowledge the above tabulation details the deviation tests taken on AMOCO PRODUCTION COMPANY'S

Jicarilla Apache Tribal 151 #4, located 820' FNL & 1600' FWL,
Section 3, T-26-N, R-5-W, Rio Arriba County, New Mexico

Signed J. Arnold Snell
Title Area Engineer

THE STATE OF NEW MEXICO))
) SS.
COUNTY OF SAN JUAN))



BEFORE ME, the undersigned authority, on this day personally appeared J. Arnold Snell known to me to be Area Engineer for Amoco Production Company and to be the person whose name is subscribed to the above statement, who, being by me duly sworn on oath, states that he has knowledge of the facts stated herein and that said statement is true and correct.

SUBSCRIBED AND SWORN TO before me, a Notary Public in and for said County and State this 28th day of June, 1973.

Leciana P. Brown
Notary Public

My Commission Expires: December 28, 1975