


(SUBMIT IN TRIPLICATE)

Land Office Santa Fe
Lease No. 972366
Unit Rincon Unit

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	X
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Well No. 25 is located 1450 ft. from (N) line and 1500 ft. from (E) line of sec. 4
NE Section 27 27-3 3-W N.M.P.M.
($\frac{1}{4}$ Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Basin Dakota Eliz Arriba New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5225 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

On 7-25-62, P.D. 7502'.
Ran 231' job 4 1/2" J-55 casing (7500') set at 7500'.
(39 jts. 11.5# on bottom, 191 jts. 10.5# in middle, 9 jts. 11.5# on top.) Cement 1st stage w/140 sacks regular, 4# gel, 1/4# fine buffplug/sk., 1/8# floccle/sk., 0.4# Mn-4.
Cemented 2nd stage w/195 sacks El Toro 35', 4# gel, 1/4 cu. ft. Strata Crete 6"/sk. Cemented 3rd stage w/200 sacks El Toro 35', 4# gel. Held 1500#/30 minutes.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company El Paso Natural Gas Company

Address Box 990

Burlington, New Mexico

By Original Signed D. W. Meehan

Title Petroleum Engineer