Form 3160-5 (November 1983) (Formerly 9-331)

16.

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

UNITED STATES SUBMIT IN TRIPLICATE* Other Instructions on re Personnel of the instructions of the instruction of

NOTICE OF INTENTION TO:

PULL OR ALTER CASING

MULTIPLE COMPLETE

ARANDON*

I PARP DESTONATION AND	
Expires August 31,	1985
Budget Bureau No.	1004-0135
rorm approved.	

REPAIRING WELL

ALTERING CARING

SUBSEQUENT REPORT OF:

	Suprios magast	91,	1900	
	LEASE DESIGNATION			NO.
1	4-20-0603-	81	04	

	BUREA	U OF LAND MANAGEME	NT	14-20-06	03-8104	
		ICES AND REPORTS Rais to drill or to deepen or plus ATION FOR PERMIT—" for such	proportion different reservoir.	S. IF MOIAN, AL Navajo	LOTTEE OR TRIBE HAME	ī ,
1.	OIL GAS OTHER	Disposal Well	APA2 71987,	7. UNIT AGREEM	ENT NAME	_
2.	NAME OF OPERATOR		APR 2019871	8. FARM OR LEAD	SE NAME	_
	Texaco Inc.		DIST	Navajo T	ribe AL	
3.	ADDRESS OF OPERATOR		BUREAU OF LAND MANAGEMENT	9. WELL NO.		_
	P. O. Box EE Cor	tez, Co. 81321	FARMINGTON RESOURCE AREA	#3		
4.	LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)		10. FIELD AND P	OOL, OR WILDCAT	-	
	At aurface			Tocito D	ome-Penn D	
	1980'	FSL & 2130' FWL		11. SHC., T., B., M SURVEY OF		_
				Sec. 28,	T26N, R18W	NWPM
14.	PERMIT NO.	15. ELEVATIONS (Show whether	DF, RT, GR, etc.)	12. COUNTY OR I	PARISE 18. STATE	-
		5732' K	В	San Juan	NM	
16.	Check A	opropriate Box To Indicate	Nature of Notice, Report, or C	Other Data	•	-

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

REPAIR WELL CHANGE PLANS (NOTE: Report results of multiple completion on Wall Completion or Recompletion Report and Log form.) (Other) 17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and gones pertinent to this work.)*

The subject well was completed as plugged and abandoned, March 27, 1987. The following procedure was carried out during the plugging operations.

- 1. Notified Mark Kelly of BLM prior to MISU on 3/18/87.
- 2. MIRUSU. Nipple down wellhead. NUBOPs. Work stuck packer for 3 hrs would not release. SDFN.
- 3. Rig up wireline and attempt to run free point survey. Could not get tool below 62'. Attempt to run smaller diameter cutoff tool. Could not get below 62'. TIH w/sandline & sinkerbars. Sinker bars got stuck at 62'. Cut sandline & backed off tubing w/tongs at 1758' KB. w/56 jts 2 3/8" P.C. tubing. Secure well & SIFN.
- TIH w/overshot on 2 3/8" workstring. Latch onto fish at 1758' KB. Rig up wireline & TIH w/freepoint tool. 100% free at 6150' TIH w/jet cutter & cut tubing at 6152'. TOOH w/196 jts 2 3/8" P. C. tubing. Left 2 jts of tubing and Baker Lok-set pkr in hole.
- 5. Pump 110 bbls SW. Well went on vacuum. TIH $w/4\frac{1}{2}$ " cement retainer. Set retainer at 5700' KB. Sting out of retainer and load hole w/9.2#/gal brine based mud. Sting into retainer. Pump 75 sxs Class B cement. Sting out of retainer. Leave 125' of cement on top of retainer. TOC 5575' KB. TOOH w/tubing & stringer assembly.

(continued on attached sheet)	paragraph on the property of a state of the last of Westermoods
18. I hereby certify that the foregoing is true SIGNET A. P.	And correct 2. Well 7 TITLE Area Supt.	DATE 4/17/87
(This space for Federal or State office use APPROVED BY	Approved as to plugging of the well bare. Liability under bond is retained until surface restoration is completed.	DATE 83 1987
BLM (6) NMOGCC (2)	Navajo Tribe LAA JNH AAK ML *See Instructions on Reverse Side NMOCO	K AREA MANAGER FARMINGTON RESOURCE AVE.

Navajo Tribe AL #3 (continued)

- 6. TIH open ended to 4945' KB. TIH w/thru tubing perfgun. Shoot 4-way squeeze holes at 4950' KB. Spot 30 sxs Class B cement from 4950' KB. Squeeze 21 sxs into formation @ 1000 psi w/full returns up bradenhead. Leave 110' cement inside 4½" casing. TOC 4890' KB.
- 7. POOH to 3845' KB. TIH w/thru tubing perfgun. Shoot 4-way squeeze holes at 3850' KB. Spot 30 sxs Class B cement from 3850' KB. Squeeze 21 sxs into formation @ 1000 psi w/full returns up bradenhead. Leave 110' cement inside 4½" casing. TOC 3740' KB.
- 8. POOH to 2130' KB. TIH w/thru tubing perfgun. Shoot 4-way squeeze holes at 2135' KB. Spot 30 sxs Class B cement from 2135' KB. Squeeze 21 sxs into formation @ 750 psi w/full returns up bradenhead. Leave 110' cement inside 4½" casing. TOC 2025' KB.
- 9. POOH to 1555' KB. TIH w/thru tubing perfgun. Shoot 4-way squeeze holes at 1560' KB. Spot 30 sxs Class B cement from 1560' KB. Squeeze 21 sxs into formation @ 700 psi w/full returns up bradenhead. Leave 110' cement inside 4½" casing. TOC 1450' KB.
- 10. POOH to 745' KB. TIH w/thru tubing perfgun. Shoot 4-way squeeze holes at 750' KB. Spot 30 sxs Class B cement from 750' KB. Squeeze 21 sxs into formation @ 500 psi w/full returns up bradenhead. Leave 110' cement inside 4½" casing. TOC 640' KB.
- 11. TOOH laying down tubing. TIH & shoot 4-way squeeze holes at 100' KB. Pumped 90 sxs Class B cement down casing. Circulated cement to surface. NDBOP SDFN.
- 12. Check surface plug in A.M. plug gone. Rig up cementers. Pump additional 55 sxs Class B cement down casing. Circulated cement to surface. shut well in & RDMOSU.
- 13. Cut off casing. Erect dry hole marker. Operations complete 3/27/87.

NOTE: Location will be seeded between July 1st and Sept 1st with the prescribed seed mix.