

(SUBMIT IN TRIPLICATE)

Land Office Santa FeLease No. 078931-B

Unit \_\_\_\_\_

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY


## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIFY		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER Casing		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

October 18, 1960, 19\_\_

Glenn H. Callow  
Well No. 13 is located 990 ft. from (N) line and 430 ft. from (E) line of sec. 33NE 1/4 Section 33  
(1/4 Sec. and Sec. No.)T29N  
(Twp.)R13W  
(Range)NMPM  
(Meridian)Totah Callow  
(Field)San Juan  
(County or Subdivision)New Mexico  
(State or Territory)The elevation of the derrick floor above sea level is 5446 ft.

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

We wish to report running and cementing production casing as follows:

1. Drilled 7 7/8" hole from 180' to 5308' with rotary tools and mud.
2. Ran and cemented 4 1/2" OD 9.5# J-55 ST&C casing set at 5290' with cement stage collar at 1400'.
3. Cemented bottom stage with 135 sx 50-50 Fomix, 6% gel, 12 1/2 lbs Gilsomite/sx and 50 sx 50-50 Fomix 2% gel, 12 1/2 lbs Gilsomite/sx. WOC 4 hrs.  
Cemented 2nd stage through cement stage collar set at 1400' with 50 sx (Over)

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Tennessee Gas Transmission CompanyAddress P. O. Box 1714Durango, ColoradoBy L. B. PlumbTitle District Production Superintendent

50-50 Pozmix, 2½ gal.

4. WOC 24 hrs. Drilled out cement stage collar and pressure tested casing at 1500 psi for 30 minutes.