

200 SX class C neat cement. Reversed out 125X and WOC. Drilled out cement from 3571'-3732'. Pressure tested squeeze 1000 psi - ok. Cleaned out sand and PCHa/RBP. Re-ran injection packer and tubing. Set packer and pressure tested. M054 1-3-86. Commenced installing injection equipment. No further report until injection commences.

RECEIVED
JAN 9 - 1986
O.C.B.
HOBBS OFFICE