

WELL COMPLETION DATA SHEET
SAN JUAN UNIT 28-4

EPD 21 2

<u>Well No.</u>	<u>Location</u>	<u>Completion Date</u>	<u>Elevation</u>	<u>Total Depth</u>	<u>AOF MCF/D</u>	<u>Pay Zone</u>	<u>Remarks</u>
1-18	NE/4 18-28-4	10-26-52	7,509	6,898	785-IP	MV	Connected to EPNG 10-29-54. First delivery 10-29-
2-17	SW/4 17-28-4	8-31-53	7,418	6,821	872-IP	MV	Connected to EPNG 10-29-54. First delivery 10-29-
3-14	NW/4 14-28-4	12-21-53	7,317	6,619	P & A		MV gauged TSTM and too wet to shoot with nitroglycer back to PC. On test PC flowed with IP of 114 MCF/D non-commercial.
4-26	SW/4 26-28-4	3-17-54	7,262	6,535	T/A		Phillips drilled. Water in both MV and PC, gas TSTT
5-32	NE/4 32-28-4	9-29-54	7,334	6,700	1335-IP	MV	Connected to PNW 8-10-57. First delivery 9-11-57.
6-11	SE/4 11-28-4	4-23-56	7,354	6,580	P & A 1892-IP	MV PC	MV would not flow. Reworked in August, 1956. Tes Declared non-commercial. PC is connected to EPNG
7-12	SE/4 12-28-4	8-22-55	7,196	4,145	1058-IP	PC	Connected to EPNG PC completion.
8-36	SW/4 36-28-4	12-21-55	7,145	6,388	2489	MV	Connected to EPNG 12-31-57. First delivery 12-31-
9-32	SW/4 32-28-4	9-18-56	6,976	6,231	8442	MV	Connected to EPNG 8-27-57. First delivery 12-7-57 deliverability test until July, 1958.
11-31	NE/4 31-28-4	5-29-57	7,303	6,577	5114	MV	Connected to PNW 8-29-57. First delivery 8-29-57.
12-33	SW/4 33-28-4	7-25-57	7,318	6,629	3894	MV	Connected to PNW 8-12-57. First delivery 9-11-57.
13-20	SW/4 20-28-4	11-7-57	7,332	6,712	5640	MV	Connected to EPNG 5-15-58. First delivery 5-19-58.
14-29	NE/4 29-28-4	1-7-58	7,354	6,740	4463	MV	Connected to EPNG 5-15-58. First delivery 5-19-58.
15-29	SW/4 29-28-4	7-9-58	7,230	6,553	5024	MV	Connected to PNW 9-30-58. First delivery 10-22-58.

Well Completion Data Sheet
San Juan Unit 28-4.
Page 2.

<u>Well No.</u>	<u>Location</u>	<u>Completion Date</u>	<u>Elevation</u>	<u>Total Depth</u>	<u>AOB MCF/D</u>	<u>Pay Zone</u>	<u>Remarks</u>
16-30	NE/4 30-28-4	8-12-58	7,329	6,672	5570	MV	Connected to EPNG 10-6-58. First delivery 11-18-58.
17-20	NE/4 20-28-4	9-4-58	7,327	6,690	3174	MV	Connected to EPNG 10-6-58. First delivery 11-18-58.
18-31	SW/4 31-28-4	9-16-58	7,316	6,560	7582	MV	Connected to PNW 10-2-58. First delivery 10-22-58.
24-26	SW/4 26-28-4	Not Complete	7,270	8,752	P & A	MV	Shot MV at various intervals between 6,004 to 6,602. Lookout and Menefee with 75,000 gal. water and 40,000 Fractured Cliff House with 50,000 gal. water and 20,000 MV dry.