| Submit 3 Copies To Appropriate District State of New Mexico | Form C-103 |
|--|--|
| District | June 19, 2008 WELL API NO. |
| 1625 N. French Dr., Hobbs, NM 87240 HOBBS OCD District II 1301 W. Grand Ave. Actor in NM 88210 OIL CONSERVATION DIVISION | <u>30-025-28982</u> |
| | 5. Indicate Type of Lease |
| District III 1000 Rio Brazos Rd., Aztec, NM 87410 AUG 17 2015 Santa Fe, NM 87505 District IV | STATE X FEE |
| 1220 S. St. Francis Dr., Santa Fe, NM 87505 | 6. State Oil & Gas Lease No. |
| SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.) | 7. Lease Name or Unit Agreement Name: |
| 1. Type of Well: | South Hobbs G/SA Unit 8. Well Number |
| Oil Well Gas Well Other WIW | 188 |
| 2. Name of Operator Occidental Permian Ltd. | 9. OGRID Number 157984 |
| 3. Address of Operator | 10. Pool name or Wildcat |
| P.O. Box 4294, Houston, TX 77210-4294 | Hobbs: Grayburg-San Andres |
| 4. Well Location | |
| Unit Letter K: 1493 feet from the South line and | 1802 feet from the West line |
| Section 5 Township 19-S Range 38-E | |
| 11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3615.5' GR | |
| 12. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data | |
| 12. Check Appropriate Box to indicate Wature of Nonee, Report, of Other Data | |
| NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF: | |
| | |
| | |
| RETURN TO TA | |
| ULI C\$NGENVIROCHG LOC CASING/CEMENT J | ов Ц |
| OV INT TO PA P&A NRP&A R | |
| | |
| | Well to Injection |
| Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion. | |
| | |
| | |
| See Attached | |
| | |
| | |
| ······ | |
| Spud Date: RU - 6/16/15 Rig Release Date: RI | 0 - 7/31/15 |
| | |
| hereby certify that the information above is true and complete to the best of my knowledge and belief. | |
| | npliance Analyst DATE <u>8/14/15</u> |
| Ype or print name <u>Mark Stephens</u> E-mail address: | cephens@oxy.com PHONE_ <u>(713) 366-515</u> 8 |
| For State Use Only Λ | |
| APPROVED BY Maley Drown TITLE Dist Supervise BATE 8/19/2015 Conditions of Approval (if any): | |
| | AUG 2 4 2015 |

:

South Hobbs G/SA Unit No. 188 API No. 30-025-28982 Lea Co., NM

6/16/15 - 6/29/15:

MI x RU pulling unit. ND WH x NU BOP. RIH w/4-3/4" bit x workstring. Tag cement at 4006'. Drill out cement from 4006' to 4050'. Drill out CIBP @ 4050' x push to 4300'. Pull up to 4070'. RU Renegade WL x set 5-1/2" CIBP at 4162'. RIH w/5-1/2" CICR x set at 4075'. RU Halliburton x squeeze perfs at 4075'-4162' w/44 bbls Prem. Plus. RIH w/4-3/4" bit x tag cement at 4065'. Drill out cement from 4065' to 4075'. Drill out CICR x circ. well clean. Continue drilling x fall out of cement at 4157'. Drill out CIBP @ 4162' x push to 4290'. Drill out to new TD at 4325' x circ. well clean. Rig up Renegade WL x perf at 4295'-4315', 4 JSPF. RIH w/treating packer x set at 4108'. RU Halliburton x acidize perfs at 4168'-4315' with w/4000 gal. 15% NEFE HCL x 2000# gelled rock salt block. RIH x set 5-1/2" Arrow-Set injection packer at 4075'. RIH w/5-1/2" RBP x set at 1040'. Dump 3 sx. sand on top of RBP. ND BOP x NU cap flange. RD pulling unit.

7/23/15:

Dig out wellhead x install cellar x backfill. Cut off old wellhead x install new wellhead. Remove cellar x backfill around new wellhead. Pressure test WH to 3000# x clean location.

7/29/15 - 7/31/15:

MI x RU pulling unit. ND WH x NU BOP. RIH with retrieving head x tag sand at 1025'. Clean out sand from 1025'-1040' x latch onto RBP. Release x POOH w/RBP. RIH w/124 jts. 2-7/8" duoline injection tubing. Circulate well w/90 bbls. 10# packer fluid. ND BOP x NU WH x test tree to 5000 psi. Run MIT for the NMOCD - initial pressure 600 psi, final pressure 600 psi. RD pulling unit x clean location.

NOTE: Well is currently shut in pending construction of facilities and is expected to be put on injection by the end of August, 2015.

