

710 E WATER OMOBES OFFICE O. C. C.

A. B. Coates "D" #3

APR 26 11 11 AM '00

Present

Proposed

13 3/8" 36" Csg.
@ 520' Cement-
550 sks.

9 5/8" 36" J-55
32.3" H-40 Csg.
@ 3321' Cement-
650 sks. in 2-stages

2 3/8" 4.7" BR J-55
Tbg. @ 5527'

Perfs. 5281-90 Squeezed

Blindnrg Perf. Interval
5281-5430'

Perfs. 5440-41 Squeezed

Montaga Perfs.
6904-6928 Squeezed

2 3/8" 4.7" BR J-55
P.C. Tbg. Set @
7650'

2 3/8" 4.7" BR J-55
Tbg. @ 5500'

Stg.
Parallel String Anchor
@ 5500' P.C.

Gamma-thene Packer
@ 7600' P.C.

McKee Perf. Intervals
7712-7730'
7738-7769'
7784-7812'
7828-7842'

ILLEGIBLE

7" 23" H-80 J-55
Csg. @ 8243'
Cement 950 sks in
2-stages

PBTD

7800'