Submit 1 Copy To Appropriate District Office Minorale and Netwerl Passauraes		Form C-103 Revised August 1, 2011	
District I – (575) 393-6161 Energy, Minerals and Natural Resources 1625 N. French Dr., Hobbs, NM 88240		WELL API NO.	
District II - (575) 748-1283 811 S. First St., Artesia, NM 88210 District III - (505) 334-6178 1000 Rio Brazos Rd., Aztec, NM 87410 District IV - (505) 476-3460 1220 S. St. Francis Dr., Santa Fe, NM District IV - (505) 476-3460 1220 S. St. Francis Dr., Santa Fe, NM		30-005-00923	
		5. Indicate Type of Lease STATE X FE	F 🗆
		6. State Oil & Gas Lease No	
		303733	
SUNDRY NOTHERS WED REPORTS ON WELLS		7. Lease Name or Unit Agre	eement Name
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		DRICKEY QUEEN SAND U	NIT /
1. Type of Well: Oil Well Gas Well Other			
2. Name of Operator Celero Energy II, LP		9. OGRID Number 247128	
3. Address of Operator ₄₀₀ W. Illinois, Ste. 1601 Midland, TX 79701		10. Pool name or Wildcat	
4. Well Location		CAPROCK QUEEN	
Unit Letter B: 660' feet from the NORTH line and 1980' feet from the EAST line			
Section 35 Township 13S Range 31E NMPM County CHAVES			
11. Elevation (Show whether DR, RKB, RT, GR, etc.)			
4414' KB	Al Al Bio		
12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:			
PERFORM REMEDIAL WORK PLUG AND ABANDON REMEDIAL WOR		-	G CASING 🔲
TEMPORARILY ABANDON		ILLING OPNS. P AND A	
PULL OR ALTER CASING MULTIPLE COMPL CASING/CEMEN		Т ЈОВ	
DOWNHOLE COMMINGLE			
OTHER: Repair communication between tbg & csg			
13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.			
10/7-10/11/13			
TIH w/ Globe Energy's 5 1/2" pkr to locate holes in 5 1/2" csg. Set RBP at 2929', test and held ok at 500 psi. Found csg leak from			
695' to 758'. Test to 550 psi and leaks back to 50 psi in 30 seconds. Ran GR/CCVL/CNL from 3072' to 2000'. TIH w/ tbg to 2950'.			
Spot 600 # of 20-40 sand at end of tbg. Let sand settle to bottom of hole at 3080'. Ran GR/CCL log and tagged at 3076'. Dumped 3/8" pea gravel and 10-20 mesh sand down 5 1/2" csg to fill up OH section from 3038' to 3076'. Alternately dump 55 gal of 3/8 pea			
gravel and 400 # of sand down csg. Let settle for 30 mins. Tag at 3020'. RU swivel and C/O to 3022' recovering sand and gravel.			
Ran 3 1/2" O.D. collar locator & tag fill at 3033'. Ran 1 11/16" O.D. GR/CCL & tag at same spot of 3033'. Ran GR/CCL log and tag fill at 3033'. Tied tbg depth with logs. Circ out pea gravel and circ hole clean. Fill at 3041'. Dump sand down tbg and let settle. Tag			
fill at 3039. Dump 6' of cmt on top of fill, giving a PBTD of 3035'. WOC. TIH w/ tbg & Globe Energy's 32A, 5 1/2" pkr. Ran to			
2995. Set pkr at 2823'. Load tbg-csg annulus. Pump 5 BFW at 1 1/2 BPM & 250 psi to establish rate in csg leak area below 2823'.			
Pump 125 sx of Class "C" cmt w/ 2% CaCl2 at 1 1/2 BPM from 250 psi to 60 psi. Cmt mixed @ 14.8 ppg w/ 1.33 yield. Displace cmt at 3/4 BPM, 1 bbls below pkr with pressures going from 60 psi to 600 psi. SD pressure = 500 psi. Stage cmt over the next 1 1/2			
hrs. Well squeezed with 900 psi. Displace cmt 80 +/- feet below pl			
	_		
Spud Date: Rig Release	Date:		
I hereby certify that the information above is true and complete to the	e best of my knowledg	e and belief.	
SIGNATURE Sign Hunt TITLE Reg	ulatory Analyst	DATE_11/01/	2013
Type or print name Lisa Hunt E-mail address: lhunt@celeroenergy.com PHONE: (432)686-1883			
The state of the s			
APPROVED BY Comple TITLE DET. MAR DATE 11-6-2013			
Conditions of Approval (Wany):			
		NOV 0 6 2013	7

- 10/14/13 WOC. Test down tbg with 525 psi. Ok. Release pkr & TOH. TIH w/ 4 3/4" bit, 2 3 1/8" O.D. drill collars. Ran on tubing and tag top of cement at 2892'. D/O cement from 2892' to 3038'. Circ hole clean. TOH w/ tbg and BHA. TIH w/ tbg & pkr, ran to 887' & tested down tbg to check cmt squeeze job. Could slowly pump into csg leak area at 400 psi. TOH w/ tbg & pkr. TIH w/ tbg and notched collar. Dump 1-100# sx of sand. TOH. TIH with pkr to 887'. Pump down tbg into csg leak area at 1/2 BPM & 450 psi. TOH w/ tbg & pkr. TIH with tbg w/ notched collar. Tag fill at 3042' (4' below csg shoe).
- 10/15/13 TIH w/ tbg and Globe Energy's 5 1/2", 32A pkr. Ran and set at 2823'. Load tbg-csg annulus. Pump 10 BFW at 1 1/2 BPM & 650 psi down tbg into csg leak area. Pump 125 sx of class "C" cmt with 2% CaCl2 (15.1 to 14.8 ppg w/ 1.32 yield).
- 10/16/13 WOC. Test cmt squeeze down tbg with 525 psi & held okay. Release pkr and TOH. TIH w/ tbg, drill collars and 4 3/4" O.D. bit. Tag cmt at 2890'. Drill cmt from 2890' to 3036', recovering cmt. Circ hole clean. TOH w/ tbg & BHA. Ran tbg with pkr. Set pkr at 887' & 1513' & pump down tbg to test cmt squeeze. Tested to 500 psi and leaked off 200 psi, to 300 psi in 5 mins. Leaked off the same at both pkr settings. Attempt to circ down 2 7/8" x 5 1/2" csg annulus out 5 1/2" x 8 5/8" annulus. Pressured to 500 psi. Unable to get circulation. Pull & lay down 2 7/8" O.D. tbg work string with pkr.
- 10/17/13 Run 4" csg inside of 5 1/2", 14# existing csg. Install 4" float shoe, 2 jts of 4" csg with bond coat, 4" float collar, 1 jt of 4" csg with bond coat, 54 jts of 4" csg w/o bond coat, 5 jts of 4" csg with bond coat and finished out with 17 jts of 4" csg w/o bond coat. Ran to PBTD of 3032'. Circ hole with 70 BFW, lowering 4" csg to 3033'. Pumped 10 BFW spacer at 1 1/2 BPM & 160 psi pressure. Pumped 75 sx of 50-50 Pozmix cmt w/ 3% salt (12 ppg w/ yield of 2.25), tailed with 25 sx of Class "C" cmt with 2% CaCl2.(14.8 ppg & 1.32 yield) at 1 1/2 BPM with pressures going from 160 psi to vacuum. Circ 8 sx of cement out 4" x 5 1/2" annulus. Did not have circulation out the 5 1/2" x 8 5/8" annulus. WOC. Guide Shoe at 3033'; Float Collar @ 2951'; Bond Coat from 2911'-3033'; Bond Coat from 689' to 789'.
- 10/18/13 WOC. Cut 4" csg, weld on 4" x 4 1/2" bell nipple, & install 4 1/2" x 2 3/8", Larkin, 2000# W.P. tbg head. Change out 4" rams with 2 3/8" rams on BOP and NU BOP. PU 3 3/8" O.D. bit, 4 2 7/8" O.D. DC's and TIH on 2 3/8" O.D., 4.7#, 8rd, EUE, J-55 tbg WS. Ran & tag at 2950'. Test csg to 600 psi; held. Drill wiper rubber, float collar from 2950' to 2952' & C/O 4" shoe jts from 2952' to 3034'. No cmt in shoe jts. Drill float shoe on bottom of 4" csg & drilled cmt to 3038' to to base of 5 1/2" csg shoe. Circ clean.
- 10/21/13 TIH w/ tbg & Globe Energy's 4" 32A packer. Ran to 1005'. Tested down tbg, testing 4" csg from 1005' to 3034'. Held 540 psi for 10 mins. No pressure loss. TOH w/ tbg & pkr. Ran GR / CCL / CBL from surface to 1000' and 2500' to 3039'. TIH w/ tbg, 4 2 7/8" drill collars and 3 3/8" O.D. cone buster mill.
- $\underline{10/22/13}$ Lower mill to 3038', per tbg tally. D/O and C/O from 3038' to 3080'. Circ hole clean. TOH LD 2 3/8" OD tbg work string with drill collars and mill. TIH w/ 2 3/8" IPC tubing in derrick. Pull and lay down IPC tubing. Run 2 3/8" O.D 4.7# 8rd EUE J-55 tbg with "TDC" and Globe Energy's 4" AS1-X nickel plated packer & 1 jt of 2 3/8" O.D. fiberglass tbg with mull shoe cut on bottom of jt. Ran 91 jts (2975') of 2 3/8" OD regular IPC tbg with TDC & 4" AS1-X pkr & 1 jt of 2 3/8" of 2 3/8" fiberglass tbg with mull shoe cut on bottom of jt. Ran to 2952'. Packer would not go through float collar. Pkr stuck . Came free. TOH w/ tbg & pkr.
- 10/23/13 PU 3 3/8" cone buster, 3 3/8" string mill, 3 2 7/8" drill collars, ran on 2 3/8" OD tubing WS. Ran and tag float collar at 2952'. Ream out float collar, lower mill and ran to TD. No fill. Circ hole clean. TOH, LD the and BHA. TIH with 92 jts (2975') of 2 3/8" OD 4.7# 8rd EUE J-55 TDC IPC the plus 1-10 & 1-12' x 2 3/8" O.D. IPC tubing subs plus Globe Energy's 4" nickel plated AS1-X pkr with 1.50 "F" profile nipple & 1 jt of 2 3/8" O.D. fiberglass the with mule shoe cut on bottom. Set pkr from 3003' to 3009' with end of FG the at 3038'. Latch back onto packer, NDBOP & NU, 2000 # Larkin tubing head. Pulled 10 pts of tension on pkr & set slips on 2 3/8" the. Finish NU & install 2 3/8" Al-Br, 3705 psi WP tubing valve. Ran MIT. Testing from 440 psi to 440 psi. No pressure loss. Copy of chart is attached. Well ready for injection.

