Form 3160-5 (April 2004)

UNITED STATES DEPARTMENT OF THE INTERIOR RUBEAU OF LAND MANAGEMENT

FORM APPROVED OMB NO. 1004-0137 Expires March 31, 200

BUREAU OF LAND MANAGEMENT					Expires March 31, 2007	
Do no	SUNDRY NOTICES AND to use this form for proponed well. Use Form 31	oosals to drill d	or to re-enter an	magumment tiborkk (f. l. Zysk territo	5. Lease SerialIC 0643916. If Indian, Al	
	IN TRIPLICATE - Oth	er instructions	on reverse side		7. If Unit or Ca	A/Agreement, Name and/or No.
1. Type of Well Oil Well Gas Wel	Other		DEC 1 2 2005	SWID Well	8. Well Name a	and No. 1s Unit No. 30
2. Name of Operator Marathon Oil Company					9. API Well No.	
3a. Address			3b. Phone No. (include are	ea code)	30-015-316	555
P.O. Box 3487 Houston, TX 77253-3487 713-296-2096 4. Location of Well (Footage, Sec., T., R., M., or Survey Description) Surface UL"L", 1494' FSL & 688' FWL Sec 20, T-21-S, R24-E					10. Field and Pool, or Exploratory Area Indian Basin Devonian SWD	
	3' FNL & 1523'FWL S				11. County or	Parish, State
12. CHE	CK APPROPRIATE BO	X(ES) TO IND	DICATE NATURE OF	NOTICE, REP	ORT, OR OT	HER DATA
TYPE OF SUBMISSION		TYPE OF ACTION				
Notice of Inter	eport [Acidize Alter Casing Casing Repair Change Plans Convert to Injection	Deepen Fracture Treat New Construction Plug and Abandon The Plug Back	Production Reclamatio Recomplet Temporari Water Disp	e y Abandon	Water Shut-Off Well Integrity Other
13. Describe Proposed or Co	impleted Operation (clearly sta	te all pertinent detai	ils, including estimated starti	ng date of any pro	posed work and	approximate duration thereof.

If the proposed of Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof.

If the proposal is to deepen directionally or recomplete horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the final site is ready for final inspection.)

Marathon Oil Company has completed operations per BLM & NMOCD specifications to plug back the Devonian SWD formation in the Indian Hills Unit No. 30 well. The details of well work performed and a well bore diagram of the well as it is currently configured are attached with this sundry notice.

14. I hereby certify that the foregoing is true and correct Name (Printed/Typed)	Title			
Charles E. Kendrix	Engineering 1	Engineering Technician		
Charles E. Kending.	Date 12/08/2005			
THIS SPACE FO	OR FEDERAL OR STATE OFFICE US	E		
Approved by	Title	Date		
Conditions of approval, if any, are attached. Approval of this notice do certify that the applicant holds legal or equitable title to those rights in which would entitle the applicant to conduct operations thereon.	oes not warrant or Office n the subject lease	· · · · · · · · · · · · · · · · · · ·		

Title 18 U.S.C. Section 1001, and Title 43 U.S.C. Section 1212, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

Indian Hills Unit No. 30 Abandon / Plug back Devonian SWD Zone

09/06/2005	RU McVay Drilling Rig. Rig up casing crew & lay down machine. Rig up kill truck & test BOP to 3000 psi. Unsting seal assembly from Baker permanent packer. Well u-tubing recovered 30 bbls KCL water to truck. Pump 60 bbls brine water to back side. POOH laid down split string 7" X 4 ½" plastic coated injection string. Pumped 100 bbls brine.
09/07/2005	Nippled down and stripped off BOP. Install flange and valve. Released rig.
11/01/2005	RUPU. Set pipe racks. Take delivery of 365 jts 2 7/8" tubing (workstring).
11/02/2005	Pumped 100 bbls 10# brine. Nipple down well head. NU & tested BOPs. RIH w/ 7" RTTS packer on 200 jts 2 7/8" tubing. SI
11/03/2005	Cont in hole w/ 2 7/8" workstring. Entered 7" liner @ 8026'. Cont in hole w/ packer & tubing to tag permanent packer @ 10,631'. POOH to 10,552' run in hole with tubing subs to 10,570' left packers swinging. Secure well and shut down until Haliburton available.
11/05/2005	Set RTTS packer @ 10,570'. Load & test casing to 600 psi. RU Halliburton. Established injection rate of 3 bpm @ 500 psi. Pumped 200 sks premium cement + .25% CFR-3 + .6% Halad ®-344 @ 16.4 ppg. 37.8 bbls slurry total. Displaced slurry w/ 62 bbls fresh water. Pressured up to 357 psi bled down to 50 psi in 2 minutes. Released RTTS and tripped 50 stands out. Left packer swinging. SI
11/06/2005	RIH to tag. Tagged permanent packer @ 10,631 – no cement. Pressure test to 3000 psi – bled down to 450 psi in 12 minutes, did not bleed below 450. Repeated pressure test three times with same result. RIH w/ wireline tagged top of cement @ 10,869'. (121' below casing in open hole). POOH w/ 20 jts tubing. Left packer swinging and SI.
11/07/2005	RIH w/ 20 jts, left packer swinging. Hung off tubing and installed ball valve. RD PU Wait on orders .

11/08/2005- 11/27/2005


Received approval from Van Barton w/ NMOCD to dump bail or pump open ended to bring cement to above permanent packer.

- 11/28/2005 RUPU. POOH w/ workstring and RTTS packer. Laid down RTTS. RIH w/ 2 3/8" mule shoe joint, 10 jts 2 3/8" tubing, cross over, and 2 7/8" Workstring. Worked mule shoe joint through permanent packer @ 10,631'. Tagged top of cement @ 10,869'. POH to 10854'. Loaded hole w/ 60 bbls fresh water. SI
- Rigged up BJ cement services. Test surface lines to 6,000 psi. Broke circulation w/ 5 bbls fresh water. Pumped 85 sks of H cement w/ 1 gal FP-6L + 25 obs FL-62 (3/10% per sack) @ 15.6 ppg w/ 1.18 cuft yield for a total of 18.1 bbls slurry, displaced w/ 60 bbls fresh water. POOH w/ 9 jts tbg. RU and reversed out 80 bbls fluid. RD & released BJ Services. POOH w/ 32 jts tbg. Wait on cement for 4 hours. RIH and tagged TOC @ 10,541'. POOH w/ 30 jts. SI
- 11/30/2005 Cont. out of hole w/ tbg. Laid down bottom 10 jts 2 3/8" tubing, including mule shoe joint. PU RIH w/ 6 1/8" bit, 6 4 3/4" drill collars, on 2 7/8" tubing. SI
- 12/01/2005 Cont. in hole w/ 2 7/8" tubing. Hard tagged @ 10,540. Rig up power sviwel. Drilled out cement from 10,540' to 10601'. (Cement 30' over top of permanent packer) POOH laying down pipe.
- 12/02/2005 RD PU. Marathon will move back on and recomplete this well to an upper formation before the end of 2005.

Indian Hills Unit #30 After Plug back of Devonian SWD Formation



GL 3791', KB 3817', TD 11443' (Depths are Measured Depth)



Prepared By:	Charles Kendrix	Last Revision Date:	12/08/05