| BURLINGTON RECEIVED A RECEIVED   |                        |      |  |          |  |                 |              | Distribution BLM 4 Copies Regulatory Accounting Well File Revised March 9, 2006 |       |  |
|--|------------------------|------|--|----------|--|-----------------|--------------|---|-------|--|
| PRODUCTION ALLOCATION FORM CONS DIV DISC STATUS  PRELIMINARY  FINAL  REVISED   Commingle Type SURFACE DOWNHOLE   Date: 7/26/2011   |                        |      |  |          |  |                 |              |   |       |  |
| Commingle Type   |                        | 165  | 10 10 10 10 10 10 10 10 10 10 10 10 10 1 |          |  | Date: 7/26/2011 |              |   |       |  |
| SURFACE DOWNHOLE   |                        |      |  |          | `  | 35.45.60        | Da           |   |       |  |
| Type of Completion  API No. 30-1   |                        |      |  |          |  |                 |              |   |       |  |
| NEW DRILL RECOMPLETION PAYADD COMMINGLE DHC No. DHC3560A Lease No. Jicarilla Contrac   |                        |      |  |          |  |                 |              |   |       |  |
| Well Name  Jicarilla 150  Well No.  #8M  |                        |      |  |          |  |                 |              |   |       |  |
| Unit Letter Secti<br>Surf- G 2<br>BH- H 2  | on Town <b>T02 T02</b> | 6N   | Range<br>R005W<br>R005W                  |          | Footage<br>5' FNL & 1560' FEL<br>3' FNL & 677' FEL |                 |              | County, State Rio Arriba County, New Mexico                                     |       |  |
| Completion Date Test Method  |                        |      |  |          |  |                 |              |   |       |  |
| 7/20/11 HISTORICAL  FIELD TEST  PROJECTED  OTHER   |                        |      |  |          |  |                 |              |   |       |  |
|  | N. S. S.               |      |  |          |  |                 |              |   |       |  |
| FORMATI  | GAS                    |      | PERCENT                                  |          | CONDENSATE   |                 | Ξ            | PERCENT   |       |  |
| MESAVER  | 1340 MCFD              |      | 61%                                      |          | .5 BOPD  |                 |              | 100%  |       |  |
| DAKOT.   | 872 MCFD               |      |  | 39%      | 0 BOPD   |                 |              | 0%  |       |  |
|  |                        | 2212 |  |          |  | .5              |              |   |       |  |
|  |                        |      |  |          |  |                 |              |   |       |  |
| JUSTIFICATION OF ALLOCATION: These percentages are based upon isolated flow tests from the Mesaverde and Dakota formations during completion operations. Oil was not present during flow test operations. For that reason, oil percentages are based upon the gas allocation and are provided in the event this wellbore begins producing oil at some point in the future. |                        |      |  |          |  |                 |              |   |       |  |
|  |                        |      |  |          |  |                 |              |   |       |  |
| APPROVED BY DA   |                        |      |  | TITLE    |  |                 |              | PHON]<br>   | PHONE |  |
|  |                        | 8111 | i  | Engineer |  |                 | 505-599-4076 |   |       |  |
| Bill Akwari  |                        |      |  |          |  |                 |              |   |       |  |
| x Kandis tolar   |                        |      | 7/2/0/1                                  | //       | Engineering Tech.                                  |                 |              | 505-326-9743  |       |  |
| Kandis Roland  |                        |      |  |          |  |                 |              |   |       |  |