Form 3160-5 (August/2007)

UNITED STATES DEPARTMENT OF THE INTERIOR **BUREAU OF LAND MANAGEMENT**

FORM APPROVED OMB NO. 1004-0137

Expires July 31, 2010

5. Lease Serial No.

SUNDRY NOTICES AND REPORTS ON W

Acidize

Alter Casing

Casing Repair

Change Plans

Convert to Injection

Production (Start/Resume)

Temporarily Abandon

Reclamation

Recomplete

Water Disposal

Do not use this form for p abandoned well. Use Form	6. If Indian, Allottee or Tribe Name ()ffic⊨ ugement		
SUBMIT IN TRIPLICATI	7. If Unit or CA/Agreement, Name and/or NNMNM78418A		
1. Type of Well Oil Well X Gas Well Other 2. Name of Operator		8. Well Name and No. San Juan 30-4 Unit #17	
Energen Resources Corporation		9. API Well No.	
3a. Address 2010 Afton Place. Farmington. NM 87401 3b. Phone No. (include area code) (505) 325-6800 4. Location of Well (Footage, Sec., T., R., M., or Survey Description) At Surface: 950' FNL, 890' FEL		30-039-07854 10. Field and Pool, or Exploratory Area East Blanco Pictured Cliffs	
Sec. 17, T30N, R4W	11. County or Parish, State Rio Arriba NM		
12. CHECK APPROPRIATE	BOX(ES) TO INDICATE NATURE OF NOTICE, REPO		
TYPE OF SUBMISSION	TYPE OF ACTION		

Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposed of completed operation (clearly state an pertinent details, including estimated starting date of any proposed work and approximate duration trievor. If the proposal is to deepen directionally or recomplete horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the final site is ready for final inspection.)

Deepen

Fracture Treat

New Construction

Plug and Abandon

Plug Back

See attached for plugging procedure.

Notice of Intent

X Subsequent Report

Final Abandonment Notice

RCVD MOV 17'11

Water Shut-Off

Well Integrity

Other

OIL CONS. DIV.

DIST. 3

14. I hereby certify that the foregoing is true and con Name (Printed Typed) Justin Anchors	rect Titl	le District	Engineer
Signature Just Aulan	Da	te 11/9/2011	AGGEPTED FOR RECORD
т	HIS SPACE FOR FEDERAL (OR STATE OFFIC	EUSE NOV 15 2011
Approved by		Title	Date
Conditions of approval, if any, are attached. Approval of thi the applicant holds legal or equitable title to those rights in the entitle the applicant to conduct operations thereon		Office	FARMICION TREDOFFICE

Energen Resources Plugged and Abandoned the San Juan 30-4 Unit #17 as follows:

10/18/2011 – MIRU. ND WH. NU BOP. TOOH w/ rods and 2-3/8" TBG. TIH w/ 5-1/2" CIBP and set @ 4054'. Pressure test to 500 psig for 30 minutes.

10/19/2011 – PU and TIH w/ PKR and RBP. Locate small casing leaks from 2210' to 1143'. Received verbal approval from Steve Mason w/ BLM to set retainer above interval and squeeze off after setting plug to isolate Nacimiento top.

10/20/2011 - TIH w/2-3/8" TBG. Pump cement plug across Ojo Alamo top inside casing from 2898' to 4054' w/150 sks of neat cement. Pull TBG above cement.

10/21/2011 – TIH w/ TBG and tag cement. POOH w/ TBG. MIRU wireline. Run CBL from 2800' to surface. TIH w/ wireline and perf 2 squeeze holes @ 2330'. RDMO wireline. PU and TIH w/ 5-1/2" cement retainer and set @ 2280'. Attempt to pump into squeeze holes and pressured out. Sting out of retainer and place 25 sks of neat cement on top per BLM field inspector. Pull TBG above cement.

10/24/2011 – TIH w/ TBG and tag cement @ 2180'. POOH w/ TBG. PU 5-1/2" cement retainer and set @ 1107'. Pumped 116 sks of neat cement below retainer to squeeze off leaks. Pressured out w/ 9 sks to go. Sting out of retainer and displace 18 sks on top of retainer inside casing. Pull TBG above cement.

10/25/2011 – POOH w/ TBG. MIRU wireline. Shoot 2 squeeze holes @ 182'. RDMO wireline. Pump 93 sks of neat cement down TBG. Circulate several BBLS of good cement through bradenhead. ND BOP. Cut off wellhead 4' below surface per BLM specifications. Top off casing w/ cement. Weld on plate and P&A marker to comply w/ regulations. RDMO, cut off anchors and restore location.

BLM field inspector on location for all plugging operations and approved P&A.