submitted in lieu of Form 3160-5

UNITED STATES DEPARTMENT OF THE INTERIOR RUPE ALL OF LAND MANAGEMENT

RCVD MAR16'07

OIL CONS. DIV.

BUREAU OF LAND MANAGEMENT DIST. 3 2007 MAR 14 PM 3: 48 Sundry Notices and Reports on Wells Lease Number RECEIVED NMSF-079947 8L14 210 FARMINGTON AM If Indian, All. or Type of Well **Tribe Name GAS** 7. **Unit Agreement Name** Name of Operator ConocoPhillips 8. Well Name & Number Address & Phone No. of Operator Helen Jackson #2M PO Box 4289, Farmington, NM 87499 (505) 326-9700 9. API Well No. 30-045-33919 Location of Well, Footage, Sec., T, R, M Field and Pool Unit P (SESE) 1188' FSL & 218' FEL, Sec. 33, T29N, R9W, NMPM Basin Dakota/Blanco MV 11. **County and State** San Juan Co., NM 12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA Type of Action Type of Submission Change of Plans X Other - Casing Report Notice of Intent Abandonment Recompletion **New Construction** Non-Routine Fracturing X Subsequent Report Plugging Casing Repair Water Shut off Final Abandonment Altering Casing Conversion to Injection 13. Describe Proposed or Completed Operations 3/5/07 RIH w/8 3/" bit, tag cement @ 142'. D/O cement & ahead to 3997' intermediate. Circ hole. RIH w/96 jts 7" 20# J-55 ST & C casing set @ 3997'. RU to cement. 3/10/07 pumped pre-flush of 10 bbls H2O/10 bbls gel flush/10 bbls H2O. Pumped Scavenger 19sx(57cf-10bbls) Premium Lite Cement w/3% CaCl, .25 #/sx Cello-flake, 5 #/sx LCM-1, .4% FL-52, & .4% SMS. Lead- pumped 470sx(1001cf-178bbls) Premium Lite Cement w/3% CaCl, .25 #/sx Cello-flakes, 5 #/sx LCM-1, .4% FL-52, & .4% SMS. Tail- pumped 90sx(124cf-22bbls)Type III Cement w/1% CaCl, .25 #/sx Cello-flakes, & .22% FL-52. Bumped plug. Plug down @ 19:15 hrs 3/10/07. Cement did not circulate. Temperature survey run. 3/14/07 Call to Jim Lovato (BLM) intermediate cement did not circulate to surface, temperature survey to be run. Survey showed TOC @ 80'. OK to proceed per J. Lovato, hard copy of survey to be sent to BLM. 3/11/07 RIH w/6 1/2" bit. PT casing to 1500# 30/min - good test. D/O cement, tagged @ 3943' & ahead to 6777' (TD). TD reached on 3/13/07. Circ hole. RIH w/1 jt 4 1/2" 11.6# J-55 LT & C casing & 161 jts 4 1/2" 10.5# ST & C casing set @ 6777'. RU to cement. 3/13/07 pumped pre-flush of 10 bbls gel H20/2 bbls FW. Lead- pumped Scavenger 9 sx(28 cf-5bbls)Premium Lite HS FM Cement. Tail- pumped 194sx(384cf-68bbls) Premium Lite HS FM Cement w/ .25 #/sx Cello-Flakes, .3% CD-32, 6.25 #/sx LCM-1, & 1% FL-52. Dropped plug & displaced w/108 bbls FW. Plug down @ 10:12 hours on 3/13/07. ND BOPE. RR @ 14:30 on 3/1/07. RD. Pressure Test will be done by the completion rig. PT results & TOC will be shown on next report. 14. I hereby certify that the foregoing is true and correct.

FARMINGTON FILLD O

Date MAR 1 5 2007

3/14/07

Date

(This space for Federal or State Office use)

APPROVED BY

Tracev N. Monroe ____ Title Regulatory Technician

Title