



Key Energy Services
6 Desta Drive
Suite 4400
Midland, Texas 79705

Louis Sanchez
Telephone: 432.571.7382
Facsimile: 432.571.7173
lsanchez@keyenergy.com

RECEIVED OCD
2010 OCT -1 A 11: 29

September 30, 2010

Mr. Brad Jones
New Mexico Oil Conservation Division
1220 South St. Francis Drive
Santa Fe, NM 87505

Mr. Jones:

Attached is Form C-144 page 3 and 5 for the permanent brine pit at the Truckers Brine Station #2 (Truckers 2) in Hobbs, NM located at 1502 West Broadway Place. The pages have been updated with the information you requested on September 30, 2010. If you need anything further please feel free to contact me.

Sincerely,

A handwritten signature in black ink, appearing to read "Louis Sanchez", written in a cursive style.

Louis Sanchez

Corporate Environmental Specialist II

Attached:

C-144 (Page 3 & 5)



Key Energy Services
6 Desta Drive
Suite 4400
Midland, Texas 79705

Louis Sanchez
Telephone: 432.571.7382
Facsimile: 432.571.7173
lsanchez@keyenergy.com

September 15, 2010

Mr. Brad Jones
New Mexico Oil Conservation Division
1220 South St. Francis Drive
Santa Fe, NM 87505

Certified Mail # 7002 2410 0001 5903 2765

Mr. Jones:

Attached is Form C-144 for the permanent brine pit at the Truckers Brine Station #2 (Truckers 2) in Hobbs, NM located at 1502 West Broadway Place. The Closure Plan for the permanent lined brine pit is as follows:

Background

The permanent lined brine pit at the Truckers 2 is a 140' wide by 140' long and has a total depth of 10'. The pit was never filled over 8' deep to allow for 2' of freeboard. The operations at the facility ceased in April 2007 when the brine well (API# 30-025-07551) was plugged. The unused brine has remained in the pit and become solidified rock salt due to evaporation.

Notice

Key has provided the New Mexico State Land Office (NMSLO), property owner, written notice under certified letter. The letter and certification receipt are attached for review.

Protocols and Procedures

- Key will remove all liquids and solidified chlorides from the permanent pit prior to implementing a closure method and shall dispose of the liquids and solidified chlorides in a division-approved facility.
- Key will remove the pit liner system and dispose of it in a division-approved facility. All on-site equipment associated with permanent pit has already been removed other than a sump (below grade tank) used as secondary containment for the loading pad. The closure plan for this sump (below grade tank) will be outlined in a separate correspondence to the NMOCD Hobbs (Geoff Leking).

RECEIVED OGD
2010 SEP 20 P 2 59

Confirmation Sampling Plan

- Key will test the soils beneath the permanent pit to determine whether a release has occurred. Key will collect, at a minimum, a five point, composite sample; collect individual grab samples from any area that is wet, discolored or showing other evidence of a release; and analyze for BTEX, TPH and chlorides to demonstrate that the benzene concentration, as determined by EPA SW-846 methods 8021B does not exceed 0.2 mg/kg; total BTEX concentration, as determined by EPA SW-846 methods 8021B does not exceed 50 mg/kg; the TPH concentration, as determined by EPA method 418.1 does not exceed 100 mg/kg; and the chloride concentration, as determined by EPA method 300.1 does not exceed 250 mg/kg, or the background concentration, whichever is greater.
- If Key determines that a release has occurred, then Key will comply with 19.15.29 NMAC and 19.15.30 NMAC, as appropriate.

Disposal Facility Name and Permit Number

Pit materials, liners and impacted soils:

Sundance Services
Parabo Facility
3 miles East of Eunice, NM of State Hwy 18
Permit# 010003

Fluids (water and unusable brine):

Mesquite SWD (Rice SWD Well F-29)
Hobbs, NM
Permit # R1574

Crazy Horse SWD
Hobbs, NM
Permit# SWD-1004

Soil Cover Designs:

- The soil cover for closures where Key has removed the pit contents or remediated the contaminated soil to the division's satisfaction shall consist of the background thickness of topsoil or one foot of suitable material to establish vegetation at the site, whichever is greater.
- Key shall construct the soil cover to the site's existing grade and prevent ponding of water and erosion of the cover material.

Alternative Re-vegetation: (The signed agreement for an alternative re-vegetation plan between Key and the NMSLO is attached)


- As this facility is located in the city limits of Hobbs, NM in an industrial area, after the soil cover design is in place, Key shall finish the former pit and below grade tank areas (southeast area of the facility) with packed caliche. As Key will still utilize this facility as a water station, with heavy truck traffic, it is not practicable to re-vegetate the area with native perennial cover. The concrete unloading pad will not be removed from this area.
- The northwest area of the facility (former brine well and pump house location), which will be undisturbed by the closure activities, is covered with packed caliche and will not be seeded for re-vegetation as plans are in place to use this area as a location for fresh water tanks utilizing the water well on location. Key has maintained the water rights for the well from the NMSLO since the well was used in the brine mining operations.
- The northeast area of the facility is undisturbed and already covered by native cover. This area will not be disturbed as part of the closure activities.
- The southwestern area of the facility is covered in packed caliche. A city water tap is located in this area. Due to the heavy truck traffic in this area it will not be re-vegetated with native perennial cover. This area will not be disturbed as part of the closure activities.

Closure Report

- Within 60 days of closure completion, Key will submit a closure report on form C-144, with necessary attachments to document all closure activities including sampling results; information required by 19.15.17 NMAC; a plot plan; and details on back-filling, capping and covering, where applicable.
- In the closure report, Key will certify that all information in the report and attachments is correct and that the operator has complied with all applicable closure requirements and conditions specified in the approved closure plan.

Mr. Brad Jones
September 15, 2010
Page | 4

Sincerely,



Louis Sanchez

Corporate Environmental Specialist II

Attached:

C-144

New Mexico State Land Office Closure Notification

Alternative Re-vegetation Authorization

Certified Letter Receipt

C-141

Analytical Results

District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Avenue, Artesia, NM 88210
District III
1000 Rio Brazos Road, Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy Minerals and Natural Resources
Department
Oil Conservation Division
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-144
July 21, 2008

For temporary pits, closed-loop systems, and below-grade tanks, submit to the appropriate NMOCD District Office.
For permanent pits and exceptions submit to the Santa Fe Environmental Bureau office and provide a copy to the appropriate NMOCD District Office.

Pit, Closed-Loop System, Below-Grade Tank, or
Proposed Alternative Method Permit or Closure Plan Application

- Type of action: Permit of a pit, closed-loop system, below-grade tank, or proposed alternative method
 Closure of a pit, closed-loop system, below-grade tank, or proposed alternative method
 Modification to an existing permit
 Closure plan only submitted for an existing permitted or non-permitted pit, closed-loop system, below-grade tank, or proposed alternative method

Instructions: Please submit one application (Form C-144) per individual pit, closed-loop system, below-grade tank or alternative request

Please be advised that approval of this request does not relieve the operator of liability should operations result in pollution of surface water, ground water or the environment. Nor does approval relieve the operator of its responsibility to comply with any other applicable governmental authority's rules, regulations or ordinances.

1.
Operator: Key Energy Services, LLC OGRID #: 19797
Address: 6 Desta Drive, Suite 4400, Midland, TX 79705
Facility or well name: Truckers (Brine Station)
API Number: 30-025-07551 OCD Permit Number: _____
U/L or Qtr/Qtr K: 1980 Section 33 Township 18-S Range 38-E County: Lea
Center of Proposed Design: Latitude 32 Deg 42' 04.69" N Longitude 103 Deg 09' 19.42" W NAD: 1927 1983
Surface Owner: Federal State Private Tribal Trust or Indian Allotment

2.
 Pit: Subsection F or G of 19.15.17.11 NMAC
Temporary: Drilling Workover
 Permanent Emergency Cavitation P&A
 Lined Unlined Liner type: Thickness 30 mil LLDPE HDPE PVC Other _____
 String-Reinforced
Liner Seams: Welded Factory Other _____ Volume: 27,927 bbl Dimensions: L 140 x W 140 x D 8

3.
 Closed-loop System: Subsection H of 19.15.17.11 NMAC
Type of Operation: P&A Drilling a new well Workover or Drilling (Applies to activities which require prior approval of a permit or notice of intent)
 Drying Pad Above Ground Steel Tanks Haul-off Bins Other _____
 Lined Unlined Liner type: Thickness _____ mil LLDPE HDPE PVC Other _____
Liner Seams: Welded Factory Other _____

4.
 Below-grade tank: Subsection I of 19.15.17.11 NMAC
Volume: _____ bbl Type of fluid: _____
Tank Construction material: _____
 Secondary containment with leak detection Visible sidewalls, liner, 6-inch lift and automatic overflow shut-off
 Visible sidewalls and liner Visible sidewalls only Other _____
Liner type: Thickness _____ mil HDPE PVC Other _____

5.
 Alternative Method:
Submittal of an exception request is required. Exceptions must be submitted to the Santa Fe Environmental Bureau office for consideration of approval.

6.

Fencing: Subsection D of 19.15.17.11 NMAC (*Applies to permanent pits, temporary pits, and below-grade tanks*)

- Chain link, six feet in height, two strands of barbed wire at top (*Required if located within 1000 feet of a permanent residence, school, hospital, institution or church*)
- Four foot height, four strands of barbed wire evenly spaced between one and four feet
- Alternate. Please specify _____

7.

Netting: Subsection E of 19.15.17.11 NMAC (*Applies to permanent pits and permanent open top tanks*)

- Screen Netting Other _____
- Monthly inspections (If netting or screening is not physically feasible)

8.

Signs: Subsection C of 19.15.17.11 NMAC

- 12"x 24", 2" lettering, providing Operator's name, site location, and emergency telephone numbers
- Signed in compliance with 19.15.3.103 NMAC

9.

Administrative Approvals and Exceptions:

Justifications and/or demonstrations of equivalency are required. Please refer to 19.15.17 NMAC for guidance.

Please check a box if one or more of the following is requested, if not leave blank:

- Administrative approval(s): Requests must be submitted to the appropriate division district or the Santa Fe Environmental Bureau office for consideration of approval.
- Exception(s): Requests must be submitted to the Santa Fe Environmental Bureau office for consideration of approval.

10.

Siting Criteria (regarding permitting): 19.15.17.10 NMAC

Instructions: The applicant must demonstrate compliance for each siting criteria below in the application. Recommendations of acceptable source material are provided below. Requests regarding changes to certain siting criteria may require administrative approval from the appropriate district office or may be considered an exception which must be submitted to the Santa Fe Environmental Bureau office for consideration of approval. Applicant must attach justification for request. Please refer to 19.15.17.10 NMAC for guidance. Siting criteria does not apply to drying pads or above-grade tanks associated with a closed-loop system.

- | | |
|--|---|
| Ground water is less than 50 feet below the bottom of the temporary pit, permanent pit, or below-grade tank.
- NM Office of the State Engineer - iWATERS database search; USGS; Data obtained from nearby wells | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Within 300 feet of a continuously flowing watercourse, or 200 feet of any other significant watercourse or lakebed, sinkhole, or playa lake (measured from the ordinary high-water mark).
- Topographic map; Visual inspection (certification) of the proposed site | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Within 300 feet from a permanent residence, school, hospital, institution, or church in existence at the time of initial application.
(Applies to temporary, emergency, or cavitation pits and below-grade tanks)
- Visual inspection (certification) of the proposed site; Aerial photo; Satellite image | <input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> NA |
| Within 1000 feet from a permanent residence, school, hospital, institution, or church in existence at the time of initial application.
(Applies to permanent pits)
- Visual inspection (certification) of the proposed site; Aerial photo; Satellite image | <input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> NA |
| Within 500 horizontal feet of a private, domestic fresh water well or spring that less than five households use for domestic or stock watering purposes, or within 1000 horizontal feet of any other fresh water well or spring, in existence at the time of initial application.
- NM Office of the State Engineer - iWATERS database search; Visual inspection (certification) of the proposed site | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Within incorporated municipal boundaries or within a defined municipal fresh water well field covered under a municipal ordinance adopted pursuant to NMSA 1978, Section 3-27-3, as amended.
- Written confirmation or verification from the municipality; Written approval obtained from the municipality | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Within 500 feet of a wetland.
- US Fish and Wildlife Wetland Identification map; Topographic map; Visual inspection (certification) of the proposed site | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Within the area overlying a subsurface mine.
- Written confirmation or verification or map from the NM EMNRD-Mining and Mineral Division | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Within an unstable area.
- Engineering measures incorporated into the design; NM Bureau of Geology & Mineral Resources; USGS; NM Geological Society; Topographic map | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Within a 100-year floodplain.
- FEMA map | <input type="checkbox"/> Yes <input type="checkbox"/> No |

11.

Temporary Pits, Emergency Pits, and Below-grade Tanks Permit Application Attachment Checklist: Subsection B of 19.15.17.9 NMAC

Instructions: Each of the following items must be attached to the application. Please indicate, by a check mark in the box, that the documents are attached.

- Hydrogeologic Report (Below-grade Tanks) - based upon the requirements of Paragraph (4) of Subsection B of 19.15.17.9 NMAC
- Hydrogeologic Data (Temporary and Emergency Pits) - based upon the requirements of Paragraph (2) of Subsection B of 19.15.17.9 NMAC
- Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC
- Design Plan - based upon the appropriate requirements of 19.15.17.11 NMAC
- Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC
- Closure Plan (Please complete Boxes 14 through 18, if applicable) - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC

Previously Approved Design (attach copy of design) API Number: _____ or Permit Number: _____

12.

Closed-loop Systems Permit Application Attachment Checklist: Subsection B of 19.15.17.9 NMAC

Instructions: Each of the following items must be attached to the application. Please indicate, by a check mark in the box, that the documents are attached.

- Geologic and Hydrogeologic Data (only for on-site closure) - based upon the requirements of Paragraph (3) of Subsection B of 19.15.17.9
- Siting Criteria Compliance Demonstrations (only for on-site closure) - based upon the appropriate requirements of 19.15.17.10 NMAC
- Design Plan - based upon the appropriate requirements of 19.15.17.11 NMAC
- Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC
- Closure Plan (Please complete Boxes 14 through 18, if applicable) - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC

Previously Approved Design (attach copy of design) API Number: _____

Previously Approved Operating and Maintenance Plan API Number: _____ (Applies only to closed-loop system that use above ground steel tanks or haul-off bins and propose to implement waste removal for closure)

13.

Permanent Pits Permit Application Checklist: Subsection B of 19.15.17.9 NMAC

Instructions: Each of the following items must be attached to the application. Please indicate, by a check mark in the box, that the documents are attached.

- Hydrogeologic Report - based upon the requirements of Paragraph (1) of Subsection B of 19.15.17.9 NMAC
- Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC
- Climatological Factors Assessment
- Certified Engineering Design Plans - based upon the appropriate requirements of 19.15.17.11 NMAC
- Dike Protection and Structural Integrity Design - based upon the appropriate requirements of 19.15.17.11 NMAC
- Leak Detection Design - based upon the appropriate requirements of 19.15.17.11 NMAC
- Liner Specifications and Compatibility Assessment - based upon the appropriate requirements of 19.15.17.11 NMAC
- Quality Control/Quality Assurance Construction and Installation Plan
- Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC
- Freeboard and Overtopping Prevention Plan - based upon the appropriate requirements of 19.15.17.11 NMAC
- Nuisance or Hazardous Odors, including H₂S, Prevention Plan
- Emergency Response Plan
- Oil Field Waste Stream Characterization
- Monitoring and Inspection Plan
- Erosion Control Plan
- Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC

14.

Proposed Closure: 19.15.17.13 NMAC

Instructions: Please complete the applicable boxes, Boxes 14 through 18, in regards to the proposed closure plan.

Type: Drilling Workover Emergency Cavitation P&A Permanent Pit Below-grade Tank Closed-loop System
 Alternative

Proposed Closure Method: Waste Excavation and Removal
 Waste Removal (Closed-loop systems only)
 On-site Closure Method (Only for temporary pits and closed-loop systems)
 In-place Burial On-site Trench Burial
 Alternative Closure Method (Exceptions must be submitted to the Santa Fe Environmental Bureau for consideration)

15.

Waste Excavation and Removal Closure Plan Checklist: (19.15.17.13 NMAC) **Instructions:** Each of the following items must be attached to the closure plan. Please indicate, by a check mark in the box, that the documents are attached.

- Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC
- Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC
- Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings)
- Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC
- Re-vegetation Plan - based upon the appropriate requirements of Subsection I of 19.15.17.13 NMAC
- Site Reclamation Plan - based upon the appropriate requirements of Subsection G of 19.15.17.13 NMAC

16.

Waste Removal Closure For Closed-loop Systems That Utilize Above Ground Steel Tanks or Haul-off Bins Only: (19.15.17.13.D NMAC)

Instructions: Please identify the facility or facilities for the disposal of liquids, drilling fluids and drill cuttings. Use attachment if more than two facilities are required.

Disposal Facility Name: _____ Disposal Facility Permit Number: _____

Disposal Facility Name: _____ Disposal Facility Permit Number: _____

Will any of the proposed closed-loop system operations and associated activities occur on or in areas that *will not* be used for future service and operations?
 Yes (If yes, please provide the information below) No

Required for impacted areas which will not be used for future service and operations:

- Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC
- Re-vegetation Plan - based upon the appropriate requirements of Subsection I of 19.15.17.13 NMAC
- Site Reclamation Plan - based upon the appropriate requirements of Subsection G of 19.15.17.13 NMAC

17.

Siting Criteria (regarding on-site closure methods only): 19.15.17.10 NMAC

Instructions: Each siting criteria requires a demonstration of compliance in the closure plan. Recommendations of acceptable source material are provided below. Requests regarding changes to certain siting criteria may require administrative approval from the appropriate district office or may be considered an exception which must be submitted to the Santa Fe Environmental Bureau office for consideration of approval. Justifications and/or demonstrations of equivalency are required. Please refer to 19.15.17.10 NMAC for guidance.

- | | |
|---|---|
| Ground water is less than 50 feet below the bottom of the buried waste.
- NM Office of the State Engineer - iWATERS database search; USGS; Data obtained from nearby wells | <input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> NA |
| Ground water is between 50 and 100 feet below the bottom of the buried waste
- NM Office of the State Engineer - iWATERS database search; USGS; Data obtained from nearby wells | <input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> NA |
| Ground water is more than 100 feet below the bottom of the buried waste.
- NM Office of the State Engineer - iWATERS database search; USGS; Data obtained from nearby wells | <input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> NA |
| Within 300 feet of a continuously flowing watercourse, or 200 feet of any other significant watercourse or lakebed, sinkhole, or playa lake (measured from the ordinary high-water mark).
- Topographic map; Visual inspection (certification) of the proposed site | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Within 300 feet from a permanent residence, school, hospital, institution, or church in existence at the time of initial application.
- Visual inspection (certification) of the proposed site; Aerial photo; Satellite image | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Within 500 horizontal feet of a private, domestic fresh water well or spring that less than five households use for domestic or stock watering purposes, or within 1000 horizontal feet of any other fresh water well or spring, in existence at the time of initial application.
- NM Office of the State Engineer - iWATERS database; Visual inspection (certification) of the proposed site | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Within incorporated municipal boundaries or within a defined municipal fresh water well field covered under a municipal ordinance adopted pursuant to NMSA 1978, Section 3-27-3, as amended.
- Written confirmation or verification from the municipality; Written approval obtained from the municipality | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Within 500 feet of a wetland.
- US Fish and Wildlife Wetland Identification map; Topographic map; Visual inspection (certification) of the proposed site | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Within the area overlying a subsurface mine.
- Written confirmation or verification or map from the NM EMNRD-Mining and Mineral Division | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Within an unstable area.
- Engineering measures incorporated into the design; NM Bureau of Geology & Mineral Resources; USGS; NM Geological Society; Topographic map | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Within a 100-year floodplain.
- FEMA map | <input type="checkbox"/> Yes <input type="checkbox"/> No |

18.

On-Site Closure Plan Checklist: (19.15.17.13 NMAC) **Instructions:** Each of the following items must be attached to the closure plan. Please indicate, by a check mark in the box, that the documents are attached.

- Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC
- Proof of Surface Owner Notice - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC
- Construction/Design Plan of Burial Trench (if applicable) based upon the appropriate requirements of 19.15.17.11 NMAC
- Construction/Design Plan of Temporary Pit (for in-place burial of a drying pad) - based upon the appropriate requirements of 19.15.17.11 NMAC
- Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC
- Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC
- Waste Material Sampling Plan - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC
- Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings or in case on-site closure standards cannot be achieved)
- Soil Cover Design - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC
- Re-vegetation Plan - based upon the appropriate requirements of Subsection I of 19.15.17.13 NMAC
- Site Reclamation Plan - based upon the appropriate requirements of Subsection G of 19.15.17.13 NMAC

19.

Operator Application Certification:

I hereby certify that the information submitted with this application is true, accurate and complete to the best of my knowledge and belief.

Name (Print): Louis Sanchez Title: Corp. Environmental Specialist II

Signature: [Signature] Date: 9/15/10

e-mail address: lsanchez@keyenergy.com Telephone: 432-571-7382

20.

OCD Approval: Permit Application (including closure plan) Closure Plan (only) OCD Conditions (see attachment)

OCD Representative Signature: [Signature] Approval Date: 10/27/10

Title: Environmental Engineer OCD Permit Number: _____

21.

Closure Report (required within 60 days of closure completion): Subsection K of 19.15.17.13 NMAC

Instructions: Operators are required to obtain an approved closure plan prior to implementing any closure activities and submitting the closure report. The closure report is required to be submitted to the division within 60 days of the completion of the closure activities. Please do not complete this section of the form until an approved closure plan has been obtained and the closure activities have been completed.

Closure Completion Date: _____

22.

Closure Method:

Waste Excavation and Removal On-Site Closure Method Alternative Closure Method Waste Removal (Closed-loop systems only)
 If different from approved plan, please explain.

23.

Closure Report Regarding Waste Removal Closure For Closed-loop Systems That Utilize Above Ground Steel Tanks or Haul-off Bins Only:

Instructions: Please indentify the facility or facilities for where the liquids, drilling fluids and drill cuttings were disposed. Use attachment if more than two facilities were utilized.

Disposal Facility Name: _____ Disposal Facility Permit Number: _____

Disposal Facility Name: _____ Disposal Facility Permit Number: _____

Were the closed-loop system operations and associated activities performed on or in areas that *will not* be used for future service and operations?

Yes (If yes, please demonstrate compliance to the items below) No

Required for impacted areas which will not be used for future service and operations:

- Site Reclamation (Photo Documentation)
- Soil Backfilling and Cover Installation
- Re-vegetation Application Rates and Seeding Technique

24.

Closure Report Attachment Checklist: *Instructions: Each of the following items must be attached to the closure report. Please indicate, by a check mark in the box, that the documents are attached.*

- Proof of Closure Notice (surface owner and division)
- Proof of Deed Notice (required for on-site closure)
- Plot Plan (for on-site closures and temporary pits)
- Confirmation Sampling Analytical Results (if applicable)
- Waste Material Sampling Analytical Results (required for on-site closure)
- Disposal Facility Name and Permit Number
- Soil Backfilling and Cover Installation
- Re-vegetation Application Rates and Seeding Technique
- Site Reclamation (Photo Documentation)

On-site Closure Location: Latitude _____ Longitude _____ NAD: 1927 1983

25.

Operator Closure Certification:

I hereby certify that the information and attachments submitted with this closure report is true, accurate and complete to the best of my knowledge and belief. I also certify that the closure complies with all applicable closure requirements and conditions specified in the approved closure plan.

Name (Print): _____ Title: _____

Signature: _____ Date: _____

e-mail address: _____ Telephone: _____



Key Energy Services
6 Desta Drive
Suite 4400
Midland, Texas 79705

Louis Sanchez
Telephone: 432.571.7382
Facsimile: 432.571.7173
lsanchez@keyenergy.com

August 11, 2010

Mr. Steven Ikeda
New Mexico State Land Office
P.O. Box 1148
Santa Fe, NM 87504

Certified Mail # 7007 2560 0003 3687 6938

Mr. Ikeda:

The letter is to notify the New Mexico State Land Office (NMSLO) of Key Energy Service, Inc.'s (Key) plan to close the brine pit and below grade tank (loading area sump) at our former brine station located at 1502 W Broadway Place, Hobbs, NM. Per 19.15.17.13 NMAC Key is required to notify the land owner of the closure of such facilities. Please consider this certified letter as notification of such closure plans. Thank you and please feel free to contact me with any questions.

Sincerely,

A handwritten signature in black ink that reads "Louis Sanchez". The signature is fluid and cursive, with a long horizontal stroke at the end.

Louis Sanchez

Corporate Environmental Specialist II

cc:

Myra Harrison, NMSLO – Hobbs Office
2702-D N. Grimes
Hobbs, NM 88240

Key Energy Services
Truckers Brine Station #2
1502 W Broadway Place, Hobbs, NM

Alternative Re-vegetation Authorization

Soil cover designs:


- The soil cover for closures where Key has removed the pit contents or remediated the contaminated soil to the division's satisfaction shall consist of the background thickness of topsoil or one foot of suitable material to establish vegetation at the site, whichever is greater.
- Key shall construct the soil cover to the site's existing grade and prevent ponding of water and erosion of the cover material.

Alternative Re-vegetation:

- As this facility is located in the city limits of Hobbs, NM in an industrial area, after the soil cover design is in place, Key shall finish the former pit and below grade tank areas (southeast area of the facility) with packed caliche. As Key will still utilize this facility as a water station, with heavy truck traffic, it is not practicable to re-vegetate the area with native perennial cover. The concrete unloading pad will not be removed from this area.
- The northwest area of the facility (former brine well and pump house location), which will be undisturbed by the closure activities, is covered with packed caliche and will not be seeded for re-vegetation as plans are in place to use this area as a location for fresh water tanks utilizing the water well on location. Key has maintained the water rights for the well from the NMSLO since the well was used in the brine mining operations.
- The northeast area of the facility is undisturbed and already covered by native cover. This area will not be disturbed as part of the closure activities.
- The southwestern area of the facility is covered in packed caliche. A city water tap is located in this area. Due to the heavy truck traffic in this area it will not be re-vegetated with native perennial cover. This area will not be disturbed as part of the closure activities.

Please sign below to demonstrate agreement with this alternative re-vegetation plan:

Sign:  **Print:** Steven Ikeda
Title: Environmental Specialist **Date:** 8/18/2010
New Mexico State Land Office Representative

 8/11/10
Louis Sanchez **Date**
Key Energy Services, Inc.
Corporate Environmental Specialist II

SENDER: COMPLETE THIS SECTION

- Complete items 1, 2, and 3. Also complete item 4 if Restricted Delivery is desired.
- Print your name and address on the reverse so that we can return the card to you.
- Attach this card to the back of the mailpiece, or on the front if space permits.

1. Article Addressed to:

Steven Ikeda

COMPLETE THIS SECTION ON DELIVERY

A. Signature Agent
[Signature] Addressee

B. Received by (Printed Name) C. Date of Delivery

D. Is delivery address different from item 1? Yes
If YES, enter delivery address below: No

SANTA FE, N.M. 87501
AUG 16 2010

3. Service Type *USPS*
 Certified Mail Express Mail
 Registered Return Receipt for Merchandise
 Insured Mail C.O.D.

4. Restricted Delivery? (Extra Fee) Yes

2. Article Number
(Transfer from service lab)

7007 2560 0003 3687 6938

District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Avenue, Artesia, NM 88210
District III
1000 Rio Brazos Road, Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy Minerals and Natural Resources
Oil Conservation Division
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-141
Revised October 10, 2003

Submit 2 Copies to appropriate
District Office in accordance
with Rule 116 on back
side of form

Release Notification and Corrective Action

OPERATOR

Initial Report Final Report

Name of Company: Key Energy Services, LLC	Contact: Louis Sanchez
Address: 6 Desta Dr, Suite 4400, Midland, TX 79705	Telephone No.: 432-571-7382
Facility Name: Truckers Brine Station #2	Facility Type: Brine Station
Surface Owner: NM State Land Office	Mineral Owner: NM State Land Office
Lease No.: BL-09880001	

LOCATION OF RELEASE

Unit Letter	Section	Township	Range	Feet from the	North/South Line	Feet from the	East/West Line	County
K	33	18-S	38-E	1980	South	1980	West	Lea

Latitude 32 Deg 42' 04.69" N Longitude 103 Deg 09' 19.42" W

NATURE OF RELEASE

Type of Release: Brine	Volume of Release: Unknown	Volume Recovered: None
Source of Release: Liner failure	Date and Hour of Occurrence: NA	Date and Hour of Disc.: July 13, 2010
Was Immediate Notice Given? <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Not Required	If YES, To Whom?	
By Whom?	Date and Hour	
Was a Watercourse Reached? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	If YES, Volume Impacting the Watercourse.	

If a Watercourse was Impacted, Describe Fully.*


Describe Cause of Problem and Remedial Action Taken.*

Impacted soil below a 30 mil brine pit liner discovered during the closure of the brine pit. The base of the pit was 10' below ground surface (bgs) and the pit is 140' long on each side sloping to the base that is 100' on each side. Soil has been removed 2' below the liner (12' bgs). Chloride levels are still above the 500 mg/kg cleanup standard at this level (PC-02) as well as the 4' level below the liner (PC-03). Samples from just below the liner (PC-01) indicated non-detectable levels of Benzene, BTEX, and TPH (8015M). An additional sample 2' below the liner indicated TPH (418.1) levels below the 500 mg/kg cleanup standard (PC-02). This left chlorides as the only constituent of concern. (Analytical attached)

Describe Area Affected and Cleanup Action Taken.*

The five part composite sample of the excavation 2' below the base of the liner (PC-02) is above the 500 mg/kg cleanup standard for chlorides and Key is proposing to backfill the current excavation with clean backfill to a level 2' below grade. The remaining 2' would be backfilled with clay and domed to prevent pooling of precipitation over the excavation and to prevent infiltration thus preventing the transport of the elevated chloride levels from soil to groundwater. Groundwater at the location is ~65 feet below ground surface (bgs). (Analytical attached)

I hereby certify that the information given above is true and complete to the best of my knowledge and understand that pursuant to NMOCD rules and regulations all operators are required to report and/or file certain release notifications and perform corrective actions for releases which may endanger public health or the environment. The acceptance of a C-141 report by the NMOCD marked as "Final Report" does not relieve the operator of liability should their operations have failed to adequately investigate and remediate contamination that pose a threat to ground water, surface water, human health or the environment. In addition, NMOCD acceptance of a C-141 report does not relieve the operator of responsibility for compliance with any other federal, state, or local laws and/or regulations.

Signature: 	OIL CONSERVATION DIVISION	
Printed Name: Louis Sanchez	Approved by District Supervisor:	
Title: Corporate Environmental Specialist II	Approval Date:	Expiration Date:
E-mail Address: lsanchez@keyenergy.com	Conditions of Approval:	Attached <input type="checkbox"/>
Date: 7/14/10	Phone: (432) 571-7382	

Analytical Report 379445

for

Key Energy

Project Manager: Louis Sanchez

Trackers 2 Pit Closure

NM-13036

30-JUN-10



12600 West I-20 East Odessa, Texas 79765

Xenco-Houston (EPA Lab code: TX00122):

Texas (T104704215-TX), Arizona (AZ0738), Arkansas (08-039-0), Connecticut (PH-0102), Florida (E871002)
Illinois (002082), Indiana (C-TX-02), Iowa (392), Kansas (E-10380), Kentucky (45), Louisiana (03054)
New Hampshire (297408), New Jersey (TX007), New York (11763), Oklahoma (9218), Pennsylvania (68-03610)
Rhode Island (LAO00312), USDA (S-44102)

Xenco-Atlanta (EPA Lab Code: GA00046):

Florida (E87429), North Carolina (483), South Carolina (98015), Utah (AALI1), West Virginia (362), Kentucky (85)
Louisiana (04176), USDA (P330-07-00105)

Xenco-Miami (EPA Lab code: FL01152): Florida (E86678), Maryland (330)

Xenco-Tampa Mobile (EPA Lab code: FL01212): Florida (E84900)

Xenco-Odessa (EPA Lab code: TX00158): Texas (T104704400-TX)

Xenco-Dallas (EPA Lab code: TX01468): Texas (T104704295-TX)

Xenco-Corpus Christi (EPA Lab code: TX02613): Texas (T104704370)

Xenco-Boca Raton (EPA Lab Code: FL00449):

Florida(E86240),South Carolina(96031001), Louisiana(04154), Georgia(917)
North Carolina(444), Texas(T104704468-TX), Illinois(002295), Florida(E86349)



30-JUN-10

Project Manager: **Louis Sanchez**
Key Energy
6 Desta Drive, Ste. 4400
Midland, TX 79705

Reference: XENCO Report No: **379445**
Trackers 2 Pit Closure
Project Address: Hobbs, NM

Louis Sanchez:

We are reporting to you the results of the analyses performed on the samples received under the project name referenced above and identified with the XENCO Report Number 379445. All results being reported under this Report Number apply to the samples analyzed and properly identified with a Laboratory ID number. Subcontracted analyses are identified in this report with either the NELAC certification number of the subcontract lab in the analyst ID field, or the complete subcontracted report attached to this report.

Unless otherwise noted in a Case Narrative, all data reported in this Analytical Report are in compliance with NELAC standards. Estimation of data uncertainty for this report is found in the quality control section of this report unless otherwise noted. Should insufficient sample be provided to the laboratory to meet the method and NELAC Matrix Duplicate and Matrix Spike requirements, then the data will be analyzed, evaluated and reported using all other available quality control measures.

The validity and integrity of this report will remain intact as long as it is accompanied by this letter and reproduced in full, unless written approval is granted by XENCO Laboratories. This report will be filed for at least 5 years in our archives after which time it will be destroyed without further notice, unless otherwise arranged with you. The samples received, and described as recorded in Report No. 379445 will be filed for 60 days, and after that time they will be properly disposed without further notice, unless otherwise arranged with you. We reserve the right to return to you any unused samples, extracts or solutions related to them if we consider so necessary (e.g., samples identified as hazardous waste, sample sizes exceeding analytical standard practices, controlled substances under regulated protocols, etc).

We thank you for selecting XENCO Laboratories to serve your analytical needs. If you have any questions concerning this report, please feel free to contact us at any time.

Respectfully,

Brent Barron

Odessa Laboratory Director

Recipient of the Prestigious Small Business Administration Award of Excellence in 1994.

Certified and approved by numerous States and Agencies.

A Small Business and Minority Status Company that delivers SERVICE and QUALITY

Houston - Dallas - San Antonio - Austin - Tampa - Miami - Atlanta - Corpus Christi - Latin America



Sample Cross Reference 379445



Key Energy, Midland, TX

Trackers 2 Pit Closure

Sample Id	Matrix	Date Collected	Sample Depth	Lab Sample Id
PC-01	S	Jun-29-10 10:00		379445-001



CASE NARRATIVE

Client Name: Key Energy
Project Name: Trackers 2 Pit Closure



Project ID: NM-13036
Work Order Number: 379445

Report Date: 30-JUN-10
Date Received: 06/29/2010

Sample receipt non conformances and Comments:

None

Sample receipt Non Conformances and Comments per Sample:

None

Analytical Non Conformances and Comments:

Batch: LBA-812661 BTEX by EPA 8021B
SW8021BM

Batch 812661, Benzene, Ethylbenzene, m,p-Xylenes , o-Xylene RPD is outside the QC limit.
This is most likely due to sample non-homogeneity.
Samples affected are: 379445-001.

SW8021BM

Batch 812661, 4-Bromofluorobenzene recovered below QC limits . Matrix interferences is suspected; data confirmed by re-analysis
Samples affected are: 379205-001 D.

Batch: LBA-812775 Inorganic Anions by EPA 300
None

Batch: LBA-812778 Percent Moisture
AD2216A

Batch 812778, Percent Moisture RPD is outside the QC limit. This is most likely due to sample non-homogeneity.
Samples affected are: 379445-001.

Batch: LBA-812840 TPH By SW8015 Mod
None



Certificate of Analysis Summary 379445

Key Energy, Midland, TX

Project Name: Trackers 2 Pit Closure



Project Id: NM-13036

Contact: Louis Sanchez

Project Location: Hobbs, NM

Date Received in Lab: Tue Jun-29-10 03:50 pm

Report Date: 30-JUN-10

Project Manager: Brent Barron, II

Draft

Analysis Requested	Lab Id: 379445-001					
	Field Id: PC-01					
	Depth:					
	Matrix: SOIL					
	Sampled: Jun-29-10 10:00					
Anions by E300	Extracted:					
	Analyzed: Jun-30-10 08:49					
	Units/RL: mg/kg RL					
Chloride		61600	4200			
BTEX by EPA 8021B	Extracted: Jun-29-10 16:40					
	Analyzed: Jun-29-10 23:45					
	Units/RL: mg/kg RL					
Benzene		ND	0.0011			
Toluene		ND	0.0022			
Ethylbenzene		ND	0.0011			
m,p-Xylenes		ND	0.0022			
o-Xylene		ND	0.0011			
Total Xylenes		ND	0.0011			
Total BTEX		ND	0.0011			
Percent Moisture	Extracted:					
	Analyzed: Jun-30-10 11:47					
	Units/RL: % RL					
Percent Moisture		10.5	1.00			
TPH By SW8015 Mod	Extracted: Jun-30-10 08:45					
	Analyzed: Jun-30-10 12:37					
	Units/RL: mg/kg RL					
C6-C12 Gasoline Range Hydrocarbons		ND	28.1			
C12-C28 Diesel Range Hydrocarbons		ND	28.1			
C28-C35 Oil Range Hydrocarbons		ND	28.1			
Total TPH		ND	28.1			

This analytical report, and the entire data package it represents, has been made for your exclusive and confidential use. The interpretations and results expressed throughout this analytical report represent the best judgment of XENCO Laboratories. XENCO Laboratories assumes no responsibility and makes no warranty to the end use of the data hereby presented. Our liability is limited to the amount invoiced for this work order unless otherwise agreed to in writing.

Houston - Dallas - San Antonio - Atlanta - Tampa - Boca Raton - Latin America - Odessa - Corpus Christi

Brent Barron
Odessa Laboratory Director

Flagging Criteria

- X** In our quality control review of the data a QC deficiency was observed and flagged as noted. MS/MSD recoveries were found to be outside of the laboratory control limits due to possible matrix /chemical interference, or a concentration of target analyte high enough to effect the recovery of the spike concentration. This condition could also effect the relative percent difference in the MS/MSD.
 - B** A target analyte or common laboratory contaminant was identified in the method blank. Its presence indicates possible field or laboratory contamination.
 - D** The sample(s) were diluted due to targets detected over the highest point of the calibration curve, or due to matrix interference. Dilution factors are included in the final results. The result is from a diluted sample.
 - E** The data exceeds the upper calibration limit; therefore, the concentration is reported as estimated.
 - F** RPD exceeded lab control limits.
 - J** The target analyte was positively identified below the MQL and above the SQL.
 - U** Analyte was not detected.
 - L** The LCS data for this analytical batch was reported below the laboratory control limits for this analyte. The department supervisor and QA Director reviewed data. The samples were either reanalyzed or flagged as estimated concentrations.
 - H** The LCS data for this analytical batch was reported above the laboratory control limits. Supporting QC Data were reviewed by the Department Supervisor and QA Director. Data were determined to be valid for reporting.
 - K** Sample analyzed outside of recommended hold time.
 - JN** A combination of the "N" and the "J" qualifier. The analysis indicates that the analyte is "tentatively identified" and the associated numerical value may not be consistent with the amount actually present in the environmental sample.
- BRL** Below Reporting Limit.
- RL** Reporting Limit
- MDL** Method Detection Limit
- PQL** Practical Quantitation Limit
- * Outside XENCO's scope of NELAC Accreditation.

Recipient of the Prestigious Small Business Administration Award of Excellence in 1994.

Certified and approved by numerous States and Agencies.

A Small Business and Minority Status Company that delivers SERVICE and QUALITY

Houston - Dallas - San Antonio - Corpus Christi - Midland/Odessa - Tampa - Miami - Latin America

4143 Greenbriar Dr, Stafford, Tx 77477
9701 Harry Hines Blvd, Dallas, TX 75220
5332 Blackberry Drive, San Antonio TX 78238
2505 North Falkenburg Rd, Tampa, FL 33619
5757 NW 158th St, Miami Lakes, FL 33014
12600 West I-20 East, Odessa, TX 79765
842 Cantwell Lane, Corpus Christi, TX 78408

Phone	Fax
(281) 240-4200	(281) 240-4280
(214) 902 0300	(214) 351-9139
(210) 509-3334	(210) 509-3335
(813) 620-2000	(813) 620-2033
(305) 823-8500	(305) 823-8555
(432) 563-1800	(432) 563-1713
(361) 884-0371	(361) 884-9116



Form 2 - Surrogate Recoveries

Project Name: Trackers 2 Pit Closure

Work Orders : 379445,

Project ID: NM-13036

Lab Batch #: 812661

Sample: 566962-1-BKS / BKS

Batch: 1 Matrix: Solid

Units: mg/kg

Date Analyzed: 06/29/10 12:00

SURROGATE RECOVERY STUDY

BTEX by EPA 8021B Analytes	Amount Found [A]	True Amount [B]	Recovery %R [D]	Control Limits %R	Flags
1,4-Difluorobenzene	0.0307	0.0300	102	80-120	
4-Bromofluorobenzene	0.0293	0.0300	98	80-120	

Lab Batch #: 812661

Sample: 566962-1-BSD / BSD

Batch: 1 Matrix: Solid

Units: mg/kg

Date Analyzed: 06/29/10 12:22

SURROGATE RECOVERY STUDY

BTEX by EPA 8021B Analytes	Amount Found [A]	True Amount [B]	Recovery %R [D]	Control Limits %R	Flags
1,4-Difluorobenzene	0.0310	0.0300	103	80-120	
4-Bromofluorobenzene	0.0295	0.0300	98	80-120	

Lab Batch #: 812661

Sample: 566962-1-BLK / BLK

Batch: 1 Matrix: Solid

Units: mg/kg

Date Analyzed: 06/29/10 13:29

SURROGATE RECOVERY STUDY

BTEX by EPA 8021B Analytes	Amount Found [A]	True Amount [B]	Recovery %R [D]	Control Limits %R	Flags
1,4-Difluorobenzene	0.0256	0.0300	85	80-120	
4-Bromofluorobenzene	0.0293	0.0300	98	80-120	

Lab Batch #: 812661

Sample: 379205-001 D / MD

Batch: 1 Matrix: Sludge

Units: mg/kg

Date Analyzed: 06/29/10 15:07

SURROGATE RECOVERY STUDY

BTEX by EPA 8021B Analytes	Amount Found [A]	True Amount [B]	Recovery %R [D]	Control Limits %R	Flags
1,4-Difluorobenzene	0.0306	0.0300	102	80-120	
4-Bromofluorobenzene	0.0150	0.0300	50	80-120	**

Lab Batch #: 812661

Sample: 379445-001 / SMP

Batch: 1 Matrix: Soil

Units: mg/kg

Date Analyzed: 06/29/10 23:45

SURROGATE RECOVERY STUDY

BTEX by EPA 8021B Analytes	Amount Found [A]	True Amount [B]	Recovery %R [D]	Control Limits %R	Flags
1,4-Difluorobenzene	0.0259	0.0300	86	80-120	
4-Bromofluorobenzene	0.0306	0.0300	102	80-120	

* Surrogate outside of Laboratory QC limits

** Surrogates outside limits; data and surrogates confirmed by reanalysis

*** Poor recoveries due to dilution

Surrogate Recovery [D] = 100 * A / B

All results are based on MDL and validated for QC purposes.



Form 2 - Surrogate Recoveries

Project Name: Trackers 2 Pit Closure

Work Orders : 379445,

Project ID: NM-13036

Lab Batch #: 812840

Sample: 567058-1-BKS / BKS

Batch: 1 Matrix: Solid

Units: mg/kg

Date Analyzed: 06/30/10 11:06

SURROGATE RECOVERY STUDY

TPH By SW8015 Mod Analytes	Amount Found [A]	True Amount [B]	Recovery %R [D]	Control Limits %R	Flags
1-Chlorooctane	110	99.9	110	70-135	
o-Terphenyl	51.9	50.0	104	70-135	

Lab Batch #: 812840

Sample: 567058-1-BSD / BSD

Batch: 1 Matrix: Solid

Units: mg/kg

Date Analyzed: 06/30/10 11:36

SURROGATE RECOVERY STUDY

TPH By SW8015 Mod Analytes	Amount Found [A]	True Amount [B]	Recovery %R [D]	Control Limits %R	Flags
1-Chlorooctane	110	99.6	110	70-135	
o-Terphenyl	52.5	49.8	105	70-135	

Lab Batch #: 812840

Sample: 567058-1-BLK / BLK

Batch: 1 Matrix: Solid

Units: mg/kg

Date Analyzed: 06/30/10 12:05

SURROGATE RECOVERY STUDY

TPH By SW8015 Mod Analytes	Amount Found [A]	True Amount [B]	Recovery %R [D]	Control Limits %R	Flags
1-Chlorooctane	98.0	99.8	98	70-135	
o-Terphenyl	56.9	49.9	114	70-135	

Lab Batch #: 812840

Sample: 379445-001 / SMP

Batch: 1 Matrix: Soil

Units: mg/kg

Date Analyzed: 06/30/10 12:37

SURROGATE RECOVERY STUDY

TPH By SW8015 Mod Analytes	Amount Found [A]	True Amount [B]	Recovery %R [D]	Control Limits %R	Flags
1-Chlorooctane	107	101	106	70-135	
o-Terphenyl	62.8	50.3	125	70-135	

* Surrogate outside of Laboratory QC limits

** Surrogates outside limits; data and surrogates confirmed by reanalysis

*** Poor recoveries due to dilution

Surrogate Recovery [D] = 100 * A / B

All results are based on MDL and validated for QC purposes.



BS / BSD Recoveries



Project Name: Trackers 2 Pit Closure

Work Order #: 379445

Project ID: NM-13036

Analyst: ASA

Date Prepared: 06/29/2010

Date Analyzed: 06/29/2010

Lab Batch ID: 812661

Sample: 566962-1-BKS

Batch #: 1

Matrix: Solid

Units: mg/kg

BLANK / BLANK SPIKE / BLANK SPIKE DUPLICATE RECOVERY STUDY

BTEX by EPA 8021B	Blank Sample Result [A]	Spike Added [B]	Blank Spike Result [C]	Blank Spike %R [D]	Spike Added [E]	Blank Spike Duplicate Result [F]	Blk. Spk Dup. %R [G]	RPD %	Control Limits %R	Control Limits %RPD	Flag
Analytes											
Benzene	ND	0.1000	0.1064	106	0.1	0.1018	102	4	70-130	35	
Toluene	ND	0.1000	0.0981	98	0.1	0.0935	94	5	70-130	35	
Ethylbenzene	ND	0.1000	0.1045	105	0.1	0.0984	98	6	71-129	35	
m,p-Xylenes	ND	0.2000	0.2124	106	0.2	0.2009	100	6	70-135	35	
o-Xylene	ND	0.1000	0.1049	105	0.1	0.0993	99	5	71-133	35	

Analyst: LATCOR

Date Prepared: 06/30/2010

Date Analyzed: 06/30/2010

Lab Batch ID: 812775

Sample: 812775-1-BKS

Batch #: 1

Matrix: Solid

Units: mg/kg

BLANK / BLANK SPIKE / BLANK SPIKE DUPLICATE RECOVERY STUDY

Anions by E300	Blank Sample Result [A]	Spike Added [B]	Blank Spike Result [C]	Blank Spike %R [D]	Spike Added [E]	Blank Spike Duplicate Result [F]	Blk. Spk Dup. %R [G]	RPD %	Control Limits %R	Control Limits %RPD	Flag
Analytes											
Chloride	ND	11.0	10.6	96	11	11.3	103	6	75-125	20	

Relative Percent Difference RPD = $200 * [(C-F)/(C+F)]$

Blank Spike Recovery [D] = $100 * (C)/[B]$

Blank Spike Duplicate Recovery [G] = $100 * (F)/[E]$

All results are based on MDL and Validated for QC Purposes



BS / BSD Recoveries



Project Name: Trackers 2 Pit Closure

Work Order #: 379445

Project ID: NM-13036

Analyst: BEV

Date Prepared: 06/30/2010

Date Analyzed: 06/30/2010

Lab Batch ID: 812840

Sample: 567058-1-BKS

Batch #: 1

Matrix: Solid

Units: mg/kg

BLANK / BLANK SPIKE / BLANK SPIKE DUPLICATE RECOVERY STUDY

TPH By SW8015 Mod	Blank Sample Result [A]	Spike Added [B]	Blank Spike Result [C]	Blank Spike %R [D]	Spike Added [E]	Blank Spike Duplicate Result [F]	Blk. Spk Dup. %R [G]	RPD %	Control Limits %R	Control Limits %RPD	Flag
Analytes											
C6-C12 Gasoline Range Hydrocarbons	ND	999	981	98	996	973	98	1	70-135	35	
C12-C28 Diesel Range Hydrocarbons	ND	999	782	78	996	831	83	6	70-135	35	

Relative Percent Difference RPD = $200 * |(C-F)/(C+F)|$

Blank Spike Recovery [D] = $100 * (C)/[B]$

Blank Spike Duplicate Recovery [G] = $100 * (F)/[E]$

All results are based on MDL and Validated for QC Purposes



Form 3 - MS Recoveries



Project Name: Trackers 2 Pit Closure

Work Order #: 379445

Lab Batch #: 812775

Project ID: NM-13036

Date Analyzed: 06/30/2010

Date Prepared: 06/30/2010

Analyst: LATCOR

QC- Sample ID: 379449-001 S

Batch #: 1

Matrix: Soil

Reporting Units: mg/kg

MATRIX / MATRIX SPIKE RECOVERY STUDY

Inorganic Anions by EPA 300	Parent Sample Result [A]	Spike Added [B]	Spiked Sample Result [C]	%R [D]	Control Limits %R	Flag
Analytes						
Chloride	384	120	516	110	75-125	

Matrix Spike Percent Recovery [D] = $100 \cdot (C-A) / B$
 Relative Percent Difference [E] = $200 \cdot (C-A) / (C+B)$
 All Results are based on MDL and Validated for QC Purposes

BRL - Below Reporting Limit



Sample Duplicate Recovery



Project Name: Trackers 2 Pit Closure

Work Order #: 379445

Lab Batch #: 812775

Project ID: NM-13036

Date Analyzed: 06/30/2010

Date Prepared: 06/30/2010

Analyst: LATCOR

QC- Sample ID: 379449-001 D

Batch #: 1

Matrix: Soil

Reporting Units: mg/kg

SAMPLE / SAMPLE DUPLICATE RECOVERY					
Anions by E300	Parent Sample Result [A]	Sample Duplicate Result [B]	RPD	Control Limits %RPD	Flag
Analyte					
Chloride	384	378	2	20	

Lab Batch #: 812661

Date Analyzed: 06/29/2010

Date Prepared: 06/29/2010

Analyst: ASA

QC- Sample ID: 379205-001 D

Batch #: 1

Matrix: Sludge

Reporting Units: mg/kg

SAMPLE / SAMPLE DUPLICATE RECOVERY					
BTEX by EPA 8021B	Parent Sample Result [A]	Sample Duplicate Result [B]	RPD	Control Limits %RPD	Flag
Analyte					
Benzene	0.0010	0.0017	52	35	F
Toluene	0.0104	0.0143	32	35	
Ethylbenzene	0.0067	0.0103	42	35	F
m,p-Xylenes	0.0222	0.0359	47	35	F
o-Xylene	0.0102	0.0161	45	35	F
a,a,a-Trifluorotoluene	0.030	0.030	0	35	

Lab Batch #: 812778

Date Analyzed: 06/30/2010

Date Prepared: 06/30/2010

Analyst: JLG

QC- Sample ID: 379445-001 D

Batch #: 1

Matrix: Soil

Reporting Units: %

SAMPLE / SAMPLE DUPLICATE RECOVERY					
Percent Moisture	Parent Sample Result [A]	Sample Duplicate Result [B]	RPD	Control Limits %RPD	Flag
Analyte					
Percent Moisture	10.5	8.31	23	20	F

Spike Relative Difference RPD $200 * |(B-A)/(B+A)|$

All Results are based on MDL and validated for QC purposes.

BRL - Below Reporting Limit



XENCO Laboratories
 Atlanta, Boca Raton, Corpus Christi, Dallas
 Houston, Miami, Odessa, Philadelphia
 Phoenix, San Antonio, Tampa

Document Title: Sample Receipt Checklist
 Document No.: SYS-SRC
 Revision/Date: No. 01, 5/27/2010
 Effective Date: 6/1/2010 Page 1 of 1

Prelogin / Nonconformance Report - Sample Log-In

Client: Key Energy
 Date/Time: 6-29-10 15:50
 Lab ID #: 379445
 Initials: AL

Sample Receipt Checklist

1. Samples on ice?	Blue	<u>Water</u>	No	
2. Shipping container in good condition?	<u>Yes</u>	No	None	
3. Custody seals intact on shipping container (cooler) and bottles?	Yes	No	<u>N/A</u>	
4. Chain of Custody present?	<u>Yes</u>	No		
5. Sample instructions complete on chain of custody?	<u>Yes</u>	No		
6. Any missing / extra samples?	Yes	<u>No</u>		
7. Chain of custody signed when relinquished / received?	<u>Yes</u>	No		
8. Chain of custody agrees with sample label(s)?	<u>Yes</u>	No		
9. Container labels legible and intact?	<u>Yes</u>	No		
10. Sample matrix / properties agree with chain of custody?	<u>Yes</u>	No		
11. Samples in proper container / bottle?	<u>Yes</u>	No		
12. Samples properly preserved?	<u>Yes</u>	No	N/A	
13. Sample container intact?	<u>Yes</u>	No		
14. Sufficient sample amount for indicated test(s)?	<u>Yes</u>	No		
15. All samples received within sufficient hold time?	<u>Yes</u>	No		
16. Subcontract of sample(s)?	Yes	No	<u>N/A</u>	
17. VOC sample have zero head space?	<u>Yes</u>	No	N/A	
18. Cooler 1 No.	Cooler 2 No.	Cooler 3 No.	Cooler 4 No.	Cooler 5 No.
lbs <u>3.6</u> °C	lbs °C	lbs °C	lbs °C	lbs °C

Nonconformance Documentation

Contact: _____ Contacted by: _____ Date/Time: _____

Regarding: _____

Corrective Action Taken: _____

- Check all that apply:
- Cooling process has begun shortly after sampling event and out of temperature condition acceptable by NELAC 5.5.8.3.1.a.1.
 - Initial and Backup Temperature confirm out of temperature conditions
 - Client understands and would like to proceed with analysis

Analytical Report 380451

for

Key Energy

Project Manager: Louis Sanchez

Truckers 2 Pit Closure

NM-13036

13-JUL-10



12600 West I-20 East Odessa, Texas 79765

Xenco-Houston (EPA Lab code: TX00122):

Texas (T104704215-TX), Arizona (AZ0738), Arkansas (08-039-0), Connecticut (PH-0102), Florida (E871002)
Illinois (002082), Indiana (C-TX-02), Iowa (392), Kansas (E-10380), Kentucky (45), Louisiana (03054)
New Hampshire (297408), New Jersey (TX007), New York (11763), Oklahoma (9218), Pennsylvania (68-03610)
Rhode Island (LAO00312), USDA (S-44102)

Xenco-Atlanta (EPA Lab Code: GA00046):

Florida (E87429), North Carolina (483), South Carolina (98015), Utah (AALI1), West Virginia (362), Kentucky (85)
Louisiana (04176), USDA (P330-07-00105)

Xenco-Miami (EPA Lab code: FL01152): Florida (E86678), Maryland (330)

Xenco-Tampa Mobile (EPA Lab code: FL01212): Florida (E84900)

Xenco-Odessa (EPA Lab code: TX00158): Texas (T104704400-TX)

Xenco-Dallas (EPA Lab code: TX01468): Texas (T104704295-TX)

Xenco-Corpus Christi (EPA Lab code: TX02613): Texas (T104704370)

Xenco-Boca Raton (EPA Lab Code: FL00449):

Florida(E86240),South Carolina(96031001), Louisiana(04154), Georgia(917)
North Carolina(444), Texas(T104704468-TX), Illinois(002295), Florida(E86349)



13-JUL-10

Project Manager: **Louis Sanchez**

Key Energy

6 Desta Drive, Ste. 4400

Midland, TX 79705

Reference: XENCO Report No: **380451**

Truckers 2 Pit Closure

Project Address: Hobbs, NM

Louis Sanchez:

We are reporting to you the results of the analyses performed on the samples received under the project name referenced above and identified with the XENCO Report Number 380451. All results being reported under this Report Number apply to the samples analyzed and properly identified with a Laboratory ID number. Subcontracted analyses are identified in this report with either the NELAC certification number of the subcontract lab in the analyst ID field, or the complete subcontracted report attached to this report.

Unless otherwise noted in a Case Narrative, all data reported in this Analytical Report are in compliance with NELAC standards. Estimation of data uncertainty for this report is found in the quality control section of this report unless otherwise noted. Should insufficient sample be provided to the laboratory to meet the method and NELAC Matrix Duplicate and Matrix Spike requirements, then the data will be analyzed, evaluated and reported using all other available quality control measures.

The validity and integrity of this report will remain intact as long as it is accompanied by this letter and reproduced in full, unless written approval is granted by XENCO Laboratories. This report will be filed for at least 5 years in our archives after which time it will be destroyed without further notice, unless otherwise arranged with you. The samples received, and described as recorded in Report No. 380451 will be filed for 60 days, and after that time they will be properly disposed without further notice, unless otherwise arranged with you. We reserve the right to return to you any unused samples, extracts or solutions related to them if we consider so necessary (e.g., samples identified as hazardous waste, sample sizes exceeding analytical standard practices, controlled substances under regulated protocols, etc).

We thank you for selecting XENCO Laboratories to serve your analytical needs. If you have any questions concerning this report, please feel free to contact us at any time.

Respectfully,

Brent Barron, II

Odessa Laboratory Manager

Recipient of the Prestigious Small Business Administration Award of Excellence in 1994.

Certified and approved by numerous States and Agencies.

A Small Business and Minority Status Company that delivers SERVICE and QUALITY

Houston - Dallas - San Antonio - Austin - Tampa - Miami - Atlanta - Corpus Christi - Latin America



Sample Cross Reference 380451



Key Energy, Midland, TX
Truckers 2 Pit Closure

Sample Id	Matrix	Date Collected	Sample Depth	Lab Sample Id
PC-02	S	Jul-07-10 11:12	12 - 12 ft	380451-001
PC-03	S	Jul-07-10 11:44	14 - 14 ft	380451-002



CASE NARRATIVE

Client Name: Key Energy
Project Name: Truckers 2 Pit Closure



Project ID: NM-13036
Work Order Number: 380451

Report Date: 13-JUL-10
Date Received: 07/07/2010

Sample receipt non conformances and Comments:

None

Sample receipt Non Conformances and Comments per Sample:

None

Analytical Non Conformances and Comments:

Batch: LBA-813832 Percent Moisture
None

Batch: LBA-813876 Inorganic Anions by EPA 300
None

Batch: LBA-814342 TPH by EPA 418.1
None



Certificate of Analysis Summary 380451

Key Energy, Midland, TX

Project Name: Truckers 2 Pit Closure



Project Id: NM-13036

Contact: Louis Sanchez

Project Location: Hobbs, NM

Date Received in Lab: Wed Jul-07-10 04:35 pm

Report Date: 13-JUL-10

Project Manager: Brent Barron, II

Analysis Requested	Lab Id:	380451-001	380451-002				
	Field Id:	PC-02	PC-03				
	Depth:	12-12 ft	14-14 ft				
	Matrix:	SOIL	SOIL				
	Sampled:	Jul-07-10 11:12	Jul-07-10 11:44				
Anions by E300	Extracted:						
	Analyzed:	Jul-08-10 09:25	Jul-08-10 09:25				
	Units/RL:	mg/kg RL	mg/kg RL				
Chloride		7410 199	13400 495				
Percent Moisture	Extracted:						
	Analyzed:	Jul-08-10 12:01	Jul-08-10 12:01				
	Units/RL:	% RL	% RL				
Percent Moisture		15.7 1.00	15.2 1.00				
TPH by EPA 418.1	Extracted:						
	Analyzed:	Jul-13-10 11:50					
	Units/RL:	mg/kg RL					
TPH, Total Petroleum Hydrocarbons		275 29.7					

This analytical report, and the entire data package it represents, has been made for your exclusive and confidential use. The interpretations and results expressed throughout this analytical report represent the best judgment of XENCO Laboratories. XENCO Laboratories assumes no responsibility and makes no warranty to the end use of the data hereby presented. Our liability is limited to the amount invoiced for this work order unless otherwise agreed to in writing.

Houston - Dallas - San Antonio - Atlanta - Tampa - Boca Raton - Latin America - Odessa - Corpus Christi


 Brent Barron, II
 Odessa Laboratory Manager

Flagging Criteria

- X** In our quality control review of the data a QC deficiency was observed and flagged as noted. MS/MSD recoveries were found to be outside of the laboratory control limits due to possible matrix /chemical interference, or a concentration of target analyte high enough to effect the recovery of the spike concentration. This condition could also effect the relative percent difference in the MS/MSD.

- B** A target analyte or common laboratory contaminant was identified in the method blank. Its presence indicates possible field or laboratory contamination.

- D** The sample(s) were diluted due to targets detected over the highest point of the calibration curve, or due to matrix interference. Dilution factors are included in the final results. The result is from a diluted sample.

- E** The data exceeds the upper calibration limit; therefore, the concentration is reported as estimated.

- F** RPD exceeded lab control limits.

- J** The target analyte was positively identified below the MQL and above the SQL.

- U** Analyte was not detected.

- L** The LCS data for this analytical batch was reported below the laboratory control limits for this analyte. The department supervisor and QA Director reviewed data. The samples were either reanalyzed or flagged as estimated concentrations.

- H** The LCS data for this analytical batch was reported above the laboratory control limits. Supporting QC Data were reviewed by the Department Supervisor and QA Director. Data were determined to be valid for reporting.

- K** Sample analyzed outside of recommended hold time.

- JN** A combination of the "N" and the "J" qualifier. The analysis indicates that the analyte is "tentatively identified" and the associated numerical value may not be consistent with the amount actually present in the environmental sample.

- BRL** Below Reporting Limit.

- RL** Reporting Limit

- MDL** Method Detection Limit

- PQL** Practical Quantitation Limit

- * Outside XENCO's scope of NELAC Accreditation.

Recipient of the Prestigious Small Business Administration Award of Excellence in 1994.

Certified and approved by numerous States and Agencies.

A Small Business and Minority Status Company that delivers SERVICE and QUALITY

Houston - Dallas - San Antonio - Corpus Christi - Midland/Odessa - Tampa - Miami - Latin America

4143 Greenbriar Dr, Stafford, Tx 77477
9701 Harry Hines Blvd, Dallas, TX 75220
5332 Blackberry Drive, San Antonio TX 78238
2505 North Falkenburg Rd, Tampa, FL 33619
5757 NW 158th St, Miami Lakes, FL 33014
12600 West I-20 East, Odessa, TX 79765
842 Cantwell Lane, Corpus Christi, TX 78408

Phone	Fax
(281) 240-4200	(281) 240-4280
(214) 902 0300	(214) 351-9139
(210) 509-3334	(210) 509-3335
(813) 620-2000	(813) 620-2033
(305) 823-8500	(305) 823-8555
(432) 563-1800	(432) 563-1713
(361) 884-0371	(361) 884-9116



BS / BSD Recoveries



Project Name: Truckers 2 Pit Closure

Work Order #: 380451

Project ID: NM-13036

Analyst: LATCOR

Date Prepared: 07/08/2010

Date Analyzed: 07/08/2010

Lab Batch ID: 813876

Sample: 813876-1-BKS

Batch #: 1

Matrix: Solid

Units: mg/kg

BLANK/BLANK SPIKE / BLANK SPIKE DUPLICATE RECOVERY STUDY

Anions by E300	Blank Sample Result [A]	Spike Added [B]	Blank Spike Result [C]	Blank Spike %R [D]	Spike Added [E]	Blank Spike Duplicate Result [F]	Blk. Spk Dup. %R [G]	RPD %	Control Limits %R	Control Limits %RPD	Flag
Analytes											
Chloride	ND	10.0	10.0	100	10	9.94	99	1	75-125	20	

Analyst: ASA

Date Prepared: 07/13/2010

Date Analyzed: 07/13/2010

Lab Batch ID: 814342

Sample: 814342-1-BKS

Batch #: 1

Matrix: Solid

Units: mg/kg

BLANK/BLANK SPIKE / BLANK SPIKE DUPLICATE RECOVERY STUDY

TPH by EPA 418.1	Blank Sample Result [A]	Spike Added [B]	Blank Spike Result [C]	Blank Spike %R [D]	Spike Added [E]	Blank Spike Duplicate Result [F]	Blk. Spk Dup. %R [G]	RPD %	Control Limits %R	Control Limits %RPD	Flag
Analytes											
TPH, Total Petroleum Hydrocarbons	ND	2500	2690	108	2500	2600	104	3	65-135	35	

Relative Percent Difference RPD = $200 * |(C-F)/(C+F)|$

Blank Spike Recovery [D] = $100 * (C)/[B]$

Blank Spike Duplicate Recovery [G] = $100 * (F)/[E]$

All results are based on MDL and Validated for QC Purposes



Form 3 - MS Recoveries



Project Name: Truckers 2 Pit Closure

Work Order #: 380451

Lab Batch #: 813876

Date Analyzed: 07/08/2010

Date Prepared: 07/08/2010

Project ID: NM-13036

Analyst: LATCOR

QC- Sample ID: 380448-001 S

Batch #: 1

Matrix: Soil

Reporting Units: mg/kg

MATRIX / MATRIX SPIKE RECOVERY STUDY

Inorganic Anions by EPA 300	Parent Sample Result [A]	Spike Added [B]	Spiked Sample Result [C]	%R [D]	Control Limits %R	Flag
Analytes						
Chloride	9230	4790	13300	85	75-125	

Matrix Spike Percent Recovery [D] = $100 \cdot (C-A) / B$
 Relative Percent Difference [E] = $200 \cdot (C-A) / (C+B)$
 All Results are based on MDL and Validated for QC Purposes

BRL - Below Reporting Limit



Sample Duplicate Recovery



Project Name: Truckers 2 Pit Closure

Work Order #: 380451

Lab Batch #: 813876

Project ID: NM-13036

Date Analyzed: 07/08/2010

Date Prepared: 07/08/2010

Analyst: LATCOR

QC- Sample ID: 380448-001 D

Batch #: 1

Matrix: Soil

Reporting Units: mg/kg

SAMPLE / SAMPLE DUPLICATE RECOVERY					
Anions by E300	Parent Sample Result [A]	Sample Duplicate Result [B]	RPD	Control Limits %RPD	Flag
Analyte					
Chloride	9230	8810	5	20	

Lab Batch #: 813832

Analyst: JLG

Date Analyzed: 07/08/2010

Date Prepared: 07/08/2010

QC- Sample ID: 380448-001 D

Batch #: 1

Matrix: Soil

Reporting Units: %

SAMPLE / SAMPLE DUPLICATE RECOVERY					
Percent Moisture	Parent Sample Result [A]	Sample Duplicate Result [B]	RPD	Control Limits %RPD	Flag
Analyte					
Percent Moisture	16.5	16.2	2	20	

Lab Batch #: 814342

Analyst: ASA

Date Analyzed: 07/13/2010

Date Prepared: 07/13/2010

QC- Sample ID: 380451-001 D

Batch #: 1

Matrix: Soil

Reporting Units: mg/kg

SAMPLE / SAMPLE DUPLICATE RECOVERY					
TPH by EPA 418.1	Parent Sample Result [A]	Sample Duplicate Result [B]	RPD	Control Limits %RPD	Flag
Analyte					
TPH, Total Petroleum Hydrocarbons	275	208	28	35	

Spike Relative Difference RPD $200 * |(B-A)/(B+A)|$
 All Results are based on MDL and validated for QC purposes.
 BRL - Below Reporting Limit



XENCO Laboratories
 Atlanta, Boca Raton, Corpus Christi, Dallas
 Houston, Miami, Odessa, Philadelphia
 Phoenix, San Antonio, Tampa

Document Title: Sample Receipt Checklist
 Document No.: SYS-SRC
 Revision/Date: No. 01, 5/27/2010
 Effective Date: 6/1/2010 Page 1 of 1

Prelogin / Nonconformance Report - Sample Log-In

Client: Key Energy
 Date/Time: 7.7.10 10:35
 Lab ID #: 380451
 Initials: AL

Sample Receipt Checklist

1. Samples on Ice?	Blue	<u>Water</u>	No	
2. Shipping container in good condition?	<u>Yes</u>	No	None	
3. Custody seals intact on shipping container (cooler) and bottles?	Yes	No	<u>N/A</u>	
4. Chain of Custody present?	<u>Yes</u>	No		
5. Sample instructions complete on chain of custody?	<u>Yes</u>	No		
6. Any missing / extra samples?	Yes	<u>No</u>		
7. Chain of custody signed when relinquished / received?	<u>Yes</u>	No		
8. Chain of custody agrees with sample label(s)?	<u>Yes</u>	No		
9. Container labels legible and intact?	<u>Yes</u>	No		
10. Sample matrix / properties agree with chain of custody?	<u>Yes</u>	No		
11. Samples in proper container / bottle?	<u>Yes</u>	No		
12. Samples properly preserved?	<u>Yes</u>	No	N/A	
13. Sample container intact?	<u>Yes</u>	No		
14. Sufficient sample amount for indicated test(s)?	<u>Yes</u>	No		
15. All samples received within sufficient hold time?	<u>Yes</u>	No		
16. Subcontract of sample(s)?	<u>Yes</u> ^{AL}	No	<u>N/A</u>	
17. VOC sample have zero head space?	Yes	No	<u>N/A</u>	
18. Cooler 1 No.	Cooler 2 No.	Cooler 3 No.	Cooler 4 No.	Cooler 5 No.
lbs °C	lbs °C	lbs °C	lbs °C	lbs °C

Nonconformance Documentation

Contact: _____ Contacted by: _____ Date/Time: _____

Regarding: _____

Corrective Action Taken: _____

- Check all that apply:
- Cooling process has begun shortly after sampling event and out of temperature condition acceptable by NELAC 5.5.8.3.1.a.1.
 - Initial and Backup Temperature confirm out of temperature conditions
 - Client understands and would like to proceed with analysis

11.

Temporary Pits, Emergency Pits, and Below-grade Tanks Permit Application Attachment Checklist: Subsection B of 19.15.17.9 NMAC

Instructions: Each of the following items must be attached to the application. Please indicate, by a check mark in the box, that the documents are attached.

- Hydrogeologic Report (Below-grade Tanks) - based upon the requirements of Paragraph (4) of Subsection B of 19.15.17.9 NMAC
- Hydrogeologic Data (Temporary and Emergency Pits) - based upon the requirements of Paragraph (2) of Subsection B of 19.15.17.9 NMAC
- Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC
- Design Plan - based upon the appropriate requirements of 19.15.17.11 NMAC
- Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC
- Closure Plan (Please complete Boxes 14 through 18, if applicable) - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC
- Previously Approved Design (attach copy of design) API Number: _____ or Permit Number: _____

12.

Closed-loop Systems Permit Application Attachment Checklist: Subsection B of 19.15.17.9 NMAC

Instructions: Each of the following items must be attached to the application. Please indicate, by a check mark in the box, that the documents are attached.

- Geologic and Hydrogeologic Data (only for on-site closure) - based upon the requirements of Paragraph (3) of Subsection B of 19.15.17.9
- Siting Criteria Compliance Demonstrations (only for on-site closure) - based upon the appropriate requirements of 19.15.17.10 NMAC
- Design Plan - based upon the appropriate requirements of 19.15.17.11 NMAC
- Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC
- Closure Plan (Please complete Boxes 14 through 18, if applicable) - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC
- Previously Approved Design (attach copy of design) API Number: _____
- Previously Approved Operating and Maintenance Plan API Number: _____ (Applies only to closed-loop system that use above ground steel tanks or haul-off bins and propose to implement waste removal for closure)

13.

Permanent Pits Permit Application Checklist: Subsection B of 19.15.17.9 NMAC

Instructions: Each of the following items must be attached to the application. Please indicate, by a check mark in the box, that the documents are attached.

- Hydrogeologic Report - based upon the requirements of Paragraph (1) of Subsection B of 19.15.17.9 NMAC
- Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC
- Climatological Factors Assessment
- Certified Engineering Design Plans - based upon the appropriate requirements of 19.15.17.11 NMAC
- Dike Protection and Structural Integrity Design - based upon the appropriate requirements of 19.15.17.11 NMAC
- Leak Detection Design - based upon the appropriate requirements of 19.15.17.11 NMAC
- Liner Specifications and Compatibility Assessment - based upon the appropriate requirements of 19.15.17.11 NMAC
- Quality Control/Quality Assurance Construction and Installation Plan
- Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC
- Freeboard and Overtopping Prevention Plan - based upon the appropriate requirements of 19.15.17.11 NMAC
- Nuisance or Hazardous Odors, including H₂S, Prevention Plan
- Emergency Response Plan
- Oil Field Waste Stream Characterization
- Monitoring and Inspection Plan
- Erosion Control Plan
- Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC

14.

Proposed Closure: 19.15.17.13 NMAC

Instructions: Please complete the applicable boxes, Boxes 14 through 18, in regards to the proposed closure plan.

- Type: Drilling Workover Emergency Cavitation P&A Permanent Pit Below-grade Tank Closed-loop System
 Alternative
- Proposed Closure Method: Waste Excavation and Removal
 Waste Removal (Closed-loop systems only)
 On-site Closure Method (Only for temporary pits and closed-loop systems)
 In-place Burial On-site Trench Burial
 Alternative Closure Method (Exceptions must be submitted to the Santa Fe Environmental Bureau for consideration)

15.

Waste Excavation and Removal Closure Plan Checklist: (19.15.17.13 NMAC) **Instructions:** Each of the following items must be attached to the closure plan. Please indicate, by a check mark in the box, that the documents are attached.

- Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC
- Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC
- Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings)
- Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC
- Re-vegetation Plan - based upon the appropriate requirements of Subsection I of 19.15.17.13 NMAC
- Site Reclamation Plan - based upon the appropriate requirements of Subsection G of 19.15.17.13 NMAC

19.

Operator Application Certification:

I hereby certify that the information submitted with this application is true, accurate and complete to the best of my knowledge and belief.

Name (Print): _____ Title: _____

Signature: _____ Date: _____

e-mail address: _____ Telephone: _____

20.

OCD Approval: Permit Application (including closure plan) Closure Plan (only) OCD Conditions (see attachment)

OCD Representative Signature: _____ Approval Date: _____

Title: _____ OCD Permit Number: _____

21.

Closure Report (required within 60 days of closure completion): Subsection K of 19.15.17.13 NMAC

Instructions: Operators are required to obtain an approved closure plan prior to implementing any closure activities and submitting the closure report. The closure report is required to be submitted to the division within 60 days of the completion of the closure activities. Please do not complete this section of the form until an approved closure plan has been obtained and the closure activities have been completed.

Closure Completion Date: _____

22.

Closure Method:

Waste Excavation and Removal On-Site Closure Method Alternative Closure Method Waste Removal (Closed-loop systems only)
 If different from approved plan, please explain.

23.

Closure Report Regarding Waste Removal Closure For Closed-loop Systems That Utilize Above Ground Steel Tanks or Haul-off Bins Only:

Instructions: Please identify the facility or facilities for where the liquids, drilling fluids and drill cuttings were disposed. Use attachment if more than two facilities were utilized.

Disposal Facility Name: _____ Disposal Facility Permit Number: _____

Disposal Facility Name: _____ Disposal Facility Permit Number: _____

Were the closed-loop system operations and associated activities performed on or in areas that *will not* be used for future service and operations?

Yes (If yes, please demonstrate compliance to the items below) No.

Required for impacted areas which will not be used for future service and operations:

- Site Reclamation (Photo Documentation)
- Soil Backfilling and Cover Installation
- Re-vegetation Application Rates and Seeding Technique

24.

Closure Report Attachment Checklist: *Instructions: Each of the following items must be attached to the closure report. Please indicate, by a check mark in the box, that the documents are attached.*

- Proof of Closure Notice (surface owner and division)
- Proof of Deed Notice (required for on-site closure)
- Plot Plan (for on-site closures and temporary pits)
- Confirmation Sampling Analytical Results (if applicable)
- Waste Material Sampling Analytical Results (required for on-site closure)
- Disposal Facility Name and Permit Number
- Soil Backfilling and Cover Installation
- Re-vegetation Application Rates and Seeding Technique
- Site Reclamation (Photo Documentation)

On-site Closure Location: Latitude _____ Longitude _____ NAD: 1927 1983

25.

Operator Closure Certification:

I hereby certify that the information and attachments submitted with this closure report is true, accurate and complete to the best of my knowledge and belief. I also certify that the closure complies with all applicable closure requirements and conditions specified in the approved closure plan.

Name (Print): Louis Sanchez Title: Corp. Env. Specialist II

Signature: [Signature] Date: 9/15/10

e-mail address: lsanchez@keycorp.com Telephone: 432-571-7362