

EPNG PRESSURE BUILD-UP TEST

TEST WELL DATA Basin Dakota Pool

Date Feb. 5, 1963

TEST WELL: Operator: El Paso Natural Gas Company Well Name & No. Rincon Unit #136

Location 1180 fr. N, 990 fr. E lines, A Sec. 23 T. 27 N., R. 7 W.

TD: 7700 Casing: 5" @ 7697' Tubing: 2" @ 7591'

Completed: 4/11/60 First Delivery: 5/16/60

Pay Zone: Open Hole Interval: _____ or Perforations: 7414-7644

Stimulation: Sand Oil Frac

SIPC: 2348 SIPT: 2342 DAYS SI: 9

I. P. Test: 5251 MCF, 3 hrs. 3/4" Choke: 6603 MCF AOF thru tubing or casing

Current Deliverability: 624 MCF, Date Tested: 1962

WELLS ON SAME BASIC LEASE

<u>Name</u>	<u>Location</u>	<u>Deliverability</u>	<u>Date of Test</u>
Rincon Unit 133	K-14-27-7	710	1962
Rincon Unit 137	K-24-27-7	609	1962
Rincon Unit 138	A-25-27-7	1068	1962
Rincon Unit 151	B-14-27-7	733	1962
Rincon Unit 167	B-13-27-7	844	1962
Rincon Unit 177	L-13-27-7	1009	1962

RIO ARRIBA COUNTY, NEW MEXICO

BASIN DAKOTA

TOWNSHIP -27-N RANGE -7-W

