

ATTACHMENT FOR SKIP #1

WELL COMPLETION OR RECOMPLETION REPORT & LOG

Section 31

1st. Interval- 7120', 21', 22', 24', 26', 28', 29', 30'.
2nd. Interval- 6857', 60', 62', 64', 66', 68', 70', 72', 74'.
3rd. Interval- 13 shots, 2 shots per foot, 6904'-6910'
4th. Interval- 2 shots per following interval, 2495', 99', 2500',
01', 04', 06', 08', 11', 14', 16', 17', 21', for
total of 24 holes.

Section 32

6857'-6874' 500 gals 10% MCA, 4000 gals MOD 202 15% acid,
w/500 SCF N2 per BBL.

6835-6875 5 1/2" BP, 4 sx cement
5850-5950 cement plug
5180-5280 cement plug
4430-4530 cement plug
2926 shot off and pulled 5 1/2" casing
2869-2969 cement plug
2700-2869 cement plug
2495-2524 acidize 3000 gals. 20% NEFE
1835-1935 cement plug
357'-457' cement plug
Surface 15 sx cement plug