

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
ALBUQUERQUE, NM 88210

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

LC-061638

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

E Hi Lonesome Fed

9. WELL NO.

7

10. FIELD AND POOL, OR WILDCAT

High Lonesome Queen

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 13, T-16-S, R-29-E

14. PERMIT NO.

API 30-015-02693

15. ELEVATIONS (Show whether DF, ST, GR, etc.)

3730' DF

RECEIVED BY

MAY 01 1986

O. C. D.

ARTESIA, OFFICE

12. COUNTY OR PARISH

Eddy

13. STATE

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐

PULL OR ALTER CASING

☐

FRACTURE TREAT

☐

MULTIPLE COMPLETE

☐

SHOOT OR ACIDIZE

☐

ABANDON*

☐

REPAIR WELL

☐

CHANGE PLANS

☐

(Other)

☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐

REPAIRING WELL

☐

FRACTURE TREATMENT

☐

ALTERING CASING

☐

SHOOTING OR ACIDIZING

☐

ABANDONMENT*

☒

(Other)

☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

10/24/85 MI & RU DDU. Install BOP. Pull tbq. & packer.

10/25/85 Ran packer to 2020'. Pumped 100 bbls. fresh water @ 4½ BPM with 0 pressure on top of packer. POOH with packer. Ran in hole open ended and spot 30 sacks Class "C" cement w/2% CaCl₂ from 2119' to 1984' (135'). POOH.

10/26/27/85 SD for weekend.

10/29/85 WIH with tbq. and tagged top of cement @ 1910' inside of 7" casing. POOH & RU Gearhart Wireline. Perforated 7" casing @ 850' & 450' with 4 shots/ft. RD Gearhart. WIH w/cement retainer & set @ 815'. Pumped 25 sacks Class "C" cement w/2% CaCl₂. PU & let excess fall on top of retainer. PU & reverse circulate @ 440'. POOH. Remove BOP. Pumped 200 sacks Class "C" cement with 2% CaCl₂ down 7" casing & circ. annulus to surface. Cut off CHF. Weld 1/2" plate for abandonment. Install dry hole marker.

FINAL REPORT

Post FD-2
11-8-86
P&A

18. I hereby certify that the foregoing is true and correct

SIGNED

W.J. Mueller

TITLE Sr. Engineering Specialist

DATE 10/31/85

(This space for Federal or State office use)

Orig. Sgd. Charles C. D. M.

APPROVED BY

TITLE

DATE

4-30-89

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side