Waiting on rig.

START CHART #4

Waiting on crew to replace pipe rams.

RETEST: Pipe Rams same as before but with all inside values closed next to stack - pressure applied as before. <u>Leak thru pipe rams with no pressure being applied</u>. Waiting on crew to check rams - rams upside down. Corrected.

START CHART #5

Test #11 Pressured to 200# with <u>leak thru inside value next to</u> stack on chokeline.

RETEST: Pipe Rams same as before but with inside value closed next to stack on kill line and outside value closed off stack on chokeline - pressure applied as before.

Test #12 Pressured to 3000# with leak thru pipe rams.

Waiting on crew to replace rams carriers.

START CHART #6

Same leak thru pipe rams with no pressure being applied.

Waiting on crew to replace bop.

START CHART #7

Waiting on crew to replace bop.

Same leak thru pipe rams with no pressure being applied.

waiting on welder to build up sides of bop.