

17.5

PACKER INSTALLATION PLAN

GB-688

INSTALLATION		PREPARED FOR	COMPANY		DATE
		CURTIS ALLEN	FINA		1-19-94
LEASE	WELL NO.	FIELD	CO./PARISH	STATE	☐ NEW COMPLETION ☒ WORKOVER
Fed K-L 17#7		Empire Morrow 38274	Eddy	N. Mex	
ITEM	LENGTH	FROM	TO	DESCRIPTION	OD ID
	20.00'	0	20.00'	K. B.	
	10,193.88	20.00'	10,213.88	326 STS 2 3/4 N-80 Abs mod TBg.	2.325 1.995
	1.97	10,213.88	10,215.85	Gwiberson 5 1/2 x 2 3/4 ON/OFF TOOL w/ 1.875 FPR2 FILE	4.350 1.875
	3.50	10,215.85	10,219.35	BAKER 5 1/2 x 2 3/4 17# Loc set PKB.	4.625 1.938
THANKS					
GENERAL REMARKS			RETRIEVING METHOD - INCLUDE SHEAR RELEASE VALUE OR COLLET SNAP OUT VALUE		
PKR Hung In 15,000# compression			TOP PACKER:		
Test to 500 psi.			MIDDLE PACKER:		
COMPLETION FLUID TYPE AND WEIGHT			LOWER PACKER:		
3% Kcl					
AREA		OPERATOR'S NAME		DATE	DELIVERY TICKET NUMBER
Hobbs, N.M.		Billy J. Preiss		1-19-94	