

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	☒
FILE	☒
U.S.G.S.	
LAND OFFICE	
OPERATOR	☒

OIL CONSERVATION RECEIVED BY
MAIL BOX 1000
SANTA FE, NEW MEXICO
AUG 30 1984
O. C. D.
ARTESIA, OFFICE

Form 6-101
5-1-564-12

SUNDRY NOTICES AND REPORTS ON WELLS

IF YOU USE THIS FORM TO REPORT PROBLEMS TO THE STATE OF NEW MEXICO, PLEASE FILL OUT THE FOLLOWING INFORMATION FOR THE STATE OF NEW MEXICO.

WELL ☐ CAN ☐ OTHER ☐

Name of Operator water injection well

Fred Pool Operating Company

P.O. Box 1393 Roswell, N.M. 88201

UNIT LETTER P 330 FEET FROM SURFACE South LINE AND 990 FEET FROM

THE East LINE, SECTION 17 18S 28E

15. Flow and/or whether DE, RT, etc.

3610 GR

Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐

PULL AND ABANDON ☐

EXPAND FLUID ☐

OTHER ☐

REMEDIAL WORK ☐

COMPLETION MODIFICATION ☐

CASING TEST AND CEMENT JOBS ☐

OTHER ☐

ALTERING CASING ☐

PULL AND ABANDONMENT ☒

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give precise dates, including a time date of starting any proposed work) SEE RULE 1105.

- 8/17/84 Unseated packer, started out of hole, packer stuck 5 joints from surface
- 8/18/84 Ram bumper joint, 5 jts of tubing to 155 ft. Retrieved packer. Started in hole open ended; tubing to 2045 ft. stood back tubing.
- 8/20/84 Set cement retainer at 1987 ft. Set 26 sx cement below retainer; pressured to 3500 #, and 100 ft. cement top of retainer.
- 8/21/84 Tagged cement at 1884 ft. Perforated 4 holes at 1750 ft. Set retainer 1695 ft. pumped 35 sx cement. Perforated 4 holes 1570 ft. Set retainer at 1502 ft. pumped 30 sx cement, left 100 ft. on top.
- 8/22/84 Perforated 4 holes at 910ft. Set retained at 884 ft. pumped 70 sx Class C cement below retainer, Ram temperature survey. Cement top at 800 ft.
- 8/23/84 Set retainer at 526 ft. pumped 80 sx cement below retainer and 4 sx cement above retainer. Ran 5 jts, tagged cement at 146 ft. pumped 75 sx cement, shut down pulled tubing out, pumped 5 sx cement to top; cement circulated

Post FD 2
9-7-84
PWA

I hereby certify that the information above is true and accurate to the best of my knowledge and belief.

Signature of Operator President 8/27/84

Signature of Geologist 2/28/85

CONDITIONS OF APPROVAL, IF ANY: