

Stage #4

Cemented w/25 sxs Class "C", 4% CaCl₂, 1/4# Cellophane, 1/2 yd, 1/2" gravel.
WOC 1-1/2 hrs. Top of cement @ 484'.

Stage #5

Cemented with 25 sxs, Class "C", 4% CaCl₂, 1/4# Cellophane, 1 yd, 1/2" gravel.
WOC 1-1/2 hrs. Top of cement @ 484'.

Stage #6

Cemented w/25 sxs. Class "C", 4% CaCl₂, 1/4# Cellophane, 1 yd, 1/2" gravel.
WOC 1-1/2 hrs. Top of cement @ 472

Stage #7

Cemented w/25 sxs. Class "C", 4% CaCl₂, 1/4# Cellophane, 1 yd, 1/2" gravel.
WOC 1-1/2 hrs. Top of cement @ 455'.

Stage #8

Cemented w/50 sxs. Class "C", 4% CaCl₂, 1/4# Cellophane, 1 yd, 1/2" gravel.
WOC 1-1/2 hrs. Top of cement @ 455'.

Stage #9

Cemented w/25 sxs. Class "C", 4% CaCl₂, 1/4# Cellophane, 1 yd, 1/2" gravel.
WOC 1-1/2 hrs. Top of cement @ 438'.

Stage #10

Cemented w/25 sxs. Class "C", 4% CaCl₂, 1/4# Cellophane, 1 yd, 1/2" gravel.
WOC 1-1/2 hrs. Top of cement @ 420'.

Stage #11

Cemented w/25 sxs. Class "C", 4% CaCl₂, 1/4# Cellophane, 1 yd, 1/2" gravel.
WOC 1-1/2 hrs. Top of cement 408'.

Stage #12

Cemented w/25 sxs. Class "C", 4% CaCl₂, 1/4# Cellophane, 1 yd, 1/2" gravel.
WOC 1-1/2 hrs. Top of cement @ 388'.

Stage #13

Cemented w/25 sxs. Class "C", 4% CaCl₂, 1/4# Cellophane, 1 yd, 1/2" gravel.
WOC 1-1/2 hrs. Top of cement @ 360'.

Stage #14

Cemented w/150 sxs. Class "C", 2% CaCl₂. Circulated cement.

Completed @ 10:00 P.M. 5/28/72. Used thread lock on bottom two joints. Tack-welded