Reached TD 10873' 9/14/77. Run DST #2 10850'-10873' Morrow.

1 - RC 19 - Partners

Reached TD 10997 9/18/77. Run 5 1/2" Csg X set at 10997'. Cmt with 1150 sx Trinity Lite + additives and 850 sx Type H cmt + additives. Cmt did circulate. Ran temp survey. Top of cement at 3310'. Release Rig 6 PM 9/20/77.

> SEP AUTO J.S. GEOLOGICAL SURVEY ARTESIA. NEW MEXICO

8. I hereby certify that the foregoing is true and correct			
signed Kay W. Cox	Administrative Assistant	DATE _	9-23-77
(This space for Federal or State office use)	PICTURE ENGINEER	 	121 122 1
conditions of Approval, if Any:	TITLE ACTING DISTRICT ENGINEER	DATE _	SEP 2 9 1977
1 - Div			
1 - Susp *5.	e Instructions on Royarsa Sida		