

RECEIVE

MAR 01 1983

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-85

NEW MEXICO OIL CONSERVATION COMMISSION
ARTESIA, OFFICE

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE	<input checked="" type="checkbox"/>	
FILE	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
U.S.G.S.		
LAND OFFICE		
OPERATOR	<input checked="" type="checkbox"/>	

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator CONOCO INC. <input checked="" type="checkbox"/>	8. Farm or Lease Name Dagger Draw
3. Address of Operator P. O. Box 460, Hobbs, N.M. 88240	9. Well No. 4
4. Location of Well UNIT LETTER <u>L</u> , <u>1980</u> FEET FROM THE <u>south</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>19</u> TOWNSHIP <u>19S</u> RANGE <u>25E</u> NMPM.	10. Field and Pool, or Wildcat N. Dagger Draw Upper Penn
15. Elevation (Show whether DF, RT, GR, etc.) <u>3576' GL</u>	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <u>TD, Ran production csg</u> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Reached TD on 2/23/83 at 7930'. Ran 183' js 5 1/2" csg and set @ 7930'. Cmt 1st stage w/216.5x Class 'H' lite followed w/640.5x Class 'H' Circ 140.5x plus some mud to surface. Cmt 2nd stage w/1100.5x Class 'C' lite followed w/110.5x Class 'C' plus 2# CaCl₂. Circ 300.5x cmt plus some mud to surface. DV collar @ 5489'. WOC for 18 hrs. Test csg to 600 psi for 30 min. Pending completion activities.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Wm A. Duthy TITLE Administrative Supervisor DATE 2/28/83
Original Signed By
Leslie A. Clements
Supervisor District #
APPROVED BY _____ TITLE _____ DATE MAR 02 1983