

11-7-91

Cont.

Spot 100 sx Microbond cement w/ add. Reverse 7 sx cmt to pit. Perfs 10,853'-58' and 10,798'-851' plugged. Perfs 10,686'-732' squeezed.

11-11-91: Tag TOC at 10,653'. Drill out to 10,755'.

11-12-91: RIH w/ 4" HCCG, perf'd Strawn 10,698'-714' (4 SPF - 64 holes); 10,698'-714' (2 SPF - 32 holes). Acidized w/ 2000 gal 20% NEFE HCl and 50 ball sealers.

11-21-91: Pumped 15,000 gal pad-acid job w/ 9000 gal 40# gelled pad, 6000 gal gelled 20% NEFE HCl w/ 50% CO<sub>2</sub> in 6 stages.

11-26-91: Shut down for evaluation.

12-12-91: Began swab testing. Currently evaluation for possible pump testing.