

ATTACHMENT I

Item 17 (continued)
Plugging Procedure

16. RIH w/7" cmt retainer on wireline & set @ 6043'.
17. RD wireline contractors.
18. RIH w/stinger on 2 7/8" workstring. Stung into cmt retainer. Pumped thru retainer. Stung out of retainer. Spotted cmt to tool. Stung into retainer. Squeezed perforations @ 6193' w/70 sx class "C" cmt. Stung out of retainer & left 30' cmt on top of retainer. POOH w/2 7/8" work string.
19. RU wireline contractors.
20. Perforated 7" csg @ 3186' w/4 shots.
21. RD wireline contractors.
22. RU cementers.
23. RIH w/7" RTTS pkr on 2 7/8" tbq & set @ 3006'. Established pump in rate of 3 1/2 BPM @ 1600#. Pumped 70 sx class "C" cmt w/3% CaCl₂. Displaced top of cmt to 3085'. Pressured csg to 500#. S.I. waiting on cmt for 2 1/2 hrs.
24. RD cementers.
25. POOH w/2 7/8" workstring.
26. RU wireline contractors.
27. Perforated 7" csg @ 1940' w/4 shots.
28. RD wireline contractors.
29. RIH w/7" RTTS pkr on 2 7/8" workstring to 1740'. Established pump in rate @ 5 BPM @ 1100#. Pumped 70 sx class "C" cmt w/3% CaCl₂. Displaced top of cement to 1840'. Pressured csg to 500#. Held O.K.
30. Released pkr & POOH.
31. ND BOP. Cut off casing head. Set 50' surface cement plug.
32. RD pulling unit.
33. Install dry hole marker.