

NO. OF COPIES RECEIVED	2
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

RECEIVED

NEW MEXICO OIL FIELD MATRONS

OCT 14 1975

O. C. C.  
ARTESIA, OFFICE

SUNDRY NOTICES AND REPORTS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR RE-DRILL WELLS. USE APPLICATION FOR PERMIT.)

1. OIL WELL <input type="checkbox"/>	GAS WELL <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>
2. Name of Operator Cities Service Oil Company		
3. Address of Operator Box 1919 - Midland, Texas 79701		
4. Location of Well UNIT LETTER <u>K</u> <u>1980</u> FEET FROM <u>South</u> <u>1980</u> THE <u>West</u> LINE, SECTION <u>33</u> TOWNSHIP <u>21S</u> RANGE <u>27E</u>		
5. Elevation (Show whether DF, RF, GF, etc.) <u>3119' GR</u>		

Tracy D Com.

1

Und. ~~1111~~ Morrow

Eddy

16. Check Appropriate Box To Indicate Nature of Notice  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>		
PULL OR ALTER CASING <input type="checkbox"/>		
OTHER <input type="checkbox"/>		

17. Describe Proposed or Completed Operations (Clearly state all pertinent details of work) SEE RULE 1103.

T.D. 415' Red Bed and Anhydrite. Prep to drill ahead. This well was spudded @ 11:15 AM on 10-5-75 and drilled to a T.D. of 415'. Ran 12-1/2 Jts. (393.20') 13-3/8" OD 48# H-40 casing set and cemented @ 415' w/450 sacks Class C w/4% CaCl cement. Hole bridged and pressure went to 1700# and lost circulation. Pressured float - Held O.K. WOC 6 hrs. Ran Temp. Survey. Top of cement @ 210'. Ran 1" tubing in the annulus and cemented as follows:

Stage No. 1	100 sacks Class C w/4% CaCl cement.	Tagged cement @ 160'. 50' fill.
Stage No. 2	50 sacks Class C w/4% CaCl cement.	Tagged cement @ 150'. 10' fill.
Stage No. 3	75 sacks Class C w/4% CaCl cement.	Tagged cement @ 146'. 4' fill.
Stage No. 4	75 sacks Class C w/4% CaCl cement.	Tagged cement @ 112'. 34' fill.
Stage No. 5	50 sacks Class C w/4% CaCl cement.	Tagged cement @ 112'. no fill.
Stage No. 6	100 sacks Class C w/4% CaCl cement.	Tagged cement @ 82'. 30' fill.
Stage No. 7	100 sacks Class C w/4% CaCl cement.	Cement circulated to surface.

Circulated 35 sacks to pits.

Total WOC time during the 7 stages of cementing was 14 hrs.  
WOC 12 hrs. Total WOC time of 32 hrs. Tested 13-3/8" OD casing to 750# - Held O.K. Drilled cement inside casing from 220 - 415'.

NMOCC was notified but did not witness cementing job.

18. I hereby certify that the information above is true and complete to the best of my knowledge.

SIGNED John D. Forys TITLE Region Operation Manager

October 9, 1975

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II

OCT 15 1975

CONDITIONS OF APPROVAL, IF ANY: