

MULTIPOINT AND ONE POINT BACK PRESSURE TEST FOR GAS WELL

RECEIVED BY
APR 10 1984
O. C. D.
ARTESIA, OFFICE

Type Test ☒ Initial ☐ Annual ☐ Special		Test Date 3/20/84	
Company Exxon Company USA ✓		Connection Air	
Foot Burton Flat - <i>Morrow</i>		Formation Morrow	
Completion Date 3/17/84		Total Length 11575'	
Plug Back TD 11403'		Elevation 3279' KB	
Casing Size 5 1/2"		Set At 11575'	
Perforations: 10782' To 10790'		Well No. 20	
From 10873' To 10883'		Unit E	
Perforations: 11368' To 11384'		Sec. 5	
Twp. 21s		Rge. 27e	
Type Well - Single - Bradenhead - G.C. or G.O. Multiple Single Gas		Packer Set At 10647'	
Producing Thru Tubing		County Eddy	
Reservoir Temp. °F 180° @ 10647'		State New Mexico	
Mean Annual Temp. °F 60°		13.2	
L 10647'		H 10647'	
Cg .600		% CO ₂ .480	
% N ₂		% H ₂ S	
Prover 3.826		Flg	
FLOW DATA			
NO	Prover Line Size	X	Orifice Size
1	4	X	1.250
2	4	X	1.250
3	4	X	1.250
4	4	X	1.500
5			
TUBING DATA			
NO	Prover Line Size	X	Orifice Size
1	4	X	1.250
2	4	X	1.250
3	4	X	1.250
4	4	X	1.500
5			
CASING DATA			
NO	Prover Line Size	X	Orifice Size
1	4	X	1.250
2	4	X	1.250
3	4	X	1.250
4	4	X	1.500
5			
RATE OF FLOW CALCULATIONS			
NO	Coefficient (24 Hour)	$\sqrt{h_w P_m}$	Pressure P _m
1	7.483	41.62	173.2
2	7.483	60.31	173.2
3	7.483	93.06	173.2
4	10.88	74.45	173.2
5			
NO	P ₁	Temp. °R	T ₁
1	.26	541	1.52
2	.26	540	1.52
3	.26	542	1.53
4	.26	533	1.50
5			
Gas/Liquid Hydrocarbon Ratio 121.542 Mcf/bbl.			
A.P.I. Gravity of Liquid Hydrocarbons 51.4 @ 60 Deg.			
Specific Gravity Separator Gas .600			
Specific Gravity Flowing Fluid .625			
Critical Pressure 670 P.S.I.A.			
Critical Temperature 355 R			
3807.2 P ₁ ² 14494.8			
NO	P ₁	P ₂	P ₂ ² - P ₁ ²
1	3594.2	12918.3	1576.5
2	3399.7	11558.0	2936.8
3	3055.3	9334.9	5159.9
4	2641.2	6975.9	7518.9
5			
(1) $\frac{P_2^2}{P_2^2 - P_1^2} = 1.928$			
(2) $\left[\frac{P_2^2}{P_2^2 - P_1^2} \right]^n = 1.499$			
AOI = 0 $\left[\frac{P_2^2}{P_2^2 - P_1^2} \right]^n = 1570$			
Absolute Open Flow 1570 Mcf @ 15.025			
Angle of Slope @ 58.25°			
Slope, n .617			
Remarks: PRODUCED 1 BBL. OF CONDENSATE DURING THE TEST.			
Approved By Division			
Conducted By: JARREL WELL TESTING INC.			
Calculated By: Rick Pagan			
Checked By: <i>Joel A. Chene</i>			