

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

NM OIL CONS COMMISSION
Drawer DD
Artesia, NM 88210

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

5. Lease Designation and Serial No.

NM-82882

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.

Garza Federal #1

9. API Well No.

30-015-27786

10. Field and Pool, or Exploratory Area

Old Millman Ranch
Bone Spring Assoc.

11. County or Parish, State

Eddy, N.M.

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☒ Other Spud, casing, & cement
☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

02/24/94: Notified BLM to build location.

02/28/94: Building location.

03/16/94: Spud 17 1/2" hole at 12:00 PM on 3/16/94. Drilled to 315'. Ran 8 joints (320') 48# H40 13 3/8" casing. Cemented at 315' with 200 sacks Class "C" with 4% gel, 1/4# D-29 and 3% CaCL per sack. Tail in with 300 sacks Class "C" with 1/4# D-29 and 2% CaCL per sack. Cement did not circulate. Cement Stage 2 with 100 sacks Class "C" with 1/4# D-29 and 3% CaCL per sack. Cement Stage 3 with 100 sacks Class "C" with 1/4# D-29 and 3% CaCL per sack. Plug down at 9:30 PM on 3/16/94. WOC.

03/17/94: Cement Stage 4 at 315' with 50 sacks Class "C" with 1/4# D-29 and 3% CaCL per sack. WOC. NU and test BOP to 500#. Held OK.

03/18/94: Drilled to 805'. Ran 19 joints (813.70') 24# J55 8 5/8" csg. Cemented at 805' with 400 sacks 35/65 Poz with 6% D-2, 6# D-42, 1/4# D-29, 22% D-46 and 2% CaCL per sacks. Tail in with 200 sacks Class "C" Neat with 1/4# D-29 and 2% CaCL per sacks. Circulated 150 sacks to pit. Plug down at 12:15 PM on 3/18/94. WOC. Test to 500#. Held OK.

14. I hereby certify that the foregoing is true and correct

Signed Carol J. Garcia Title Production Records Manager Date 3/31/94

(This space for Federal or State office use)

Approved by _____
Conditions of approval, if any:

Title _____ Date 3/31/94