

Item 13. (Continued from form 3160-5)

Waited on cement 3-1/2 hours and tagged top of plug at 2937'. Spotted 35 sx Class "C" at 437'.
Spotted 15 sx Class "C" at 63'. Cut off wellhead 4' below ground level and welded on plate and
installed dry hole marker.