

9. No abnormal pressures or temperatures are anticipated. In the event abnormal pressures are encountered the proposed mud program will be modified to increase the mud weight. Estimated evacuated BHP = 4520 with a temperature of 173°.

10. H₂S: None expected.

11. Anticipated starting date: June 18 2001.

Anticipated completion of drilling operations: Approximately 30- 40 days.