

SUMMARY OF OPERATIONS

Page 5

Pardue #1
Unit N. 990 FSL &
1980 FWL 31-23-28

<u>PAGE</u>	<u>DESCRIPTION</u>
1-5-67	12,394 PBTD, Strawn (11,220-235). F1 150 BW + 1 bbl condensate in 19 hrs on 48/64 ck, TP 100-200-100, gas rate 550-730 MCFPD, last 4 hrs, TP 100, gas 730 MCFPD, cont to flow well.
1-18-67	12,394 PBTD. Prep to plug.